

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: rbaird

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0020

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

CARBONDALE RD (CR 665) W OF REDWINE COVE TO W OF

Time Allowed: 1231 Days

Elapsed Calender Days: 714 Days

Percent Time: 58.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/14/2015

Date Notice to Proceed: 12/18/2015

MARIETTA GA 30061-0970

Date Work Began: 12/28/2015

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/01/2019

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$18,993,680.17

Original Contract Amount \$18,139,653.85

Funds Available \$10,020,068.71

Percent Complete 45.91%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
610890-	\$18,993,680.16	\$18,139,653.85	\$10,020,068.70	47.25%	\$272,860.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: rbaird

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0020

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 610890- CARBONDALE RD (CR 665) & US 41/SR 3 - INTERC

Federal State Project Number: IMSTP-0075-03(208)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,975,696.71	\$6,955,592.36	\$20,104.35
Non-Participating	\$1,743,924.13	\$1,738,898.05	\$5,026.08
Total Earnings	\$8,719,620.84	\$8,694,490.41	\$25,130.43
Stockpiled Materials	\$253,990.62	\$6,260.62	\$247,730.00
Gross Earnings	\$8,973,611.46	\$8,700,751.03	\$272,860.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,973,611.46	\$8,700,751.03	

Total Payable: **\$272,860.43**

Estimate Summary By Project

Pay Period: 11/01/2017
to 11/30/2017

Project Number 610890-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0020 BRIDGE NO 1 - OVER I-75/SR 401					
0195	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	107.000	68.889		
				29.560	40.427		
					109.316	\$1,195.02	\$3,231.38
0235	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,295.000	1,035.500		
				65.480	959.270		
					1,994.770	\$62,813.00	\$130,617.54
Category Amount:						\$64,008.02	\$133,848.92
Category Number:		0080 MSE WALLS					
0260	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	153.000	70.000		
				72.450	82.980		
					152.980	\$6,011.90	\$11,083.40
		1					
0265	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	848.000	359.000		
				72.450	473.410		
					832.410	\$34,298.55	\$60,308.10
		1					
Category Amount:						\$40,310.45	\$71,391.50
Category Number:		0040 LIGHTING					
0445	681-4503	LIGHTING STD, 50 FT MH, 12 FT ARM	EA	98.000	.000		
				3595.000	.000		
					.000	\$.00	\$0.00
0451	681-6290	LUMINAIRE, TP 3, LED	EA	.000	.000		
				2402.760	.000		
					.000	\$.00	\$0.00
0456	681-6600	LUMINAIRE, TP A, LED	EA	.000	.000		
				2172.260	.000		
					.000	\$.00	\$0.00
Category Amount:						\$0.00	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2017

User: rbaird

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0020

Pay Period: 11/01/2017
to 11/30/2017

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0520	163-0240	MULCH	TN	487.000 205.000	391.211 20.240 411.451	\$4,149.20	\$84,347.46
0530	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 275.000	18.000 1.000 19.000	\$275.00	\$5,225.00
Category Amount:						\$4,424.20	\$89,572.46
Category Number: 0070 TEMPORARY EROSION CONTROL							
0595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	49.000 35.000	59.000 3.000 62.000	\$105.00	\$2,170.00
0600	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,717.000 0.350	7,139.000 184.000 7,323.000	\$64.40	\$2,563.05
0605	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,286.000 7.440	3,287.000 216.000 3,503.000	\$1,607.04	\$26,062.32
Category Amount:						\$1,776.44	\$30,795.37
Category Number: 0010 ROADWAY							
0635	150-1000	TRAFFIC CONTROL -	LS	1.000 371502.370	.703 .005 .708	\$1,857.51	\$263,023.68
		IMSTP-0075-03(208)					
0645	210-0100	GRADING COMPLETE -	LS	1.000 4362309.600	.600 -.020 .580	\$-87,246.19	\$2,530,139.57
		IMSTP-0075-03(208)					
Category Amount:						\$-85,388.68	\$2,793,163.25
Project Total Amount:						\$25,130.43	\$8,719,620.84