

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2018

User: rbaird

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0031

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

CARBONDALE RD (CR 665) W OF REDWINE COVE TO W OF

Time Allowed:

1231 Days

Elapsed Calender Days:

1049 Days

Percent Time:

85.22

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/16/2015

Date Awarded:

10/16/2015

Date Contract Executed:

12/14/2015

Date Notice to Proceed:

12/18/2015

Date Work Began:

12/28/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/01/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$18,995,550.73

Original Contract Amount \$18,139,653.85

Funds Available \$5,441,121.18

Percent Complete 70.07%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
610890-	\$18,995,550.72	\$18,139,653.85	\$5,441,121.17	71.36%	\$472,115.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2018

User: rbaird

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0031

Pay Period: 10/01/2018
to 10/31/2018

Project Number: 610890- CARBONDALE RD (CR 665) & US 41/SR 3 - INTERC

Federal State Project Number: IMSTP-0075-03(208)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,647,423.65	\$10,269,731.01	\$377,692.64
Non-Participating	\$2,661,855.90	\$2,567,432.74	\$94,423.16
Total Earnings	\$13,309,279.55	\$12,837,163.75	\$472,115.80
Stockpiled Materials	\$245,150.00	\$245,150.00	\$0.00
Gross Earnings	\$13,554,429.55	\$13,082,313.75	\$472,115.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,554,429.55	\$13,082,313.75	

Total Payable: **\$472,115.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2018

User: rbaird

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0031

Pay Period: 10/01/2018
to 10/31/2018

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	47,634.000 27.290	49,997.850 581.770 50,579.620	\$15,876.50	\$1,380,317.83
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,030.000 78.420	7,282.150 34.340 7,316.490	\$2,692.94	\$573,759.15
0050	439-0052	PLAIN PC CONC PVMT, CL HES CONC, 10 INCH ` SY		1,200.000 128.430	405.000 391.263 796.263	\$50,249.91	\$102,264.06
0060	441-0104	CONC SIDEWALK, 4 IN	SY	1,842.000 23.340	.000 952.433 952.433	\$22,229.79	\$22,229.79
0069	441-0108	CONC SIDEWALK, 8 IN	SY	187.000 53.110	.000 200.889 200.889	\$10,669.21	\$10,669.21
0090	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	902.000 19.430	300.000 384.000 684.000	\$7,461.12	\$13,290.12
0095	441-5010	CONCRETE HEADER CURB, 6 IN, TP 9	LF	1,086.000 19.380	344.000 458.500 802.500	\$8,885.73	\$15,552.45
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,080.000 17.430	5,421.000 798.140 6,219.140	\$13,911.58	\$108,399.61

Category Amount:

\$131,976.78

\$2,226,482.22

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2018

User: rbaird

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0031

Pay Period: 10/01/2018
to 10/31/2018

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0530	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 275.000	28.000 1.000 29.000	\$275.00	\$7,975.00
Category Amount:						\$275.00	\$7,975.00
Category Number: 0070 TEMPORARY EROSION CONTROL							
0565	163-0232	TEMPORARY GRASSING	AC	13.000 150.000	20.913 5.173 26.086	\$775.95	\$3,912.90
0600	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		33,717.000 0.350	11,605.000 386.000 11,991.000	\$135.10	\$4,196.85
0605	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,286.000 7.440	6,795.000 785.000 7,580.000	\$5,840.40	\$56,395.20
Category Amount:						\$6,751.45	\$64,504.95
Category Number: 0010 ROADWAY							
0635	150-1000	TRAFFIC CONTROL -	LS	1.000 371502.370	.829 .110 .939	\$40,865.26	\$348,840.73
		IMSTP-0075-03(208)					
1030	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,439.000 55.140	38.222 135.179 173.401	\$7,453.77	\$9,561.33
1040	441-4030	CONC VALLEY GUTTER, 8 IN	SY	228.000 58.690	34.778 87.035 121.813	\$5,108.08	\$7,149.20

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2018

User: rbaird

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0031

Pay Period: 10/01/2018
to 10/31/2018

Project Number 610890-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
8001	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		.000	10,614.829		
				72.790	3,842.361		
					14,457.190	\$279,685.46	\$1,052,338.86
		439-0026 PLN PC CONC PVMT CL3 12 THK					
Category Amount:						\$333,112.57	\$1,417,890.12
Project Total Amount:						\$472,115.80	\$13,309,279.55