

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: bamurray

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0025

Pay Period: 05/30/2018
to 06/25/2018

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 883 Days

Percent Time: 55.57

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,047,629.89

Original Contract Amount \$5,438,572.65

Funds Available \$2,729,392.10

Percent Complete 52.62%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$6,047,629.89	\$5,438,572.65	\$2,729,392.10	54.87%	\$115,137.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: bamurray

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0025

Pay Period: 05/30/2018
to 06/25/2018

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,182,195.14	\$3,045,611.04	\$136,584.10
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$3,182,195.14	\$3,045,611.04	\$136,584.10
Stockpiled Materials	\$136,042.65	\$157,489.06	(\$21,446.41)
Gross Earnings	\$3,318,237.79	\$3,203,100.10	\$115,137.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,318,237.79	\$3,203,100.10	

Total Payable: **\$115,137.69**

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2018

User: bamurray

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0025

Pay Period: 05/30/2018
to 06/25/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.757		
				74119.720	.023		
		CSHPP-0007-00(313)			.780	\$1,704.75	\$57,813.38
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	17,470.000	9,093.830		
				26.300	560.060		
					9,653.890	\$14,729.58	\$253,897.31
0055	441-0104	CONC SIDEWALK, 4 IN	SY	4,180.000	3,281.511		
				26.780	797.548		
					4,079.059	\$21,358.34	\$109,237.20
0063	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	470.000	1,268.000		
				16.800	189.000		
					1,457.000	\$3,175.20	\$24,477.60
0068	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,600.000	2,488.000		
				15.230	1,056.000		
					3,544.000	\$16,082.88	\$53,975.12
0073	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	152.000	1.000		
				210.000	64.310		
					65.310	\$13,505.10	\$13,715.10
Category Amount:						\$70,555.85	\$513,115.71
Category Number: 0020 EROSION CONTROL							
0090	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		53.000	21.250		
				141.320	.750		
					22.000	\$105.99	\$3,109.04
Category Amount:						\$105.99	\$3,109.04

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: bamurray

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0025

Pay Period: 05/30/2018
to 06/25/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0099	167-1500	WATER QUALITY INSPECTIONS	MO	29.000 293.480	26.000 1.000 27.000	\$293.48	\$7,923.96
Category Amount:						\$293.48	\$7,923.96
Category Number: 0020 EROSION CONTROL							
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,343.000 3.290	2,956.500 7.500 2,964.000	\$24.68	\$9,751.56
0115	700-6910	PERMANENT GRASSING	AC	3.000 761.250	.000 .150 .150	\$114.19	\$114.19
Category Amount:						\$138.87	\$9,865.75
Category Number: 0040 DRAINAGE							
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,729.000 49.000	1,310.000 24.000 1,334.000	\$1,176.00	\$65,366.00
Category Amount:						\$1,176.00	\$65,366.00
Category Number: 0060 LANDSCAPING							
0290	700-9300	SOD	SY	2,600.000 7.350	149.858 25.015 174.873	\$183.86	\$1,285.32
0295	702-0212	CRATAEGUS VIRIDIS -	EA	6.000 617.400	1.500 .900 2.400	\$555.66	\$1,481.76
		WINTER KING, 3 IN CAL					
0300	702-0470	ILEX VOMITORIA NANA -	EA	528.000 56.700	124.500 37.350 161.850	\$2,117.75	\$9,176.90
		DWARF YAUPON HOLLY, 3 GAL					
Category Amount:						\$2,857.27	\$11,943.98

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2018

User: bamurray

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0025

Pay Period: 05/30/2018
to 06/25/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0325	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,150.000 40.950	148.640 269.985 418.625	\$11,055.89	\$17,142.69
0330	441-0108	CONC SIDEWALK, 8 IN	SY	1,450.000 48.300	358.234 61.972 420.206	\$2,993.25	\$20,295.95
0675	681-3600	LIGHTING STD, SPCL DESIGN (30 FT, 2.5 ARM, EA)	EA	20.000 2467.360	.000 6.000 6.000	\$14,804.16	\$14,804.16
Category Amount:						\$28,853.30	\$52,242.80
Category Number: 0070 UTILITIES							
9100	681-3600	LIGHTING STD, SPCL DESIGN SA #1 LIGHTING STD, SPCL DES (20 FT, 2.5 ARM) SA #1	EA	.000 2963.940	.000 11.000 11.000	\$32,603.34	\$32,603.34
Category Amount:						\$32,603.34	\$32,603.34
Project Total Amount:						\$136,584.10	\$3,182,195.14