

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

1722 Days

Elapsed Calender Days:

626 Days

Percent Time:

36.35

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,447,767.18

Original Contract Amount \$56,489,887.64

Funds Available \$34,510,235.71

Percent Complete 41.95%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,447,767.18	\$56,489,887.64	\$34,510,235.71	41.95%	\$610,029.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,950,025.17	\$19,462,001.69	\$488,023.48
Non-Participating	\$4,987,506.30	\$4,865,500.44	\$122,005.86
Total Earnings	\$24,937,531.47	\$24,327,502.13	\$610,029.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,937,531.47	\$24,327,502.13	\$610,029.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,937,531.47	\$24,327,502.13	

Total Payable: **\$610,029.34**

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.648		
				780022.900	.011		
		STP00-0004-00(915)			.659	\$8,580.25	\$514,035.09
0025	163-0240	MULCH	TN	10,000.000	709.944		
				30.750	134.618		
					844.562	\$4,139.50	\$25,970.28
0030	163-0300	CONSTRUCTION EXIT	EA	7.000	30.750		
				2915.650	.750		
					31.500	\$2,186.74	\$91,842.98
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,000.000	656.250		
				13.630	225.000		
					881.250	\$3,066.75	\$12,011.44
0060	163-0542	CONSTRUCT AND REMOVE STONE FILTER RING EA		158.000	67.500		
				387.980	6.750		
					74.250	\$2,618.87	\$28,807.52
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		44,527.000	9,319.000		
				0.010	40.000		
					9,359.000	\$.40	\$93.59
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000	5.000		
				122.950	4.000		
					9.000	\$491.80	\$1,106.55
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	29.000	7.000		
				417.790	1.000		
					8.000	\$417.79	\$3,342.32
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000	14.000		
				155.910	1.000		
					15.000	\$155.91	\$2,338.65

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	410.000 4.000 414.000	\$39.40	\$4,077.90
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	19.000 1.000 20.000	\$1,500.00	\$30,000.00
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	89,054.000 1.600	74,003.375 690.750 74,694.125	\$1,105.20	\$119,510.60
0135	201-1500	CLEARING & GRUBBING - STP00-0004-00(915)	LS	1.000 3635074.160	.963 .004 .967	\$54,540.30	\$13,185,116.71
0145	205-0001	UNCLASS EXCAV	CY	,050,720.000 6.270	493,305.003 43,633.890 536,938.893	\$273,584.49	\$3,366,606.86
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	2,688.590 225.760 2,914.350	\$5,397.92	\$69,682.11
0255	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	245.000 1086.650	95.125 11.450 106.575	\$12,442.14	\$115,809.72
0270	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,283.000 49.860	208.000 136.000 344.000	\$6,780.96	\$17,151.84
0285	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	976.000 78.250	536.000 72.000 608.000	\$5,634.00	\$47,576.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0320	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,530.000 43.600	260.000 60.000 320.000	\$2,616.00	\$13,952.00
0325	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	682.000 54.350	.000 60.000 60.000	\$3,261.00	\$3,261.00
0345	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		18.000 724.290	3.000 1.000 4.000	\$724.29	\$2,897.16
0360	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 762.430	1.000 1.000 2.000	\$762.43	\$1,524.86
0365	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		5.000 2328.230	.000 1.000 1.000	\$2,328.23	\$2,328.23
0380	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	4.000 792.210	.000 1.000 1.000	\$792.21	\$792.21
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	8,113.899 33.000 8,146.899	\$1,421.97	\$351,049.88
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	2,582.181 33.000 2,615.181	\$163.02	\$12,918.99
0775	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 2643.580	.500 .500 1.000	\$1,321.79	\$2,643.58

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	23.500 1.000 24.500	\$2,210.31	\$54,152.60
0815	682-9950	DIRECTIONAL BORE - 2 IN	LF	407.000 24.770	.000 640.000 640.000	\$15,852.80	\$15,852.80
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	18.624 1.936 20.560	\$3,540.27	\$37,597.04
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	6.570 1.580 8.150	\$327.06	\$1,687.05
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	34.412 7.150 41.562	\$5,237.38	\$30,444.17
0855	716-2000	EROSION CONTROL MATS, SLOPES	SY	202,004.000 1.380	77,463.963 9,401.111 86,865.074	\$12,973.53	\$119,873.80
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	.000 2,123.440 2,123.440	\$50,771.45	\$50,771.45
0945	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	1,500.000 7.160	2,016.750 156.000 2,172.750	\$1,116.96	\$15,556.89
1370	550-1304	STORM DRAIN PIPE, 30 IN, H 25-30	LF	68.000 105.340	116.000 136.000 252.000	\$14,326.24	\$26,545.68

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: c0004802

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0021

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0010 ROADWAY					
1400	615-1000	JACK OR BORE PIPE -	LF	527.000 327.170	360.000 243.000 603.000	\$79,502.31	\$197,283.51
		STEEL, 24 IN DIA, 0.562 IN THK					
1410	615-1000	JACK OR BORE PIPE -	LF	140.000 430.200	140.000 86.000 226.000	\$36,997.20	\$97,225.20
		STEEL, 30 IN DIA, 0.625 IN THK					
Category Amount:						\$618,928.87	\$18,673,438.26
Category Number:		0030 UTILITIES					
1435	615-1100	DIRECTIONAL BORE PIPE -	LF	850.000 49.860	280.000 550.000 830.000	\$27,423.00	\$41,383.80
		PLASTIC GAS MAIN, 4 IN					
1490	665-0030	SHORT SIDE SERVICE -	EA	35.000 2940.000	7.000 8.000 15.000	\$23,520.00	\$44,100.00
		3/4 IN, PE					
Category Amount:						\$50,943.00	\$85,483.80
Category Number:		0010 ROADWAY					
1665	670-7000	STEEL CASING -	LF	120.000 341.450	496.079 -175.260 320.819	\$-59,842.53	\$109,543.65
		24 IN					
Category Amount:						\$-59,842.53	\$109,543.65
Project Total Amount:						\$610,029.34	\$24,937,531.47