

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: c0004802

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0032

Pay Period: 05/01/2019
to 05/31/2019

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

1722 Days

Elapsed Calender Days:

961 Days

Percent Time:

55.81

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,447,767.18

Original Contract Amount \$56,489,887.64

Funds Available \$25,816,285.62

Percent Complete 56.57%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,447,767.18	\$56,489,887.64	\$25,816,285.62	56.57%	\$875,887.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: c0004802

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0032

Pay Period: 05/01/2019
to 05/31/2019

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$26,905,185.28	\$26,204,475.60	\$700,709.68
Non-Participating	\$6,726,296.28	\$6,551,118.86	\$175,177.42
Total Earnings	\$33,631,481.56	\$32,755,594.46	\$875,887.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$33,631,481.56	\$32,755,594.46	\$875,887.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,631,481.56	\$32,755,594.46	

Total Payable: **\$875,887.10**

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2019

User: c0004802

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0032

Pay Period: 05/01/2019
to 05/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.769		
				780022.900	.032		
					.801	\$24,960.73	\$624,798.34
		STP00-0004-00(915)					
0025	163-0240	MULCH	TN	10,000.000	1,377.642		
				30.750	42.253		
					1,419.895	\$1,299.28	\$43,661.77
0055	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		29.000	27.750		
				297.800	.750		
					28.500	\$223.35	\$8,487.30
0060	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		158.000	79.500		
				387.980	3.000		
					82.500	\$1,163.94	\$32,008.35
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		44,527.000	19,528.000		
				0.010	676.000		
					20,204.000	\$6.76	\$202.04
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000	108.000		
				2581.480	13.000		
					121.000	\$33,559.24	\$312,359.08
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000	154.000		
				122.950	20.000		
					174.000	\$2,459.00	\$21,393.30
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	29.000	33.000		
				417.790	2.000		
					35.000	\$835.58	\$14,622.65
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000	212.000		
				155.910	16.000		
					228.000	\$2,494.56	\$35,547.48

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2019

User: c0004802

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0032

Pay Period: 05/01/2019
to 05/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	4,790.000 480.000 5,270.000	\$4,728.00	\$51,909.50
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	30.000 1.000 31.000	\$1,500.00	\$46,500.00
0145	205-0001	UNCLASS EXCAV	CY	,050,720.000 6.270	978,773.875 20,979.000 999,752.875	\$131,538.33	\$6,268,450.53
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	5,015.740 443.390 5,459.130	\$10,601.45	\$130,527.80
0160	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,116.000 117.650	1,040.650 1,226.260 2,266.910	\$144,269.49	\$266,701.96
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		114,918.000 70.230	16,705.380 -31.510 16,673.870	\$-2,212.95	\$1,171,005.89
0175	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		53,981.000 72.220	215.510 5,160.750 5,376.260	\$372,709.37	\$388,273.50
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	5,187.000 230.500 5,417.500	\$8,450.13	\$198,605.55
0270	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,283.000 49.860	387.500 56.000 443.500	\$2,792.16	\$22,112.91

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2019

User: c0004802

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0032

Pay Period: 05/01/2019
to 05/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0295	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	487.000 96.800	104.000 160.000 264.000	\$15,488.00	\$25,555.20
0315	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,721.000 33.610	968.500 60.000 1,028.500	\$2,016.60	\$34,567.89
0390	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	29.000 664.850	9.000 1.000 10.000	\$664.85	\$6,648.50
0405	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	13.000 1239.060	2.000 1.000 3.000	\$1,239.06	\$3,717.18
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	12,377.121 173.556 12,550.677	\$7,478.53	\$540,808.67
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	4,075.847 173.556 4,249.403	\$857.37	\$20,992.05
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	34.000 1.750 35.750	\$3,868.04	\$79,018.58
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	40.845 11.135 51.980	\$20,362.02	\$95,053.23
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	41.430 19.880 61.310	\$4,115.16	\$12,691.17

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: c0004802

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0032

Pay Period: 05/01/2019
to 05/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	72.334 2.615 74.949	\$1,915.49	\$54,900.14
0855	716-2000	EROSION CONTROL MATS, SLOPES	SY	202,004.000 1.380	177,460.860 25,612.982 203,073.842	\$35,345.92	\$280,241.90
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	36,257.650 1,320.040 37,577.690	\$31,562.16	\$898,482.57
0945	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,500.000 7.160	3,399.750 72.000 3,471.750	\$515.52	\$24,857.73
0970	413-0750	TACK COAT	GL	57,306.000 3.090	2,319.000 1,644.000 3,963.000	\$5,079.96	\$12,245.67
5006	711-0100	TURF REINFORCING MATTING, TP 1	SY	.000 6.000	2,729.530 666.666 3,396.196	\$4,000.00	\$20,377.18
		TURF REINFORCING MATTING TP 5					
Category Amount:						\$875,887.10	\$11,747,325.61
Project Total Amount:						\$875,887.10	\$33,631,481.56