

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020
to 05/31/2020

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

2097 Days

Elapsed Calender Days:

1327 Days

Percent Time:

63.28

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/10/2022

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,490,082.18

Original Contract Amount \$56,489,887.64

Funds Available \$15,190,024.14

Percent Complete 74.47%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,490,082.18	\$56,489,887.64	\$15,190,024.14	74.47%	\$827,076.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020
to 05/31/2020

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$35,440,046.44	\$34,778,385.20	\$661,661.24
Non-Participating	\$8,860,011.60	\$8,694,596.27	\$165,415.33
Total Earnings	\$44,300,058.04	\$43,472,981.47	\$827,076.57
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$44,300,058.04	\$43,472,981.47	\$827,076.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,300,058.04	\$43,472,981.47	

Total Payable: **\$827,076.57**

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020
to 05/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.957		
				780022.900	.024		
					.981	\$18,720.55	\$765,202.46
		STP00-0004-00(915)					
0025	163-0240	MULCH	TN	10,000.000	1,557.391		
				30.750	29.240		
					1,586.631	\$899.13	\$48,788.90
0030	163-0300	CONSTRUCTION EXIT	EA	7.000	55.125		
				2915.650	1.500		
					56.625	\$4,373.48	\$165,098.68
0060	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC	EA	158.000	101.250		
				387.980	.750		
					102.000	\$290.99	\$39,573.96
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		44,527.000	37,362.000		
				0.010	3,449.000		
					40,811.000	\$34.49	\$408.11
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000	584.000		
				122.950	26.000		
					610.000	\$3,196.70	\$74,999.50
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	29.000	93.000		
				417.790	1.000		
					94.000	\$417.79	\$39,272.26
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000	627.000		
				155.910	29.000		
					656.000	\$4,521.39	\$102,276.96
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000	27,821.500		
				9.850	1,700.000		
					29,521.500	\$16,745.00	\$290,786.78

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020
to 05/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	42.000 1.000 43.000	\$1,500.00	\$64,500.00
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	89,054.000 1.600	77,724.125 349.500 78,073.625	\$559.20	\$124,917.80
0150	207-0203	FOUND BKFILL MATL, TP II	CY	624.700 68.650	896.705 28.800 925.505	\$1,977.12	\$63,535.92
0160	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,116.000 117.650	8,217.050 2,265.070 10,482.120	\$266,485.49	\$1,233,221.42
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		114,918.000 70.230	48,724.420 329.440 49,053.860	\$23,136.57	\$3,445,052.59
0175	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		53,981.000 72.220	20,079.024 3,023.180 23,102.204	\$218,334.06	\$1,668,441.17
0190	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	456.000 52.970	2,105.444 184.226 2,289.670	\$9,758.45	\$121,283.82
0200	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,920.000 53.680	3,717.254 125.222 3,842.476	\$6,721.92	\$206,264.11
0235	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		4,000.000 10.720	.000 715.000 715.000	\$7,664.80	\$7,664.80

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020
to 05/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0245	500-3101	CLASS A CONCRETE	CY	1,714.000 479.860	1,774.677 54.334 1,829.011	\$26,072.71	\$877,669.22
0250	500-3200	CLASS B CONCRETE	CY	228.010 952.750	248.534 9.333 257.867	\$8,892.02	\$245,682.78
0260	511-1000	BAR REINF STEEL	LB	197,159.350 0.580	227,948.589 6,579.024 234,527.613	\$3,815.83	\$136,026.02
0280	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,756.000 62.690	987.820 94.000 1,081.820	\$5,892.86	\$67,819.30
0315	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,721.000 33.610	1,105.500 28.000 1,133.500	\$941.08	\$38,096.94
0320	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,530.000 43.600	667.000 65.000 732.000	\$2,834.00	\$31,915.20
0345	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		18.000 724.290	10.000 1.000 11.000	\$724.29	\$7,967.19
0360	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 762.430	8.000 1.000 9.000	\$762.43	\$6,861.87
0370	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	17.000 391.310	9.000 2.000 11.000	\$782.62	\$4,304.41

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020

to 05/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	15,208.118 96.000 15,304.118	\$4,136.64	\$659,454.44
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	6,669.623 96.000 6,765.623	\$474.24	\$33,422.18
0575	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		453.000 16.430	.000 12.500 12.500	\$205.38	\$205.38
0585	636-2070	GALV STEEL POSTS, TP 7	LF	712.000 7.800	.000 22.000 22.000	\$171.60	\$171.60
0625	641-1200	GUARDRAIL, TP W	LF	13,577.000 18.460	5,031.000 2,437.500 7,468.500	\$44,996.25	\$137,868.51
0630	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	27.000 970.850	8.000 8.000 16.000	\$7,766.80	\$15,533.60
0635	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	26.000 2213.830	7.000 5.000 12.000	\$11,069.15	\$26,565.96
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	53.750 1.000 54.750	\$2,210.31	\$121,014.47
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	66.982 4.517 71.499	\$8,260.01	\$130,746.65

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2020

User: c0004802

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0044

Pay Period: 05/01/2020
to 05/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	92.630 .380 93.010	\$78.66	\$19,253.07
0835	700-8100	FERTILIZER NITROGEN CONTENT	LB	10,800.000 2.820	122.400 72.000 194.400	\$203.04	\$548.21
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	88.671 1.700 90.371	\$1,245.25	\$66,196.76
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	113,469.931 1,947.400 115,417.331	\$46,562.33	\$2,759,628.38
0945	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,500.000 7.160	5,163.750 89.250 5,253.000	\$639.03	\$37,611.48
0970	413-0750	TACK COAT	GL	57,306.000 3.090	13,428.000 1,824.000 15,252.000	\$5,636.16	\$47,128.68
1425	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-S-24	EA	3.000 14688.000	.000 2.000 2.000	\$29,376.00	\$29,376.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT IN (#1)	*\$*	.000 1.000	484,692.270 27,990.750 512,683.020	\$27,990.75	\$512,683.02
Category Amount:						\$827,076.57	\$14,475,040.56
Project Total Amount:						\$827,076.57	\$44,300,058.04