

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020
to 10/31/2020

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

2195 Days

Elapsed Calender Days:

1480 Days

Percent Time:

67.43

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/16/2022

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,762,775.47

Original Contract Amount \$56,489,887.64

Funds Available \$13,780,285.08

Percent Complete 76.94%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,762,775.47	\$56,489,887.64	\$13,780,285.08	76.94%	\$559,961.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020
to 10/31/2020

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$36,785,992.28	\$36,338,023.03	\$447,969.25
Non-Participating	\$9,196,498.11	\$9,084,505.78	\$111,992.33
Total Earnings	\$45,982,490.39	\$45,422,528.81	\$559,961.58
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$45,982,490.39	\$45,422,528.81	\$559,961.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$45,982,490.39	\$45,422,528.81	

Total Payable: **\$559,961.58**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	163-0232	TEMPORARY GRASSING	AC	54.000 547.150	223.400 2.831 226.231	\$1,548.98	\$123,782.29
0025	163-0240	MULCH	TN	10,000.000 30.750	1,614.861 5.100 1,619.961	\$156.83	\$49,813.80
0030	163-0300	CONSTRUCTION EXIT	EA	7.000 2915.650	67.875 .750 68.625	\$2,186.74	\$200,086.48
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,000.000 13.630	1,808.250 121.500 1,929.750	\$1,656.05	\$26,302.49
0060	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCEA		158.000 387.980	103.500 .750 104.250	\$290.99	\$40,446.92
0070	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFEA		132.000 276.950	39.750 1.500 41.250	\$415.43	\$11,424.19
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		44,527.000 0.010	49,237.000 5,938.000 55,175.000	\$59.38	\$551.75
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000 2581.480	170.000 3.000 173.000	\$7,744.44	\$446,596.04
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000 122.950	651.000 12.000 663.000	\$1,475.40	\$81,515.85

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	29.000 417.790	96.000 2.000 98.000	\$835.58	\$40,943.42
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000 155.910	740.000 19.000 759.000	\$2,962.29	\$118,335.69
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	34,329.500 1,400.000 35,729.500	\$13,790.00	\$351,935.58
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	47.000 1.000 48.000	\$1,500.00	\$72,000.00
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	89,054.000 1.600	78,954.875 1,432.000 80,386.875	\$2,291.20	\$128,619.00
0145	205-0001	UNCLASS EXCAV	CY	,050,720.000 6.270	1,022,756.875 1,622.649 1,024,379.524	\$10,174.01	\$6,422,859.62
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	8,691.400 75.260 8,766.660	\$1,799.47	\$209,610.84
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	10,147.410 108.000 10,255.410	\$3,959.28	\$375,963.33
0280	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,756.000 62.690	1,167.820 180.000 1,347.820	\$11,284.20	\$84,494.84

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0315	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,721.000 33.610	1,173.500 176.000 1,349.500	\$5,915.36	\$45,356.70
0320	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,530.000 43.600	775.800 92.000 867.800	\$4,011.20	\$37,836.08
0325	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	682.000 54.350	301.000 37.000 338.000	\$2,010.95	\$18,370.30
0370	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	17.000 391.310	11.000 4.000 15.000	\$1,565.24	\$5,869.65
0375	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	23.000 441.130	6.000 2.000 8.000	\$882.26	\$3,529.04
0400	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000 1026.050	7.000 3.000 10.000	\$3,078.15	\$10,260.50
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	16,895.421 232.111 17,127.532	\$10,001.66	\$738,025.35
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	8,584.259 232.111 8,816.370	\$1,146.63	\$43,552.87
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	56.500 1.000 57.500	\$2,210.31	\$127,092.83

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020

to 10/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	76.646 2.739 79.385	\$5,008.67	\$145,167.38
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	93.200 5.560 98.760	\$1,150.92	\$20,443.32
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	92.831 .560 93.391	\$410.20	\$68,408.91
0855	716-2000	EROSION CONTROL MATS, SLOPES	SY	202,004.000 1.380	273,472.898 1,480.367 274,953.265	\$2,042.91	\$379,435.51
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	127,103.131 18,873.480 145,976.611	\$451,264.91	\$3,490,300.77
0945	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,500.000 7.160	5,355.000 168.000 5,523.000	\$1,202.88	\$39,544.68
Category Amount:						\$556,032.52	\$13,958,476.02
Category Number: 0020 WALLS							
1375	621-4023	CONCRETE SIDE BARRIER, TYPE 2C	LF	502.000 795.200	355.300 2.696 357.996	\$2,143.86	\$284,678.42
Category Amount:						\$2,143.86	\$284,678.42
Category Number: 0010 ROADWAY							
1420	158-1000	TRAINING HOURS	HR	7,000.000 0.800	2,788.000 232.000 3,020.000	\$185.60	\$2,416.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2020

User: c0004802

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0049

Pay Period: 10/01/2020
to 10/31/2020

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
5006	711-0100	TURF REINFORCING MATTING, TP 1	SY	.000	5,015.302		
				6.000	266.600		
					5,281.902	\$1,599.60	\$31,691.41
		TURF REINFORCING MATTING TP 5					
					Category Amount:	\$1,785.20	\$34,107.41
	Category Number:	0020 WALLS					
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	42.200		
				696.120	.000		
					42.200	\$0.00	\$29,376.26
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
					Category Amount:	\$0.00	\$29,376.26
					Project Total Amount:	\$559,961.58	\$45,982,490.39