

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: c0004802

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0067

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

3153 Days

Elapsed Calender Days:

2057 Days

Percent Time:

65.24

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2025

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,856,534.97

Original Contract Amount \$56,489,887.64

Funds Available \$5,988,716.54

Percent Complete 89.99%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,856,534.97	\$56,489,887.64	\$5,988,716.54	89.99%	\$320,310.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: c0004802

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0067

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$43,094,254.64	\$43,037,206.03	\$57,048.61
Non-Participating	\$10,773,563.79	\$10,759,301.63	\$14,262.16
Total Earnings	\$53,867,818.43	\$53,796,507.66	\$71,310.77
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$53,867,818.43	\$53,796,507.66	\$71,310.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$249,000.00)	\$249,000.00
Total:	\$53,867,818.43	\$53,547,507.66	
		Total Payable:	\$320,310.77

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: c0004802

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0067

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	163-0232	TEMPORARY GRASSING	AC	54.000 547.150	244.930 2.495 247.425	\$1,365.14	\$135,378.59
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		44,527.000 0.010	89,675.000 516.000 90,191.000	\$5.16	\$901.91
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000 122.950	1,093.000 32.000 1,125.000	\$3,934.40	\$138,318.75
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	29.000 417.790	109.000 1.000 110.000	\$417.79	\$45,956.90
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000 155.910	1,203.000 8.000 1,211.000	\$1,247.28	\$188,807.01
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	59,730.500 387.000 60,117.500	\$3,811.95	\$592,157.38
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	66.000 1.000 67.000	\$1,500.00	\$100,500.00
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	11,000.410 64.000 11,064.410	\$2,346.24	\$405,621.27
0315	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,721.000 33.610	1,977.140 117.000 2,094.140	\$3,932.37	\$70,384.05

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: c0004802

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0067

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0320	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,530.000 43.600	1,271.800 75.000 1,346.800	\$3,270.00	\$58,720.48
0340	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		26.000 563.440	16.000 2.000 18.000	\$1,126.88	\$10,141.92
0345	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		18.000 724.290	14.000 2.000 16.000	\$1,448.58	\$11,588.64
0355	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		28.000 582.020	17.000 1.000 18.000	\$582.02	\$10,476.36
0360	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 762.430	13.000 2.000 15.000	\$1,524.86	\$11,436.45
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	22,871.865 69.889 22,941.754	\$3,011.52	\$988,560.18
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	14,815.475 69.889 14,885.364	\$345.25	\$73,533.70
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	82.046 .459 82.505	\$839.35	\$150,872.77
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	111.760 1.600 113.360	\$331.20	\$23,465.52

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: c0004802

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0067

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000	104.321		
				732.500	.700		
					105.021	\$512.75	\$76,927.88
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000	197,560.011		
				23.910	1,662.820		
					199,222.831	\$39,758.03	\$4,763,417.89
211	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,091.560		
		TL & H LIME		68.825	.000		
					1,091.560	\$.00	\$75,126.62
		9.1 percent deviation on the 1/2 " sieve					
Category Amount:						\$71,310.77	\$7,932,294.27
Category Number:		0020 WALLS					
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	57.280		
				696.120	.000		
					57.280	\$.00	\$39,873.75
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
9006	621-4083	CONCRETE SIDE BARRIER, TYPE 7T, MODIFIED LF		.000	21.000		
				1052.460	.000		
					21.000	\$.00	\$22,101.66
		621-4083 CONC SIDE BARRIER,TYPE 7T,MOD					
Category Amount:						\$0.00	\$61,975.41
Project Total Amount:						\$71,310.77	\$53,867,818.43