

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: amccart

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0034

Pay Period: 05/07/2019
to 05/31/2019

Contract Location:

I-85/SR 403 AT POPLAR RD (CR 103); ALSO INCLUDES CON

Time Allowed: 1853 Days

Elapsed Calender Days: 1122 Days

Percent Time: 60.55

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/19/2016

Date Awarded: 04/05/2016

Date Contract Executed: 05/04/2016

Date Notice to Proceed: 05/05/2016

SNELLVILLE GA 30078-0306

Date Work Began: 06/16/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,325,360.40

Original Contract Amount \$28,805,940.92

Funds Available \$1,774,196.76

Percent Complete 93.95%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009323	\$29,325,360.40	\$28,805,940.92	\$1,774,196.76	93.95%	\$108,729.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: amccart

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0034

Pay Period: 05/07/2019
to 05/31/2019

Project Number: 0009323 I-85/SR 403 - INTERCHANGE CNST

Federal State Project Number: CSNHS-0009-00(323)

	Total to Date	Prev to Date	This Estimate
Participating	\$22,040,930.83	\$21,953,947.63	\$86,983.20
Non-Participating	\$5,510,232.81	\$5,488,487.01	\$21,745.80
Total Earnings	\$27,551,163.64	\$27,442,434.64	\$108,729.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,551,163.64	\$27,442,434.64	\$108,729.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,551,163.64	\$27,442,434.64	
		Total Payable:	\$108,729.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: amccart

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0034

Pay Period: 05/07/2019
to 05/31/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0509	639-3001	STEEL STRAIN POLE, TP I	EA	2.000 12300.000	1.500 .500 2.000	\$6,150.00	\$24,600.00
Category Amount:						\$6,150.00	\$24,600.00
Category Number: 0050 TRAFFIC ITEMS							
0674	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 112500.000	.600 .200 .800	\$22,500.00	\$90,000.00
0679	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 78200.000	.700 .100 .800	\$7,820.00	\$62,560.00
0684	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 78200.000	.700 .100 .800	\$7,820.00	\$62,560.00
0689	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 85700.000	.600 .200 .800	\$17,140.00	\$68,560.00
0694	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 5	LS	1.000 81400.000	.600 .200 .800	\$16,280.00	\$65,120.00
0784	939-2305	FIELD SWITCH, TYPE C	EA	2.000 2250.000	.000 2.000 2.000	\$4,500.00	\$4,500.00
Category Amount:						\$76,060.00	\$353,300.00
Category Number: 0060 LIGHTING ITEMS							
0814	682-1406	CABLE, TP XHHW, AWG NO 6	LF	6,000.000 1.050	2,748.000 2,115.000 4,863.000	\$2,220.75	\$5,106.15

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2019

User: amccart

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0034

Pay Period: 05/07/2019
to 05/31/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 LIGHTING ITEMS							
0819	682-1407	CABLE, TP XHHW, AWG NO 4	LF	10,000.000 1.400	9,354.000 885.000 10,239.000	\$1,239.00	\$14,334.60
0824	682-1409	CABLE, TP XHHW, AWG NO. 1	LF	14,000.000 2.400	12,786.000 225.000 13,011.000	\$540.00	\$31,226.40
0829	682-1413	CABLE, TP XHHW, AWG NO 1/0	LF	20,000.000 2.700	16,258.000 965.000 17,223.000	\$2,605.50	\$46,502.10
0834	682-6120	CONDUIT, RIGID, 2 IN	LF	300.000 23.500	.000 160.000 160.000	\$3,760.00	\$3,760.00
0839	682-6221	CONDUIT, NONMETL, TP 2, 1 1/2 IN	LF	7,000.000 6.650	6,265.000 1,185.000 7,450.000	\$7,880.25	\$49,542.50
0854	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	1,500.000 6.450	1,025.000 30.000 1,055.000	\$193.50	\$6,804.75
0859	682-6110	CONDUIT, RIGID, 1 IN	LF	700.000 9.650	.000 240.000 240.000	\$2,316.00	\$2,316.00
0874	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE EA 10 IN X 12 IN X 8 IN		18.000 321.000	14.000 4.000 18.000	\$1,284.00	\$5,778.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2019

User: amccart

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0034

Pay Period: 05/07/2019
to 05/31/2019

Project Number 0009323

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0060	LIGHTING ITEMS				
0889	683-6475	HIGH LEVEL LUMINAIRE, TP 4, 1000 W, HP SODI EA		68.000	64.000		
				1120.000	4.000		
					68.000	\$4,480.00	\$76,160.00
Category Amount:						\$26,519.00	\$241,530.50
Project Total Amount:						\$108,729.00	\$27,551,163.64