

Rpt-ID: RCPESPRJ

Georgia

Date: 04/24/2018

User: dwood

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600585-0

Estimate Number: 0012

Pay Period: 07/29/2017
to 04/16/2018

Contract Location:

SR 184 (PRATHER BRIDGE RD) OVER TOCCOA CREEK.

Time Allowed:

483 Days

Elapsed Calender Days:

441 Days

Percent Time:

91.30

District: 1

Area: 03

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

02/19/2016

Date Awarded:

02/19/2016

Date Contract Executed:

04/28/2016

Date Notice to Proceed:

05/06/2016

Date Work Began:

07/18/2016

Date Time Stopped:

07/20/2017

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2017

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$2,316,680.76

Original Contract Amount \$2,305,722.58

Funds Available \$251,953.80

Percent Complete 89.12%

Counties:

Stephens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010416	\$2,316,680.76	\$2,305,722.58	\$251,953.80	89.12%	\$373.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/24/2018

User: dwood

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600585-0

Estimate Number: 0012

Pay Period: 07/29/2017
to 04/16/2018

Project Number: 0010416 SR 184 (PRATHER BRIDGE RD) - BRIDGE CONST

Federal State Project Number: 0010416

	Total to Date	Prev to Date	This Estimate
Participating	\$1,651,781.55	\$1,651,482.73	\$298.82
Non-Participating	\$412,945.41	\$412,870.71	\$74.70
Total Earnings	\$2,064,726.96	\$2,064,353.44	\$373.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,064,726.96	\$2,064,353.44	\$373.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,064,726.96	\$2,064,353.44	

Total Payable: **\$373.52**

Rpt-ID: RCPEsprj

Georgia

Date: 04/24/2018

User: dwood

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600585-0

Estimate Number: 0012

Pay Period: 07/29/2017
to 04/16/2018

Project Number 0010416

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO 1 - OVER TOCCOA CREEK							
0045	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	387.000	386.667		
				169.730	.000		
					386.667	\$.00	\$65,628.99
		1					
Category Amount:						\$0.00	\$65,628.99
Category Number: 0010 ROADWAY							
0100	150-1000	TRAFFIC CONTROL -	LS	1.000	.941		
				20465.190	.059		
					1.000	\$1,207.45	\$20,465.19
		0010416					
0126	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		.000	254.370		
				128.800	-254.370		
					.000	\$-32,762.86	\$0.00
		70 % Pay Factor for 9.5 MM SP Lot # 1					
0127	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		.000	.000		
				90.461	254.330		
					254.330	\$23,006.95	\$23,006.95
		70 % Pay Factor for 9.5 MM SP Lot # 1 (Part Two)					
		LIN 0126 Unit Price Not 70 %					
Category Amount:						\$-8,548.46	\$43,472.14
Category Number: 0020 EROSION CONTROL							
0210	163-0300	CONSTRUCTION EXIT	EA	2.000	1.500		
				1500.000	.500		
					2.000	\$750.00	\$3,000.00
Category Amount:						\$750.00	\$3,000.00
Category Number: 0010 ROADWAY							
0345	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	85.000	154.040		
				49.600	36.333		
					190.373	\$1,802.12	\$9,442.50
Category Amount:						\$1,802.12	\$9,442.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/24/2018

User: dwood

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600585-0

Estimate Number: 0012

Pay Period: 07/29/2017
to 04/16/2018

Project Number 0010416

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0370	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		225.000	75.000		
				25.000	25.000		
					100.000	\$625.00	\$2,500.00
0375	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		200.000	1,022.250		
				20.560	340.750		
					1,363.000	\$7,005.82	\$28,023.28
Category Amount:						\$7,630.82	\$30,523.28
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-1,260.960		
					-1,260.960	\$-1,260.96	(\$1,260.96)
		(IN# 1)					
Category Amount:						\$-1,260.96	\$-1,260.96
Project Total Amount:						\$373.52	\$2,064,726.96