

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2017

User: hgibson

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600614-0

Estimate Number: 0007

Pay Period: 05/03/2017
to 06/02/2017

Contract Location:

SR 98 OVER HICKORY LEVEL CREEK; ALSO INCLUDES CON

Time Allowed:

723 Days

Elapsed Calender Days:

421 Days

Percent Time:

58.23

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/19/2016

Date Awarded:

02/19/2016

Date Contract Executed:

03/28/2016

Date Notice to Proceed:

04/08/2016

Date Work Began:

08/24/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2018

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,603,828.13

Original Contract Amount \$2,560,671.97

Funds Available \$1,283,619.01

Percent Complete 50.70%

Counties:

Banks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007156	\$2,603,828.13	\$2,560,671.97	\$1,283,619.01	50.70%	\$45,156.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2017

User: hgibson

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600614-0

Estimate Number: 0007

Pay Period: 05/03/2017
to 06/02/2017

Project Number: 0007156 SR 98 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(156)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,056,167.28	\$1,020,042.47	\$36,124.81
Non-Participating	\$264,041.84	\$255,010.64	\$9,031.20
Total Earnings	\$1,320,209.12	\$1,275,053.11	\$45,156.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,320,209.12	\$1,275,053.11	\$45,156.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,320,209.12	\$1,275,053.11	
		Total Payable:	\$45,156.01

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2017

User: hgibson

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600614-0

Estimate Number: 0007

Pay Period: 05/03/2017
to 06/02/2017

Project Number 0007156

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 37800.000	.637 .103 .740	\$3,893.40	\$27,972.00
		CSBRG-0007-00(156)					
Category Amount:						\$3,893.40	\$27,972.00
Category Number: 0020 PERM EROSION CONTROL							
0085	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	4.000 282.000	1.000 1.000 2.000	\$282.00	\$564.00
0090	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 700.000	7.000 1.000 8.000	\$700.00	\$5,600.00
0095	700-6910	PERMANENT GRASSING	AC	5.500 1270.000	1.446 .241 1.687	\$306.07	\$2,142.49
Category Amount:						\$1,288.07	\$8,306.49
Category Number: 0030 TEMP EROSION CONTROL							
0109	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	6,870.000 9.650	2,155.125 -233.250 1,921.875	\$-2,250.86	\$18,546.09
Category Amount:						\$-2,250.86	\$18,546.09
Category Number: 0020 PERM EROSION CONTROL							
0134	700-8000	FERTILIZER MIXED GRADE	TN	6.000 694.000	1.425 .125 1.550	\$86.75	\$1,075.70
Category Amount:						\$86.75	\$1,075.70

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2017

User: hgibson

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600614-0

Estimate Number: 0007

Pay Period: 05/03/2017
to 06/02/2017

Project Number 0007156

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMP EROSION CONTROL							
0159	163-0240	MULCH	TN	90.000 330.000	11.112 1.083 12.195	\$357.39	\$4,024.35
0169	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,600.000 4.850	3,926.250 233.250 4,159.500	\$1,131.26	\$20,173.58
Category Amount:						\$1,488.65	\$24,197.93
Category Number: 0050 BRIDGE NO. 1 - OVER HICKORY LEVEL CREEK							
0244	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 238400.000	.000 .150 .150	\$35,760.00	\$35,760.00
0274	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 32600.000	.000 .150 .150	\$4,890.00	\$4,890.00
Category Amount:						\$40,650.00	\$40,650.00
Project Total Amount:						\$45,156.01	\$1,320,209.12