

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: tigriffi

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0008

Pay Period: 04/01/2017
to 05/01/2017

Contract Location:

US 41/SR 3/SR 53 (SOUTH CALHOUN BYPASS

Time Allowed: 1827 Days

Elapsed Calender Days: 306 Days

Percent Time: 16.75

District: 6

Area: 01

Contractor:

WRIGHT BROS CONSTR. CO., INC.
P. O. BOX 437

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 06/14/2016

Date Notice to Proceed: 06/30/2016

Date Work Began: 08/08/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2021

CHARLESTON TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$44,992,657.55

Original Contract Amount \$43,994,564.30

Funds Available \$38,366,758.39

Percent Complete 13.80%

Counties:

Gordon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662510-	\$44,992,657.55	\$43,994,564.30	\$38,366,758.39	14.73%	\$1,028,695.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: tigriffi

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0008

Pay Period: 04/01/2017
to 05/01/2017

Project Number: 662510- US 41/SR 3/SR 53 (SOUTH CALHOUN BYPASS) - R

Federal State Project Number: STP00-00MS-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,967,351.17	\$4,477,763.01	\$489,588.16
Non-Participating	\$1,241,837.81	\$1,119,440.76	\$122,397.05
Total Earnings	\$6,209,188.98	\$5,597,203.77	\$611,985.21
Stockpiled Materials	\$416,710.18	\$0.00	\$416,710.18
Gross Earnings	\$6,625,899.16	\$5,597,203.77	\$1,028,695.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,625,899.16	\$5,597,203.77	

Total Payable: **\$1,028,695.39**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: tigriffi

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0008

Pay Period: 04/01/2017
to 05/01/2017

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.350		
				1385000.000	.024		
		STP00-00MS-00(007)			.374	\$33,240.00	\$517,990.00
Category Amount:						\$33,240.00	\$517,990.00
Category Number: 0050 EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	62.000	50.750		
				430.000	37.220		
					87.970	\$16,004.60	\$37,827.10
0025	163-0240	MULCH	TN	2,316.000	338.925		
				154.000	57.323		
					396.248	\$8,827.74	\$61,022.19
0030	163-0300	CONSTRUCTION EXIT	EA	46.000	10.500		
				1560.000	1.500		
					12.000	\$2,340.00	\$18,720.00
0055	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,168.000	39.750		
				570.000	22.500		
					62.250	\$12,825.00	\$35,482.50
0100	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.000		
				18300.000	.750		
		451+77 RT			.750	\$13,725.00	\$13,725.00
0105	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		104.000	15.000		
				890.000	18.000		
					33.000	\$16,020.00	\$29,370.00
0190	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	46.000	11.000		
				960.000	4.000		
					15.000	\$3,840.00	\$14,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2017

User: tigriffi

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0008

Pay Period: 04/01/2017
to 05/01/2017

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0215	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 880.000	8.000 1.000 9.000	\$880.00	\$7,920.00
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	180,550.000 2.160	65,408.750 4,503.000 69,911.750	\$9,726.48	\$151,009.38
0224	711-0100	TURF REINFORCING MATTING, TP 1	SY	66,428.000 3.570	200.001 570.222 770.223	\$2,035.69	\$2,749.70
Category Amount:						\$86,224.51	\$372,225.87
Category Number: 0010 ROADWAY							
0230	201-1500	CLEARING & GRUBBING - STP00-00MS-00(007)	LS	1.000 3545820.520	.640 .058 .698	\$205,657.59	\$2,474,982.72
Category Amount:						\$205,657.59	\$2,474,982.72
Category Number: 0020 PAVEMENT							
0265	318-3000	AGGR SURF CRS	TN	645.000 31.250	426.270 312.790 739.060	\$9,774.69	\$23,095.63
Category Amount:						\$9,774.69	\$23,095.63
Category Number: 0050 EROSION CONTROL							
0615	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,460.000 37.000	170.944 66.667 237.611	\$2,466.68	\$8,791.61
0625	603-7000	PLASTIC FILTER FABRIC	SY	4,676.000 3.460	1,432.781 66.667 1,499.448	\$230.67	\$5,188.09
Category Amount:						\$2,697.35	\$13,979.70

Date: 05/03/2017

Page 5 of 7

Pay Period: 04/01/2017
to 05/01/2017

			Prev Qty		
		Auth Qty	Qty This Period	Amount	
	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
Option 1					
Option 2					

0730 643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	21,817.000	11,188.000			
			0.970	2,807.000			
				13,995.000	\$2,722.79		\$13,575.15

0905 700-6910	PERMANENT GRASSING	AC	124.000	2.132		
			1310.000	5.380		
				7.512	\$7,047.80	\$9,840.72

0910 700-7000	AGRICULTURAL LIME	TN	438.000	.000		
			55.000	4.000		
				4.000	\$220.00	\$220.00

0915 700-8000	FERTILIZER MIXED GRADE	TN	137.000	8.325		
			770.000	3.950		
				12.275	\$3,041.50	\$9,451.75

0940 716-2000	EROSION CONTROL MATS, SLOPES	SY	257,900.000	188.549		
			0.870	25,460.118		
				25,648.667	\$22,150.30	\$22,314.34

0975 507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,016.000	.000		
			183.000	.000		
				.000	\$.00	\$0.00

1035 507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,851.000	.000		
			177.000	.000		
				.000	\$.00	\$0.00

Category Amount:	\$0.00	\$0.00
------------------	--------	--------

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2017

User: tigriffi

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0008

Pay Period: 04/01/2017
to 05/01/2017

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE 2							
1065	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	538.000 18.500	.000 83.831 83.831	\$1,550.87	\$1,550.87
1090	500-3002	CLASS AA CONCRETE	CY	628.000 663.000	55.945 38.330 94.275	\$25,412.79	\$62,504.33
1092	500-3002	CLASS AA CONCRETE	CY	.000 265.200	.000 40.544 40.544	\$10,752.27	\$10,752.27
		CLASS AA CONCRETE - FILLER @ 40% UNIT PRICE					
1095	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	884.000 168.000	.000 .000 .000	\$0.00	\$0.00
1100	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 2	LF	329.000 194.000	.000 .000 .000	\$0.00	\$0.00
1105	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 2	LF	2,675.000 228.000	.000 .000 .000	\$0.00	\$0.00
1110	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 2	LF	1,192.000 268.000	.000 .000 .000	\$0.00	\$0.00
1115	511-1000	BAR REINF STEEL	LB	108,303.000 0.770	8,214.000 7,621.750 15,835.750	\$5,868.75	\$12,193.53
Category Amount:						\$43,584.68	\$87,001.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2017

User: tigriffi

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0008

Pay Period: 04/01/2017
to 05/01/2017

Project Number 662510-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1470	205-0001	UNCLASS EXCAV	CY	209,295.000	208,627.384		
				4.750	41,184.000		
					249,811.384	\$195,624.00	\$1,186,604.07
Category Amount:						\$195,624.00	\$1,186,604.07
Project Total Amount:						\$611,985.21	\$6,209,188.98