

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: sawillia

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 09/07/2017

Contract Location:

VETERANS PKWY @FT. STEWART TO SR 119 (HERO RD)

Time Allowed: 778 Days

Elapsed Calender Days: 491 Days

Percent Time: 63.11

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/04/2016

Date Notice to Proceed: 05/05/2016

Date Work Began: 05/06/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/21/2018

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$9,997,871.74

Original Contract Amount \$8,725,329.17

Funds Available \$6,803,975.05

Percent Complete 31.95%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012859	\$9,996,271.73	\$8,723,729.16	\$6,802,375.04	31.95%	\$132,374.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: sawillia

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 09/07/2017

Project Number: 0012859 VETERANS PKWY - WIDENING & RECON

Federal State Project Number: 0012859

	Total to Date	Prev to Date	This Estimate
Participating	\$2,555,117.35	\$2,449,217.78	\$105,899.57
Non-Participating	\$638,779.34	\$612,304.45	\$26,474.89
Total Earnings	\$3,193,896.69	\$3,061,522.23	\$132,374.46
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,193,896.69	\$3,061,522.23	\$132,374.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,193,896.69	\$3,061,522.23	

Total Payable: **\$132,374.46**

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2017

User: sawillia

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 09/07/2017

Project Number 0012859

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.540		
				160813.480	.016		
					.556	\$2,573.02	\$89,412.29
		0012859					
0014	167-1500	WATER QUALITY INSPECTIONS	MO	23.000	14.000		
				11219.040	1.000		
					15.000	\$11,219.04	\$168,285.60
0023	207-0203	FOUND BKFill MATL, TP II	CY	1,164.100	1,173.699		
				71.660	29.070		
					1,202.769	\$2,083.16	\$86,190.43
0024	210-0100	GRADING COMPLETE -	LS	1.000	.279		
				2296893.370	.029		
					.308	\$66,609.91	\$707,443.16
		0012859					
0134	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	68.500	.000		
				711.460	5.260		
					5.260	\$3,742.28	\$3,742.28
0139	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,648.000	2,595.367		
				36.100	146.500		
					2,741.867	\$5,288.65	\$98,981.40
0144	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,103.000	1,443.500		
				48.490	308.500		
					1,752.000	\$14,959.17	\$84,954.48
		1					
0149	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	959.000	419.000		
				65.400	160.000		
					579.000	\$10,464.00	\$37,866.60
		1					
0249	668-1100	CATCH BASIN, GP 1	EA	32.000	18.750		
				3178.150	2.250		
					21.000	\$7,150.84	\$66,741.15

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: sawillia

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 09/07/2017

Project Number 0012859

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0269	668-2100	DROP INLET, GP 1	EA	31.000	18.000		
				2258.850	1.500		
					19.500	\$3,388.28	\$44,047.58
0289	668-4300	STORM SEWER MANHOLE, TP 1	EA	21.000	10.500		
				2176.050	2.250		
					12.750	\$4,896.11	\$27,744.64
Category Amount:						\$132,374.46	\$1,415,409.61
Category Number: 0040 TEMPORARY EROSION CONTROL							
0554	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	6,850.000	171.000		
				2.650	.000		
					171.000	\$0.00	\$453.15
Category Amount:						\$0.00	\$453.15
Project Total Amount:						\$132,374.46	\$3,193,896.69