

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2018

User: c0005024

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0019

Pay Period: 01/01/2018
to 01/31/2018

Contract Location:

VETERANS PKWY @FT. STEWART TO SR 119 (HERO RD)

Time Allowed: 778 Days

Elapsed Calender Days: 637 Days

Percent Time: 81.88

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/04/2016

Date Notice to Proceed: 05/05/2016

Date Work Began: 05/06/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/21/2018

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$9,997,871.74

Original Contract Amount \$8,725,329.17

Funds Available \$4,989,361.28

Percent Complete 50.10%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012859	\$9,996,271.73	\$8,723,729.16	\$4,987,761.27	50.10%	\$194,344.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2018

User: c0005024

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0019

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 0012859 VETERANS PKWY - WIDENING & RECON

Federal State Project Number: 0012859

	Total to Date	Prev to Date	This Estimate
Participating	\$4,006,808.32	\$3,851,332.81	\$155,475.51
Non-Participating	\$1,001,702.14	\$962,833.25	\$38,868.89
Total Earnings	\$5,008,510.46	\$4,814,166.06	\$194,344.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,008,510.46	\$4,814,166.06	\$194,344.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,008,510.46	\$4,814,166.06	

Total Payable: **\$194,344.40**

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2018

User: c0005024

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0019

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0012859

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.704		
				160813.480	.028		
					.732	\$4,502.78	\$117,715.47
		0012859					
0013	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	3.000	7.000		
				534.240	4.000		
					11.000	\$2,136.96	\$5,876.64
0014	167-1500	WATER QUALITY INSPECTIONS	MO	23.000	19.000		
				11219.040	1.000		
					20.000	\$11,219.04	\$224,380.80
0024	210-0100	GRADING COMPLETE -	LS	1.000	.499		
				2296893.370	.045		
					.544	\$103,360.20	\$1,249,509.99
		0012859					
0079	441-0104	CONC SIDEWALK, 4 IN	SY	6,280.000	3,131.354		
				37.660	850.277		
					3,981.631	\$32,021.43	\$149,948.22
0089	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,000.000	349.916		
				32.450	63.222		
					413.138	\$2,051.55	\$13,406.33
0099	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	10,998.000	8,375.000		
				17.240	1,012.000		
					9,387.000	\$17,446.88	\$161,831.88
0139	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,648.000	3,693.867		
				36.100	254.000		
					3,947.867	\$9,169.40	\$142,518.00
0144	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,103.000	1,832.500		
				48.490	23.000		
					1,855.500	\$1,115.27	\$89,973.20

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2018

User: c0005024

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600720-0

Estimate Number: 0019

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0012859

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0149	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	959.000 65.400	695.000 61.000 756.000	\$3,989.40	\$49,442.40
		1					
0179	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000 592.570	5.000 3.000 8.000	\$1,777.71	\$4,740.56
0183	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000 853.500	1.000 1.000 2.000	\$853.50	\$1,707.00
0184	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	3.000 687.050	1.000 2.000 3.000	\$1,374.10	\$2,061.15
0269	668-2100	DROP INLET, GP 1	EA	31.000 2258.850	21.750 .750 22.500	\$1,694.14	\$50,824.13
0289	668-4300	STORM SEWER MANHOLE, TP 1	EA	21.000 2176.050	14.250 .750 15.000	\$1,632.04	\$32,640.75
0638	158-1000	TRAINING HOURS	HR	2,000.000 0.000	.000 427.000 427.000	\$0.00	\$0.00
Category Amount:						\$194,344.40	\$2,296,576.52
Project Total Amount:						\$194,344.40	\$5,008,510.46