

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

US 129/SR 11 BEGIN AT SR 332 AND EXTEND TO SR 323; AL

Time Allowed: 1891 Days

Elapsed Calender Days: 1201 Days

Percent Time: 63.51

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 06/14/2016

Date Notice to Proceed: 06/17/2016

CONYERS

GA 30012-0155

Date Work Began: 07/25/2016

Phone: (770)922-8660

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/20/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,209,443.84

Original Contract Amount \$44,132,138.72

Funds Available \$23,554,391.69

Percent Complete 50.47%

Counties:

Hall Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
121340-	\$3,149,694.47	\$2,876,675.50	\$1,591,243.89	49.48%	\$0.00
122150-	\$45,059,749.37	\$41,249,063.22	\$21,963,147.80	51.26%	\$184,251.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 121340- SR 11 - BRIDGE CONSTR

Federal State Project Number: BHN00-0002-06(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$986,344.62	\$986,344.62	\$0.00
Non-Participating	\$246,586.17	\$246,586.17	\$0.00
Total Earnings	\$1,232,930.79	\$1,232,930.79	\$0.00
Stockpiled Materials	\$325,519.79	\$325,519.79	\$0.00
Gross Earnings	\$1,558,450.58	\$1,558,450.58	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,558,450.58	\$1,558,450.58	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 122150- SR 11 - WIDNG & RECON

Federal State Project Number: NH000-0002-06 (051)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,477,281.09	\$18,329,880.09	\$147,401.00
Non-Participating	\$4,619,320.48	\$4,582,470.23	\$36,850.25
Total Earnings	\$23,096,601.57	\$22,912,350.32	\$184,251.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,096,601.57	\$22,912,350.32	\$184,251.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,096,601.57	\$22,912,350.32	
		Total Payable:	\$184,251.25

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0095	150-1000	TRAFFIC CONTROL -	LS	1.000	.755		
				797230.000	.004		
					.759	\$3,188.92	\$605,097.57
		NH000-0002-06(051)					
0145	318-3000	AGGR SURF CRS	TN	3,000.000	10,319.520		
				24.900	281.290		
					10,600.810	\$7,004.12	\$263,960.17
0347	670-1120	WATER MAIN, 12 IN	LF	.000	.000		
				58.080	1,418.000		
					1,418.000	\$82,357.44	\$82,357.44
		ADDING NEW PRICE AND QUANTITY FOR WATER MAIN, 12 IN					
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,652.000	6,521.300		
				31.400	104.000		
					6,625.300	\$3,265.60	\$208,034.42
0455	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,912.000	989.800		
				39.050	64.000		
					1,053.800	\$2,499.20	\$41,150.89
0510	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	56.000	14.000		
				556.000	3.000		
					17.000	\$1,668.00	\$9,452.00
0515	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	25.000	6.000		
				634.000	1.000		
					7.000	\$634.00	\$4,438.00
0530	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	732.000	518.900		
				50.850	55.000		
					573.900	\$2,796.75	\$29,182.82
0545	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,969.000	2,790.891		
				34.450	758.889		
					3,549.780	\$26,143.73	\$122,289.92

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0755	163-0232	TEMPORARY GRASSING	AC	73.000 300.000	116.391 1.346 117.737	\$403.80	\$35,321.10
0760	163-0300	CONSTRUCTION EXIT	EA	10.000 1610.000	30.250 .250 30.500	\$402.50	\$49,105.00
0765	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		4,250.000 21.350	6,795.350 90.000 6,885.350	\$1,921.50	\$147,002.22
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		569.000 328.000	373.750 17.500 391.250	\$5,740.00	\$128,330.00
0775	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF 153+00 RT		18,260.000 17.720	4,380.175 296.250 4,676.425	\$5,249.55	\$82,866.25
0825	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCE EA		45.000 794.000	38.500 .250 38.750	\$198.50	\$30,767.50
0830	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		230.000 730.000	121.563 6.500 128.063	\$4,745.00	\$93,485.99
0835	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		135,285.000 1.250	29,814.500 -1,498.000 28,316.500	\$-1,872.50	\$35,395.63
0840	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		117.000 94.800	63.500 .750 64.250	\$71.10	\$6,090.90

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0890	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	29,640.000 3.000	4,714.500 -72.000 4,642.500	\$-216.00	\$13,927.50
0895	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	117.000 75.000	41.000 1.000 42.000	\$75.00	\$3,150.00
0900	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1350.000	53.000 1.000 54.000	\$1,350.00	\$72,900.00
0915	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 500.000	37.000 1.000 38.000	\$500.00	\$19,000.00
0925	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	135,285.000 2.490	95,779.950 2,470.500 98,250.450	\$6,151.55	\$244,643.62
0930	163-0240	MULCH	TN	2,750.000 100.000	1,066.593 14.258 1,080.851	\$1,425.80	\$108,085.10
0935	716-2000	EROSION CONTROL MATS, SLOPES	SY	228,084.000 0.790	166,513.049 12,500.778 179,013.827	\$9,875.61	\$141,420.92
0945	700-6910	PERMANENT GRASSING	AC	146.000 1175.000	45.287 3.328 48.615	\$3,910.40	\$57,122.63
0960	700-8000	FERTILIZER MIXED GRADE	TN	132.000 650.000	40.708 1.600 42.308	\$1,040.00	\$27,500.20

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: wdemore

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0975	711-0100	TURF REINFORCING MATTING, TP 1	SY	50,000.000 2.700	14,919.535 847.111 15,766.646	\$2,287.20	\$42,569.94
1050	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,158.000 28.250	1,472.100 328.000 1,800.100	\$9,266.00	\$50,852.83
1075	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	183.000 24.150	62.111 3.000 65.111	\$72.45	\$1,572.43
1095	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	3,950.000 1.050	2,475.945 305.556 2,781.501	\$320.83	\$2,920.58
1240	603-7000	PLASTIC FILTER FABRIC	SY	6,114.000 2.330	5,066.920 761.889 5,828.809	\$1,775.20	\$13,581.12
Category Amount:						\$184,251.25	\$2,773,574.69
Project Total Amount:						\$184,251.25	\$23,096,601.57