

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Contract Location:

US 129/SR 11 BEGIN AT SR 332 AND EXTEND TO SR 323; AL

Time Allowed: 2066 Days

Elapsed Calender Days: 1963 Days

Percent Time: 95.01

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 06/14/2016

Date Notice to Proceed: 06/17/2016

CONYERS

GA 30012-0155

Date Work Began: 07/25/2016

Phone: (770)922-8660

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/11/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$49,427,806.42

Original Contract Amount \$44,132,138.72

Funds Available \$6,898,065.92

Percent Complete 86.04%

Counties:

Hall

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
121340-	\$3,149,694.47	\$2,876,675.50	\$156,620.96	95.03%	\$-106,377.29
122150-	\$46,278,111.95	\$41,249,063.22	\$6,741,444.96	85.43%	\$1,211,613.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number: 121340- SR 11 - BRIDGE CONSTR

Federal State Project Number: BHN00-0002-06(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,394,458.78	\$2,479,560.62	(\$85,101.84)
Non-Participating	\$598,614.73	\$619,890.18	(\$21,275.45)
Total Earnings	\$2,993,073.51	\$3,099,450.80	(\$106,377.29)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,993,073.51	\$3,099,450.80	(\$106,377.29)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,993,073.51	\$3,099,450.80	
		Total Payable:	(\$106,377.29)

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number: 122150- SR 11 - WIDNG & RECON

Federal State Project Number: NH000-0002-06 (051)

	Total to Date	Prev to Date	This Estimate
Participating	\$31,629,333.28	\$30,660,042.68	\$969,290.60
Non-Participating	\$7,907,333.71	\$7,665,011.04	\$242,322.67
Total Earnings	\$39,536,666.99	\$38,325,053.72	\$1,211,613.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$39,536,666.99	\$38,325,053.72	\$1,211,613.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$39,536,666.99	\$38,325,053.72	
		Total Payable:	\$1,211,613.27

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number 121340-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
		Supplemental Description 2					
Category Number:		0040 BRIDGE NO. 1 - OVER ALLEN CREEK					
0005	500-0100	GROOVED CONCRETE	SY	2,439.000	849.317		
				3.000	1,619.778		
					2,469.095	\$4,859.33	\$7,407.29
0051	511-1000	BAR REINF STEEL	LB	.000	.000		
				0.750	-23,795.490		
					-23,795.490	\$-17,846.62	(\$17,846.62)
		EXTRA WORK DEDUCT BAR REINF STEEL BRIDGE NO. 1 RT					
0056	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.000		
				-93390.000	1.000		
					1.000	\$-93,390.00	(\$93,390.00)
		DEDUCT SUPERSTR REINF STEEL, BR NO 1 RT					
Category Amount:						\$-106,377.29	\$-103,829.33
Project Total Amount:						(\$106,377.29)	\$2,993,073.51

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0142	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	57,622.720		
				30.110	3,067.170		
					60,689.890	\$92,352.49	\$1,827,372.59
		GR AGGR BASE CRS, INCL MATL - SA # 17 BEGIN TO STA.205+00					
Category Amount:						\$92,352.49	\$1,827,372.59
Category Number: 0010 ALTERNATE 1							
0200	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	9,526.000	8,197.799		
				46.700	403.389		
					8,601.188	\$18,838.27	\$401,675.48
Category Amount:						\$18,838.27	\$401,675.48
Category Number: 0030 ROADWAY							
0210	441-3999	CONCRETE V GUTTER	LF	7,264.000	7,490.450		
				22.000	54.000		
					7,544.450	\$1,188.00	\$165,977.90
0230	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,043.000	1,071.000		
				21.500	509.000		
					1,580.000	\$10,943.50	\$33,970.00
0245	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000	6.593		
				275.000	10.641		
					17.234	\$2,926.28	\$4,739.35
0258	163-0232	TEMPORARY GRASSING	AC	.000	25.246		
				431.620	1.029		
					26.275	\$444.14	\$11,340.82
		Temporary Grassing					
0274	163-0240	MULCH	TN	.000	201.007		
				188.840	12.650		
					213.657	\$2,388.83	\$40,346.99
		Mulch					
0435	441-0303	CONC SPILLWAY, TP 3	EA	7.000	4.000		
				1850.000	1.000		
					5.000	\$1,850.00	\$9,250.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0500	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		166.000 415.000	96.000 2.000 98.000	\$830.00	\$40,670.00
0575	668-2100	DROP INLET, GP 1	EA	134.000 2705.000	55.750 3.250 59.000	\$8,791.25	\$159,595.00
0610	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		330.000 45.000	.000 73.500 73.500	\$3,307.50	\$3,307.50
0640	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	1,548.000 10.000	.000 1,265.000 1,265.000	\$12,650.00	\$12,650.00
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		569.000 328.000	791.750 12.750 804.500	\$4,182.00	\$263,876.00
0877	639-3004	STEEL STRAIN POLE, TP IV	EA	.000 7902.780	10.000 2.000 12.000	\$15,805.56	\$94,833.36
		Steel Strain Pole, TPIV					
0960	700-8000	FERTILIZER MIXED GRADE	TN	132.000 650.000	69.948 .800 70.748	\$520.00	\$45,986.20
1050	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,158.000 28.250	3,452.100 45.000 3,497.100	\$1,271.25	\$98,793.08

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1089	700-6910	PERMANENT GRASSING	AC	.000	22.401		
				1456.730	1.522		
		Permanent Grassing			23.923	\$2,217.14	\$34,849.35
Category Amount:						\$69,315.45	\$1,020,185.55
Category Number: 0010 ALTERNATE 1							
1110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		127,825.000	98,113.320		
		TL & H LIME		65.500	2,111.320		
					100,224.640	\$138,291.46	\$6,564,713.92
Category Amount:						\$138,291.46	\$6,564,713.92
Category Number: 0030 ROADWAY							
1111	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	12,224.320		
		TL & H LIME		65.500	-12,224.320		
					.000	\$-800,692.96	\$0.00
		WATERLINE EXTRA WORK RECYL AC 25MM SP,GP1/2,BM&HL DEDUCTION					
1112	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	4,938.060		
		TL & H LIME		70.850	13,136.640		
					18,074.700	\$930,730.94	\$1,280,592.50
		RECYL AC 25MM SA #17 EXTRA WORK: BEGIN TO STA.205+00					
Category Amount:						\$130,037.98	\$1,280,592.50
Category Number: 0010 ALTERNATE 1							
1130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		41,062.000	28,425.390		
		L & H LIME		70.450	3,334.530		
					31,759.920	\$234,917.64	\$2,237,486.36
Category Amount:						\$234,917.64	\$2,237,486.36
Category Number: 0030 ROADWAY							
1131	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	609.100		
		L & H LIME		70.450	-609.100		
					.000	\$-42,911.10	\$0.00
		WATERLINE EXTRA WORK RECYL AC 19 MM SP,GP 1 OR 2 ,INC BM&HL					
		L & H LIME DEDUCTION					

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2021

User: wdemore

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0070

Pay Period: 10/23/2021
to 10/31/2021

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1132	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 75.950	2,975.220 4,870.420 7,845.640	\$369,908.40	\$595,876.36
		RECYL AC 19MM SA #17 EXTRA WORK: BEGIN TO STA.205+00					
1136	711-0100	TURF REINFORCING MATTING, TP 1	SY	.000 3.240	6,449.790 864.890 7,314.680	\$2,802.24	\$23,699.56
		Turf Reinforcing Matting, TP 1					
Category Amount:						\$329,799.54	\$619,575.92
Category Number: 0010 ALTERNATE 1							
1140	413-0750	TACK COAT	GL	36,933.000 2.000	26,471.000 999.000 27,470.000	\$1,998.00	\$54,940.00
Category Amount:						\$1,998.00	\$54,940.00
Category Number: 0030 ROADWAY							
1164	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000 0.940	64,670.969 4,663.333 69,334.302	\$4,383.53	\$65,174.24
		Erosion Control Mats, Slopes					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	859,087.260 191,678.910 1,050,766.170	\$191,678.91	\$1,050,766.17
		(IN# 1)					
Category Amount:						\$196,062.44	\$1,115,940.41
Project Total Amount:						\$1,211,613.27	\$39,536,666.99