

Rpt-ID: RCPESPRJ

Georgia

Date: 11/13/2017

User: jsatterf

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1601043-0

Estimate Number: 0003

Pay Period: 08/01/2017
to 10/31/2017

Contract Location:

VARIOUS LOCATIONS ON 1-75/SR 401

Time Allowed: 627 Days

Elapsed Calender Days: 481 Days

Percent Time: 76.71

District: 6

Area: 01

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 05/20/2016

Date Awarded: 05/20/2016

Date Contract Executed: 07/08/2016

Date Notice to Proceed: 07/08/2016

TYRONE GA 30290-2724

Date Work Began: 06/24/2017

Phone: (770)632-2081

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/26/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,771,951.00

Original Contract Amount \$2,771,951.00

Funds Available \$1,851,349.43

Percent Complete 33.21%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005307	\$2,771,951.00	\$2,771,951.00	\$1,851,349.43	33.21%	\$398,982.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/13/2017

User: jsatterf

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1601043-0

Estimate Number: 0003

Pay Period: 08/01/2017
to 10/31/2017

Project Number: M005307 I-75/SR 401 - BRIDGE REHAB

Federal State Project Number: M005307

	Total to Date	Prev to Date	This Estimate
Participating	\$736,481.25	\$417,295.60	\$319,185.65
Non-Participating	\$184,120.32	\$104,323.90	\$79,796.42
Total Earnings	\$920,601.57	\$521,619.50	\$398,982.07
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$920,601.57	\$521,619.50	\$398,982.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$920,601.57	\$521,619.50	

Total Payable: **\$398,982.07**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/13/2017

User: jsatterf

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1601043-0

Estimate Number: 0003

Pay Period: 08/01/2017
to 10/31/2017

Project Number M005307

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0004	150-1000	TRAFFIC CONTROL -	LS	1.000	.355		
				841954.000	.083		
					.438	\$69,882.18	\$368,775.85
		M005307					
Category Amount:						\$69,882.18	\$368,775.85
Category Number: 0020 BRIDGES							
0035	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	66.000	.000		
				55.000	36.500		
		1 LT, BENT NO 1			36.500	\$2,007.50	\$2,007.50
0040	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	65.000	.000		
				55.000	37.500		
		1 LT, BENT NO 2			37.500	\$2,062.50	\$2,062.50
0045	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	76.000	.000		
				55.000	43.000		
		1 LT, BENT NO 10			43.000	\$2,365.00	\$2,365.00
0050	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	77.000	.000		
				55.000	43.000		
		1 LT, BENT NO 11			43.000	\$2,365.00	\$2,365.00
0060	519-0515	SURFACE PREPARATION	SY	8,675.000	.000		
				5.000	8,675.000		
					8,675.000	\$43,375.00	\$43,375.00
0065	519-0530	POLYMER OVERLAY	SY	8,675.000	.000		
				35.000	6,823.264		
					6,823.264	\$238,814.24	\$238,814.24
Category Amount:						\$290,989.24	\$290,989.24
Category Number: 0030 BRIDGE 1 RT - I-75 (SR 401) OVER LAKE ALLATOONA							
0085	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	75.000	.000		
				55.000	41.420		
		1 RT, BENT NO 1			41.420	\$2,278.10	\$2,278.10

Rpt-ID: RCPESPRJ

Georgia

Date: 11/13/2017

User: jsatterf

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1601043-0

Estimate Number: 0003

Pay Period: 08/01/2017
to 10/31/2017

Project Number M005307

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE 1 RT - I-75 (SR 401) OVER LAKE ALLATOONA							
0090	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		74.000	.000		
				55.000	41.080		
		1 RT, BENT NO 2			41.080	\$2,259.40	\$2,259.40
0095	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		74.000	.000		
				55.000	41.420		
		1 RT, BENT NO 3			41.420	\$2,278.10	\$2,278.10
0100	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		97.000	.000		
				55.000	56.030		
		1 RT, BENT NO 11			56.030	\$3,081.65	\$3,081.65
0105	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		97.000	.000		
				55.000	54.160		
		1 RT, BENT NO 12			54.160	\$2,978.80	\$2,978.80
0110	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		98.000	.000		
				55.000	53.920		
		1 RT, BENT NO 13			53.920	\$2,965.60	\$2,965.60
Category Amount:						\$15,841.65	\$15,841.65
Category Number: 0010 ROADWAY							
0190	620-0100	TEMPORARY BARRIER, METHOD NO. 1 LF		1,760.000	.000		
				1.000	1,269.000		
					1,269.000	\$1,269.00	\$1,269.00
0195	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		2.000	.000		
				10500.000	2.000		
					2.000	\$21,000.00	\$21,000.00
Category Amount:						\$22,269.00	\$22,269.00
Project Total Amount:						\$398,982.07	\$920,601.57