

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2017

User: msumner

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0013

Pay Period: 10/05/2017
to 11/03/2017

Contract Location:

US 19/SR 3 N OF THE FL STATE LINE TO S OF SUNSET DR (

Time Allowed:

593 Days

Elapsed Calender Days:

415 Days

Percent Time:

69.98

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let:

07/22/2016

Date Awarded:

08/05/2016

Date Contract Executed:

09/02/2016

Date Notice to Proceed:

09/15/2016

Date Work Began:

10/02/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2018

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$8,802,875.11

Original Contract Amount \$8,478,452.01

Funds Available \$1,315,628.73

Percent Complete 85.05%

Counties:

Thomas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007126	\$8,802,875.11	\$8,478,452.01	\$1,315,628.73	85.05%	\$559,498.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2017

User: msumner

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0013

Pay Period: 10/05/2017
to 11/03/2017

Project Number: 0007126 US 19/SR 3 - MEDIAN CROSSOVERS

Federal State Project Number: CSSTP-0007-00(126)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,738,521.85	\$6,234,973.22	\$503,548.63
Non-Participating	\$748,724.53	\$692,774.70	\$55,949.83
Total Earnings	\$7,487,246.38	\$6,927,747.92	\$559,498.46
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,487,246.38	\$6,927,747.92	\$559,498.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,487,246.38	\$6,927,747.92	

Total Payable: **\$559,498.46**

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2017

User: msumner

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0013

Pay Period: 10/05/2017
to 11/03/2017

Project Number 0007126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.844		
				393500.000	.156		
		CSSTP-0007-00(126)			1.000	\$61,386.00	\$393,500.00
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,707.000 86.950	7,706.280 407.700		
					8,113.980	\$35,449.52	\$705,510.56
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,405.000 84.700	13,900.820 585.750		
					14,486.570	\$49,613.03	\$1,227,012.48
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		5,805.000 91.150	5,422.680 1,272.590		
					6,695.270	\$115,996.58	\$610,273.86
0040	413-0750	TACK COAT	GL	3,512.000 1.900	7,232.000 272.000		
					7,504.000	\$516.80	\$14,257.60
0045	441-0740	CONCRETE MEDIAN, 4 IN	SY	11,347.000 37.600	3,031.000 4,814.000		
					7,845.000	\$181,006.40	\$294,972.00
0055	641-1200	GUARDRAIL, TP W	LF	2,891.000 20.350	.000 1,140.000		
					1,140.000	\$23,199.00	\$23,199.00
0060	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	7.000 1430.000	.000 4.000		
					4.000	\$5,720.00	\$5,720.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2017

User: msumner

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0013

Pay Period: 10/05/2017
to 11/03/2017

Project Number 0007126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0065	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	5.000 2750.000	.000 4.000 4.000	\$11,000.00	\$11,000.00
Category Amount:						\$483,887.33	\$3,285,445.50
Category Number: 0200 DRAINAGE							
0070	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	15,242.000 43.250	5,051.300 1,179.000 6,230.300	\$50,991.75	\$269,460.48
0120	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	35.000 2090.000	32.000 4.000 36.000	\$8,360.00	\$75,240.00
0140	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 2255.000	6.000 .000 6.000	\$0.00	\$13,530.00
Category Amount:						\$59,351.75	\$358,230.48
Category Number: 0400 EROSION CONTROL							
0285	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	89.000 78.250	98.060 12.000 110.060	\$939.00	\$8,612.20
0295	700-6910	PERMANENT GRASSING	AC	2.000 1430.000	4.730 2.205 6.935	\$3,153.15	\$9,917.05
0305	700-8000	FERTILIZER MIXED GRADE	TN	2.000 660.000	2.938 .300 3.238	\$198.00	\$2,137.08

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2017

User: msumner

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0013

Pay Period: 10/05/2017
to 11/03/2017

Project Number 0007126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 EROSION CONTROL							
0315	716-2000	EROSION CONTROL MATS, SLOPES	SY	3,051.000	.000		
				2.500	756.400		
					756.400	\$1,891.00	\$1,891.00
Category Amount:						\$6,181.15	\$22,557.33
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	12,185.960		
				1.000	10,078.230		
					22,264.190	\$10,078.23	\$22,264.19
		(IN #1)					
Category Amount:						\$10,078.23	\$22,264.19
Project Total Amount:						\$559,498.46	\$7,487,246.38