

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: matkinso

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0022

Pay Period: 06/29/2018  
to 08/02/2018

Contract Location:

US 19/SR 3 N OF THE FL STATE LINE TO S OF SUNSET DR (

Time Allowed:

593 Days

Elapsed Calender Days:

561 Days

Percent Time:

94.60

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY  
3200 PALMYRA RD.

Date Let:

07/22/2016

Date Awarded:

08/05/2016

Date Contract Executed:

09/02/2016

Date Notice to Proceed:

09/15/2016

Date Work Began:

10/02/2016

Date Time Stopped:

03/29/2018

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2018

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$8,802,875.11

Original Contract Amount \$8,478,452.01

Funds Available \$731,777.49

Percent Complete 91.69%

Counties:

Thomas

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0007126        | \$8,802,875.11         | \$8,478,452.01          | \$731,777.49            | 91.69%           | \$62,864.75     |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: matkinso

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0022

Pay Period: 06/29/2018  
to 08/02/2018

Project Number: 0007126 US 19/SR 3 - MEDIAN CROSSOVERS

Federal State Project Number: CSSTP-0007-00(126)

---

|                          | Total to Date         | Prev to Date          | This Estimate      |
|--------------------------|-----------------------|-----------------------|--------------------|
| Participating            | \$7,263,987.99        | \$7,207,409.72        | \$56,578.27        |
| Non-Participating        | \$807,109.63          | \$800,823.15          | \$6,286.48         |
| Total Earnings           | <b>\$8,071,097.62</b> | <b>\$8,008,232.87</b> | <b>\$62,864.75</b> |
| Stockpiled Materials     | \$0.00                | \$0.00                | \$0.00             |
| Gross Earnings           | <b>\$8,071,097.62</b> | <b>\$8,008,232.87</b> | <b>\$62,864.75</b> |
| Payment Adjustment 1     | \$0.00                | \$0.00                | \$0.00             |
| Payment Adjustment 2     | \$0.00                | \$0.00                | \$0.00             |
| Payment Adjustment 3     | \$0.00                | \$0.00                | \$0.00             |
| Other Adjustments        | \$0.00                | \$0.00                | \$0.00             |
| Retainage                | \$0.00                | \$0.00                | \$0.00             |
| Escrow Amount            | \$0.00                | \$0.00                | \$0.00             |
| Securities Encumbered    | \$0.00                | \$0.00                | \$0.00             |
| Liq Dam/Incent/Disincent | \$0.00                | \$0.00                | \$0.00             |
| Total:                   | <b>\$8,071,097.62</b> | <b>\$8,008,232.87</b> |                    |
| Total Payable:           |                       |                       | <b>\$62,864.75</b> |

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: matkinso

Department of Transportation

Page 3 of 3

## Estimate Summary By Project

Contract ID: B1CBA1601336-0

Estimate Number: 0022

Pay Period: 06/29/2018  
to 08/02/2018

Project Number 0007126

| LIN                                          | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|----------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0100 ROADWAY</b>         |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0010                                         | 153-1300  | FIELD ENGINEERS OFFICE TP 3                                                                          | EA    | 1.000<br>80150.000     | .650<br>.350<br>1.000                      | \$28,052.50              | \$80,150.00          |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$28,052.50              | \$80,150.00          |
| <b>Category Number: 0400 EROSION CONTROL</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0067                                         | 167-1500  | WATER QUALITY INSPECTIONS                                                                            | MO    | .000<br>1540.000       | 20.000<br>-2.000<br>18.000                 | \$-3,080.00              | \$27,720.00          |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$-3,080.00              | \$27,720.00          |
| <b>Category Number: 0200 DRAINAGE</b>        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0120                                         | 611-3030  | RECONSTR STORM SEW MANHOLE, TYPE 1                                                                   | EA    | 35.000<br>2090.000     | 36.000<br>3.000<br>39.000                  | \$6,270.00               | \$81,510.00          |
| 0125                                         | 611-9000  | CAPPING MINOR STRUCTURE                                                                              | EA    | 37.000<br>770.000      | 26.750<br>.250<br>27.000                   | \$192.50                 | \$20,790.00          |
| 0130                                         | 668-2100  | DROP INLET, GP 1                                                                                     | EA    | 83.000<br>2255.000     | 100.500<br>14.000<br>114.500               | \$31,570.00              | \$258,197.50         |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$38,032.50              | \$360,497.50         |
| <b>Category Number: 0400 EROSION CONTROL</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0310                                         | 700-8100  | FERTILIZER NITROGEN CONTENT                                                                          | LB    | 87.000<br>5.500        | 350.000<br>-25.500<br>324.500              | \$-140.25                | \$1,784.75           |
| <b>Category Amount:</b>                      |           |                                                                                                      |       |                        |                                            | \$-140.25                | \$1,784.75           |
| <b>Project Total Amount:</b>                 |           |                                                                                                      |       |                        |                                            | \$62,864.75              | \$8,071,097.62       |