

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: daforres

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0015

Pay Period: 02/03/2018
to 03/02/2018

Contract Location:

SR 369 HIGHTOWER RD AT SR 372 BALL GROUND RD

Time Allowed:

990 Days

Elapsed Calender Days:

505 Days

Percent Time:

51.01

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/07/2016

Date Notice to Proceed:

10/14/2016

Date Work Began:

11/17/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$4,811,519.81

Original Contract Amount \$4,612,127.49

Funds Available \$2,460,299.79

Percent Complete 48.87%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009887	\$4,810,719.81	\$4,611,327.49	\$2,459,499.79	48.87%	\$214,072.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: daforres

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0015

Pay Period: 02/03/2018
to 03/02/2018

Project Number: 0009887 SR 372 - ROUNDABOUT

Federal State Project Number: 0009887

	Total to Date	Prev to Date	This Estimate
Participating	\$2,351,220.02	\$2,137,147.16	\$214,072.86
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,351,220.02	\$2,137,147.16	\$214,072.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,351,220.02	\$2,137,147.16	\$214,072.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,351,220.02	\$2,137,147.16	

Total Payable: **\$214,072.86**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: daforres

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0015

Pay Period: 02/03/2018

to 03/02/2018

Project Number 0009887

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	46.000 652.640	.000 46.712 46.712	\$30,486.12	\$30,486.12
0020	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	262.000 24.670	.000 61.000 61.000	\$1,504.87	\$1,504.87
0040	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,458.000 20.000	312.000 924.000 1,236.000	\$18,480.00	\$24,720.00
0045	441-0104	CONC SIDEWALK, 4 IN	SY	407.000 39.000	.000 519.444 519.444	\$20,258.32	\$20,258.32
0046	441-0108	CONC SIDEWALK, 8 IN	SY	496.000 60.000	.000 106.111 106.111	\$6,366.66	\$6,366.66
0090	318-3000	AGGR SURF CRS	TN	630.000 27.930	167.300 18.980 186.280	\$530.11	\$5,202.80
0110	150-1000	TRAFFIC CONTROL -	LS	1.000 156364.950	.671 .023 .694	\$3,596.39	\$108,517.28
		0009887					
0120	210-0100	GRADING COMPLETE -	LS	1.000 1767314.390	.520 .020 .540	\$35,346.29	\$954,349.77
		0009887					
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	19,460.000 21.210	9,659.120 3,690.950 13,350.070	\$78,285.05	\$283,154.98

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: daforres

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0015

Pay Period: 02/03/2018
to 03/02/2018

Project Number 0009887

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0145	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	346.000 24.670	.000 79.000 79.000	\$1,948.93	\$1,948.93
Category Amount:						\$196,802.74	\$1,436,509.73
Category Number: 0020 DRAINAGE							
0315	441-0300	CONC SPILLWAY, SPCL DES	EA	8.000 4200.000	.000 3.000 3.000	\$12,600.00	\$12,600.00
Category Amount:						\$12,600.00	\$12,600.00
Category Number: 0040 EROSION CONTROL TEMPORARY							
0380	163-0240	MULCH	TN	12.000 275.000	141.093 4.283 145.376	\$1,177.83	\$39,978.40
0390	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,661.000 2.950	4,322.250 77.250 4,399.500	\$227.89	\$12,978.53
0395	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 300.000	14.000 1.000 15.000	\$300.00	\$4,500.00
0410	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	1.000 50.000	5.000 2.000 7.000	\$100.00	\$350.00
0420	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	10.000 150.000	1.000 1.000 2.000	\$150.00	\$300.00
0430	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	814.000 7.000	16.000 72.000 88.000	\$504.00	\$616.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/02/2018

User: daforres

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0015

Pay Period: 02/03/2018
to 03/02/2018

Project Number 0009887

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0040 EROSION CONTROL TEMPORARY							
0435	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,330.000	1,683.000		
				0.350	522.000		
					2,205.000	\$182.70	\$771.75
0440	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		1.000	11.250		
				200.000	4.500		
					15.750	\$900.00	\$3,150.00
0630	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	1.000	6.000		
				329.100	2.000		
					8.000	\$658.20	\$2,632.80
Category Amount:						\$4,200.62	\$65,277.48
Category Number: 0010 ROADWAY							
0710	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		66.000	438.750		
				15.650	30.000		
					468.750	\$469.50	\$7,335.94
Category Amount:						\$469.50	\$7,335.94
Project Total Amount:						\$214,072.86	\$2,351,220.02