

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018
to 03/30/2018

Contract Location:

SR 369 HIGHTOWER RD AT SR 372 BALL GROUND RD

Time Allowed:

990 Days

Elapsed Calender Days:

533 Days

Percent Time:

53.84

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/07/2016

Date Notice to Proceed:

10/14/2016

Date Work Began:

11/17/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$4,811,519.81

Original Contract Amount \$4,612,127.49

Funds Available \$1,947,770.71

Percent Complete 59.52%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009887	\$4,810,719.81	\$4,611,327.49	\$1,946,970.71	59.53%	\$512,529.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018
to 03/30/2018

Project Number: 0009887 SR 372 - ROUNDABOUT

Federal State Project Number: 0009887

	Total to Date	Prev to Date	This Estimate
Participating	\$2,863,749.10	\$2,351,220.02	\$512,529.08
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,863,749.10	\$2,351,220.02	\$512,529.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,863,749.10	\$2,351,220.02	\$512,529.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,863,749.10	\$2,351,220.02	

Total Payable: **\$512,529.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018

to 03/30/2018

Project Number 0009887

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	262.000 24.670	61.000 118.000 179.000	\$2,911.06	\$4,415.93
0030	641-1200	GUARDRAIL, TP W	LF	1,176.000 17.500	.000 425.000 425.000	\$7,437.50	\$7,437.50
0040	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,458.000 20.000	1,236.000 648.000 1,884.000	\$12,960.00	\$37,680.00
0045	441-0104	CONC SIDEWALK, 4 IN	SY	407.000 39.000	519.444 269.833 789.277	\$10,523.49	\$30,781.80
0046	441-0108	CONC SIDEWALK, 8 IN	SY	496.000 60.000	106.111 31.500 137.611	\$1,890.00	\$8,256.66
0065	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		400.000 98.660	354.930 21.640 376.570	\$2,135.00	\$37,152.40
0070	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	671.000 61.000	.000 926.347 926.347	\$56,507.17	\$56,507.17
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		6,208.000 70.350	870.550 2,843.520 3,714.070	\$200,041.63	\$261,284.82
0090	318-3000	AGGR SURF CRS	TN	630.000 27.930	186.280 92.430 278.710	\$2,581.57	\$7,784.37

Rpt-ID: RCPEsprj

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018
to 03/30/2018

Project Number 0009887

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		450.000 110.000	.000 62.667 62.667	\$6,893.37	\$6,893.37
0110	150-1000	TRAFFIC CONTROL - 0009887	LS	1.000 156364.950	.694 .045 .739	\$7,036.42	\$115,553.70
0120	210-0100	GRADING COMPLETE - 0009887	LS	1.000 1767314.390	.540 .020 .560	\$35,346.29	\$989,696.06
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	19,460.000 21.210	13,350.070 2,633.800 15,983.870	\$55,862.90	\$339,017.88
0145	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	346.000 24.670	79.000 157.000 236.000	\$3,873.19	\$5,822.12
0150	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,938.000 68.690	208.340 527.210 735.550	\$36,214.05	\$50,524.93
0160	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	3.000 1100.000	.000 1.000 1.000	\$1,100.00	\$1,100.00
0175	413-0750	TACK COAT	GL	3,251.000 1.560	968.000 282.000 1,250.000	\$439.92	\$1,950.00
Category Amount:						\$443,753.56	\$1,961,858.71

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018
to 03/30/2018

Project Number 0009887

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0185	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	13.000 526.170	8.000 4.000 12.000	\$2,104.68	\$6,314.04
0190	668-2100	DROP INLET, GP 1	EA	16.000 1798.000	4.500 2.000 6.500	\$3,596.00	\$11,687.00
0201	668-1100	CATCH BASIN, GP 1	EA	2.000 2570.000	5.500 .500 6.000	\$1,285.00	\$15,420.00
0205	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	356.000 34.900	136.000 40.000 176.000	\$1,396.00	\$6,142.40
0250	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	601.000 57.540	1,251.000 76.000 1,327.000	\$4,373.04	\$76,355.58
Category Amount:						\$12,754.72	\$115,919.02
Category Number: 0040 EROSION CONTROL TEMPORARY							
0365	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS	EA	35.000 521.850	13.500 4.500 18.000	\$2,348.33	\$9,393.30
0380	163-0240	MULCH	TN	12.000 275.000	145.376 7.493 152.869	\$2,060.58	\$42,038.98
0390	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,661.000 2.950	4,399.500 331.500 4,731.000	\$977.93	\$13,956.45

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018
to 03/30/2018

Project Number 0009887

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL TEMPORARY							
0395	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 300.000	15.000 1.000 16.000	\$300.00	\$4,800.00
0430	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	814.000 7.000	88.000 50.000 138.000	\$350.00	\$966.00
0440	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		1.000 200.000	15.750 3.000 18.750	\$600.00	\$3,750.00
0630	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	1.000 329.100	8.000 1.000 9.000	\$329.10	\$2,961.90
Category Amount:						\$6,965.94	\$77,866.63
Category Number: 0010 ROADWAY							
0740	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	40.000 29.170	.000 40.000 40.000	\$1,166.80	\$1,166.80
0775	999-0065	BIORETENTION AREA	EA	1.000 21637.860	.000 1.000 1.000	\$21,637.86	\$21,637.86
0780	999-3160	ENHANCED DRY SWALE EDGE DRAIN	LF	307.000 88.420	.000 180.000 180.000	\$15,915.60	\$15,915.60
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	1,171.810 10,334.600 11,506.410	\$10,334.60	\$11,506.41
		(IN #1)					
Category Amount:						\$49,054.86	\$50,226.67
Project Total Amount:						\$512,529.08	\$2,863,749.10

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: daforres

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1601504-0

Estimate Number: 0016

Pay Period: 03/03/2018
to 03/30/2018
