

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2018

User: pcarmich

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1601577-0

Estimate Number: 0004

Pay Period: 05/23/2018
to 06/28/2018

Contract Location:

I-75/SR 401 S OF SR 133 TO SOUTH OF THE COOK COUNTY

Time Allowed:

628 Days

Elapsed Calender Days:

567 Days

Percent Time:

90.29

District: 4

Area: 01

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

10/21/2016

Date Awarded:

11/04/2016

Date Contract Executed:

11/28/2016

Date Notice to Proceed:

12/09/2016

VALDOSTA

GA 31604-2065

Date Work Began:

08/01/2017

Phone: (229)242-2388

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

08/28/2018

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$11,149,264.91

Original Contract Amount \$10,609,988.98

Funds Available \$7,191,359.37

Percent Complete 35.50%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004806	\$11,149,264.91	\$10,609,988.98	\$7,191,359.37	35.50%	\$1,591,218.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2018

User: pcarmich

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1601577-0

Estimate Number: 0004

Pay Period: 05/23/2018
to 06/28/2018

Project Number: M004806 I-75/SR 401 - PLMX RESF

Federal State Project Number: M004806

	Total to Date	Prev to Date	This Estimate
Participating	\$3,166,324.43	\$1,893,349.38	\$1,272,975.05
Non-Participating	\$791,581.11	\$473,337.35	\$318,243.76
Total Earnings	\$3,957,905.54	\$2,366,686.73	\$1,591,218.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,957,905.54	\$2,366,686.73	\$1,591,218.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,957,905.54	\$2,366,686.73	

Total Payable: **\$1,591,218.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2018

User: pcarmich

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1601577-0

Estimate Number: 0004

Pay Period: 05/23/2018
to 06/28/2018

Project Number M004806

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.344		
				3345084.670	.118		
					.462	\$394,719.99	\$1,545,429.12
		M004806					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		720.000	41.500		
				49.500	254.500		
					296.000	\$12,597.75	\$14,652.00
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		44,575.000	447.530		
				90.000	14,468.960		
					14,916.490	\$1,302,206.40	\$1,342,484.10
0025	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN MATL & H LIME		745.000	6,246.610		
				99.560	-5,799.080		
					447.530	\$-577,356.40	\$44,556.09
0030	413-0750	TACK COAT	GL	83,888.000	6,601.000		
				1.480	12,814.000		
					19,415.000	\$18,964.72	\$28,734.20
0035	432-0350	MICRO-MILL ASPHALTIC CONCRETE PAVEMENT SY		793,720.000	134,398.000		
				2.160	188,129.560		
					322,527.560	\$406,359.85	\$696,659.53
0085	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		2,572.000	.000		
				8.250	1,798.000		
					1,798.000	\$14,833.50	\$14,833.50
0090	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		1,286.000	.000		
				11.000	1,263.000		
					1,263.000	\$13,893.00	\$13,893.00

Category Amount:	\$1,586,218.81	\$3,701,241.54
-------------------------	----------------	----------------

Rpt-ID: RCPEsprj

Georgia

Date: 06/28/2018

User: pcarmich

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1601577-0

Estimate Number: 0004

Pay Period: 05/23/2018
to 06/28/2018

Project Number M004806

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0020	HOURLY MILESTONE				
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	.000		
				1000.000	5.000		
					5.000	\$5,000.00	\$5,000.00
		MILESTONE 03 - FAIL TO REOPEN LANES					
		SEE SPEC PROV SEC 108					
Category Amount:						\$5,000.00	\$5,000.00
Project Total Amount:						\$1,591,218.81	\$3,957,905.54