

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: cbrannen

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0049

Pay Period: 01/01/2021
to 01/31/2021

Contract Location:

COLERAIN RD (CR 90) W OF I-95/S405/ E OF KINGS BAY RD

Time Allowed:

1532 Days

Elapsed Calender Days:

1495 Days

Percent Time:

97.58

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P. O. BOX 15469

Date Let:

10/21/2016

Date Awarded:

11/04/2016

Date Contract Executed:

12/16/2016

Date Notice to Proceed:

12/29/2016

Date Work Began:

02/23/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/09/2021

ATLANTA

GA 30333

Phone: (912)265-6410

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$43,031,481.08

Original Contract Amount \$41,834,620.29

Funds Available \$3,989,302.73

Percent Complete 90.73%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007414	\$43,031,481.08	\$41,834,620.29	\$3,989,302.71	90.73%	\$678,660.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: cbrannen

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0049

Pay Period: 01/01/2021
to 01/31/2021

Project Number: 0007414 CR 90 (COLERAIN RD) - WIDENING & RECONSTR

Federal State Project Number: CSSTP-0007-00(414)

	Total to Date	Prev to Date	This Estimate
Participating	\$31,233,742.70	\$30,690,814.64	\$542,928.06
Non-Participating	\$7,808,435.65	\$7,672,703.66	\$135,731.99
Total Earnings	\$39,042,178.35	\$38,363,518.30	\$678,660.05
Stockpiled Materials	\$0.02	\$0.02	\$0.00
Gross Earnings	\$39,042,178.37	\$38,363,518.32	\$678,660.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$39,042,178.37	\$38,363,518.32	

Total Payable: **\$678,660.05**

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2021

User: cbrannen

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0049

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,570.000 104.840	5,106.945 191.680 5,298.625	\$20,095.73	\$555,507.85
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		24,000.000 94.280	21,017.695 2,802.770 23,820.465	\$264,245.16	\$2,245,793.44
0055	413-0750	TACK COAT	GL	31,900.000 3.680	38,214.000 1,992.000 40,206.000	\$7,330.56	\$147,958.08
0080	441-0104	CONC SIDEWALK, 4 IN	SY	36,900.000 32.370	35,020.446 392.554 35,413.000	\$12,706.97	\$1,146,318.81
0129	441-6002	CONC CURB & GUTTER, 6 IN X 18 IN, TP 2	LF	230.000 12.180	.000 170.600 170.600	\$2,077.91	\$2,077.91
0134	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,800.000 18.740	40,997.980 8.000 41,005.980	\$149.92	\$768,452.07
0139	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	39,800.000 18.740	38,669.630 87.500 38,757.130	\$1,639.75	\$726,308.62
0164	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	120.000 915.510	100.864 10.520 111.384	\$9,631.17	\$101,973.17
0539	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	804.000 69.830	591.709 183.911 775.620	\$12,842.51	\$54,161.54

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2021

User: cbrannen

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0049

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0649	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000 14556.660	.000 4.000 4.000	\$58,226.64	\$58,226.64
0664	641-1100	GUARDRAIL, TP T	LF	105.000 70.490	109.700 21.000 130.700	\$1,480.29	\$9,213.04
0669	641-1200	GUARDRAIL, TP W	LF	13,300.000 18.750	4,479.800 9,236.000 13,715.800	\$173,175.00	\$257,171.25
0679	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	36.000 1107.750	7.000 21.000 28.000	\$23,262.75	\$31,017.00
0684	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		26.000 2004.030	5.000 19.000 24.000	\$38,076.57	\$48,096.72
0878	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		201.000 75.080	.000 22.000 22.000	\$1,651.76	\$1,651.76
0903	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		19.000 2102.100	.000 3.096 3.096	\$6,508.10	\$6,508.10
0908	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		14.500 2102.100	.000 3.430 3.430	\$7,210.20	\$7,210.20
0928	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	4,800.000 5.010	.000 2,729.000 2,729.000	\$13,672.29	\$13,672.29

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2021

User: cbrannen

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1601593-0

Estimate Number: 0049

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007414

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 ROADWAY							
0933	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	5,250.000	.000		
				5.010	2,392.000		
					2,392.000	\$11,983.92	\$11,983.92
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	550,571.430		
				1.000	12,692.850		
					563,264.280	\$12,692.85	\$563,264.28
		(IN #1)					
Category Amount:						\$678,660.05	\$6,756,566.69
Project Total Amount:						\$678,660.05	\$39,042,178.35