

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2017

User: 01044256

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1601620-0

Estimate Number: 0006

Pay Period: 07/01/2017
to 07/31/2017

Contract Location:

APPROACHES ON BUFFINGTON RD (CR 5) OVER TURNPIKE

Time Allowed: 337 Days

Elapsed Calendar Days: 215 Days

Percent Time: 63.80

District: 3

Area: 01

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 11/18/2016

Date Awarded: 11/18/2016

Date Contract Executed: 12/29/2016

Date Notice to Proceed: 12/29/2016

TYRONE GA 30290-2724

Date Work Began: 02/16/2017

Phone: (770)632-2081

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,121,953.47

Original Contract Amount \$1,115,235.00

Funds Available \$531,881.27

Percent Complete 47.88%

Counties:

Pike

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
371130-	\$1,121,953.47	\$1,115,235.00	\$531,881.27	52.59%	\$129,022.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2017

User: 01044256

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1601620-0

Estimate Number: 0006

Pay Period: 07/01/2017
to 07/31/2017

Project Number: 371130- BUFFINGTON RD (CR 5) - BRIDGE REPL

Federal State Project Number: BRZLB-0231-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$429,721.17	\$298,398.23	\$131,322.94
Non-Participating	\$107,430.31	\$74,599.57	\$32,830.74
Total Earnings	\$537,151.48	\$372,997.80	\$164,153.68
Stockpiled Materials	\$52,920.72	\$88,052.40	(\$35,131.68)
Gross Earnings	\$590,072.20	\$461,050.20	\$129,022.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$590,072.20	\$461,050.20	

Total Payable: **\$129,022.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2017

User: 01044256

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1601620-0

Estimate Number: 0006

Pay Period: 07/01/2017
to 07/31/2017

Project Number 371130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.558		
				157424.500	.103		
		BRZLB-0231-00(005)			.661	\$16,214.72	\$104,057.59
Category Amount:						\$16,214.72	\$104,057.59
Category Number: 0020 EROSION CONTROL							
0025	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,100.000	.000		
				1.000	40.000		
					40.000	\$40.00	\$40.00
0040	167-1500	WATER QUALITY INSPECTIONS	MO	11.000	4.000		
				400.000	1.000		
					5.000	\$400.00	\$2,000.00
0045	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,200.000	2,199.750		
				5.750	32.250		
					2,232.000	\$185.44	\$12,834.00
Category Amount:						\$625.44	\$14,874.00
Category Number: 0030 BRIDGE NO. 1 - OVER TURNPIKE CREEK							
0145	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	420.000	150.000		
				78.000	64.444		
					214.444	\$5,026.63	\$16,726.63
0155	603-7000	PLASTIC FILTER FABRIC	SY	420.000	150.000		
				2.000	64.444		
					214.444	\$128.89	\$428.89
0270	507-1021	PSC CORED SLAB BEAMS, 21 IN, BR NO -	LF	1,578.000	.000		
				170.000	629.600		
		1			629.600	\$107,032.00	\$107,032.00
0275	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				10000.000	.398		
		1			.398	\$3,980.00	\$3,980.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2017

User: 01044256

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1601620-0

Estimate Number: 0006

Pay Period: 07/01/2017
to 07/31/2017

Project Number 371130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER TURNPIKE CREEK							
0285	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	740.000 60.000	346.275 213.100 559.375	\$12,786.00	\$33,562.50
0300	520-5000	PILOT HOLES	LF	489.000 24.000	250.000 140.000 390.000	\$3,360.00	\$9,360.00
0315	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	179.000 250.000	94.090 60.000 154.090	\$15,000.00	\$38,522.50
Category Amount:						\$147,313.52	\$209,612.52
Project Total Amount:						\$164,153.68	\$537,151.48