

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Contract Location:

I-16/SR 404 BEGIN AT I-75/SR 401 & EXTEND TO COLISEUM

Time Allowed:

1576 Days

Elapsed Calender Days:

664 Days

Percent Time:

42.13

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/20/2017

Date Awarded:

01/20/2017

Date Contract Executed:

02/22/2017

Date Notice to Proceed:

03/08/2017

Date Work Began:

04/10/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$66,615,508.76

Original Contract Amount \$62,680,353.49

Funds Available \$41,665,402.23

Percent Complete 32.32%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311000-	\$66,615,508.75	\$62,680,353.48	\$41,665,402.22	37.45%	\$571,948.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Project Number: 311000- I-16/SR 404 - INTERCHANGE IMPROVEMENTS

Federal State Project Number: NHIM0-0016-01(092)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,225,138.33	\$16,992,940.12	\$232,198.21
Non-Participating	\$4,306,284.30	\$4,248,234.76	\$58,049.54
Total Earnings	\$21,531,422.63	\$21,241,174.88	\$290,247.75
Stockpiled Materials	\$3,418,683.90	\$3,136,982.85	\$281,701.05
Gross Earnings	\$24,950,106.53	\$24,378,157.73	\$571,948.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,950,106.53	\$24,378,157.73	

Total Payable: **\$571,948.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.594		
				383558.760	.022		
		NHIM0-0016-01(092)			.616	\$8,438.29	\$236,272.20
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,940.000	11,251.390		
				33.710	19.800		
					11,271.190	\$667.46	\$379,951.81
0075	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,100.000	296.000		
				18.000	318.000		
					614.000	\$5,724.00	\$11,052.00
0090	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	42.000	5.250		
				223.090	5.250		
					10.500	\$1,171.22	\$2,342.45
Category Amount:						\$16,000.97	\$629,618.46
Category Number: 0020 DRAINAGE							
0272	668-2100	DROP INLET, GP 1	EA	50.000	13.000		
				2476.000	2.500		
					15.500	\$6,190.00	\$38,378.00
Category Amount:						\$6,190.00	\$38,378.00
Category Number: 0060 BRIDGES							
0487	500-3002	CLASS AA CONCRETE	CY	620.000	.000		
				787.120	13.920		
					13.920	\$10,956.71	\$10,956.71
0502	511-1000	BAR REINF STEEL	LB	161,177.000	.000		
				0.800	6,834.000		
					6,834.000	\$5,467.20	\$5,467.20
Category Amount:						\$16,423.91	\$16,423.91

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 BRIDGE 9							
0587	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,509.000	.000		
				161.060	.000		
					.000	\$0.00	\$0.00
		9					
Category Amount:						\$0.00	\$0.00
Category Number: 0210 BRIDGE 10							
0632	500-3002	CLASS AA CONCRETE	CY	984.000	.000		
				787.120	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0220 BRIDGE 11B							
0692	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,525.000	1,923.426		
				32.370	22.667		
					1,946.093	\$733.73	\$62,995.03
0702	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.196		
				2527334.680	.022		
					.218	\$55,601.36	\$550,958.96
		11B					
0712	500-3002	CLASS AA CONCRETE	CY	1,932.000	1,644.280		
				787.120	41.529		
					1,685.809	\$32,688.31	\$1,326,933.98
0717	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,235.000	.000		
				143.520	.000		
					.000	\$0.00	\$0.00
		11B					
0727	511-1000	BAR REINF STEEL	LB	345,827.000	332,038.000		
				0.800	6,236.000		
					338,274.000	\$4,988.80	\$270,619.20
0732	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.196		
				814126.000	.022		
					.218	\$17,910.77	\$177,479.47
		11B					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0220 BRIDGE 11B							
0742	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	11,410.000 67.210	10,708.713 -34.000 10,674.713	\$-2,285.14	\$717,447.46
Category Amount:						\$109,637.83	\$3,106,434.10
Category Number: 0230 BRIDGE 17A							
0802	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF	LF	2,405.000 200.890	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0030 EROSION CONTROL							
0932	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	57,800.000 2.950	32,610.000 271.000 32,881.000	\$799.45	\$96,998.95
0937	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	28,900.000 0.550	8,866.000 596.000 9,462.000	\$327.80	\$5,204.10
0972	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	18.000 1.000 19.000	\$200.00	\$3,800.00
0977	163-0240	MULCH	TN	310.000 250.000	589.194 67.079 656.273	\$16,769.75	\$164,068.25
Category Amount:						\$18,097.00	\$270,071.30
Category Number: 0080 WALL NO. 37							
1027	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,528.000 37.770	6,571.650 950.000 7,521.650	\$35,881.50	\$284,092.72

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Project Number 311000-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0080 WALL NO. 37					
1042	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		2,448.000	.000		
				37.770	978.000		
					978.000	\$36,939.06	\$36,939.06
		37					
Category Amount:						\$72,820.56	\$321,031.78
Category Number:		0010 ROADWAY					
1142	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	60.000	28.000		
				165.690	28.000		
					56.000	\$4,639.32	\$9,278.64
1367	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	3.000	.500		
				1242.000	.500		
					1.000	\$621.00	\$1,242.00
1832	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	250.000	201.000		
				320.270	46.000		
					247.000	\$14,732.42	\$79,106.69
1837	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	280.000	196.000		
				354.210	79.000		
					275.000	\$27,982.59	\$97,407.75
Category Amount:						\$47,975.33	\$187,035.08
Category Number:		0030 EROSION CONTROL					
2037	603-2012	STN DUMPED RIP RAP, TP 1, 12 IN	SY	170.000	188.117		
				55.140	20.000		
					208.117	\$1,102.80	\$11,475.57
2087	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,500.000	175.500		
				6.850	70.000		
					245.500	\$479.50	\$1,681.68
2097	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	6.000	7.000		
				1454.850	1.000		
					8.000	\$1,454.85	\$11,638.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2019

User: 01044262

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1601627-1

Estimate Number: 0024

Pay Period: 12/01/2018
to 12/31/2018

Project Number 311000-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030	EROSION CONTROL				
2102	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	135.000	7.000		
				65.000	1.000		
					8.000	\$65.00	\$520.00
				Category Amount:		\$3,102.15	\$25,316.05
				Project Total Amount:		\$290,247.75	\$21,531,422.63