

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: 01044262

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

I-16/SR 404 & I-75/SR 401 IN THE PLEASANT HILL NEIGHBO

Time Allowed:

468 Days

Elapsed Calender Days:

165 Days

Percent Time:

35.26

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

12/16/2016

Date Awarded:

12/16/2016

Date Contract Executed:

02/08/2017

Date Notice to Proceed:

03/20/2017

SNELLVILLE

GA 30078-0306

Date Work Began:

04/04/2017

Phone: (770)985-0600

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

06/30/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,935,992.99

Original Contract Amount \$12,330,994.33

Funds Available \$10,036,843.96

Percent Complete 22.41%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012699	\$12,935,992.99	\$12,330,994.33	\$10,036,843.96	22.41%	\$630,804.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: 01044262

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 0012699 I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: 0012699

	Total to Date	Prev to Date	This Estimate
Participating	\$1,623,523.45	\$1,270,273.00	\$353,250.45
Non-Participating	\$1,275,625.58	\$998,071.66	\$277,553.92
Total Earnings	\$2,899,149.03	\$2,268,344.66	\$630,804.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,899,149.03	\$2,268,344.66	\$630,804.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,899,149.03	\$2,268,344.66	

Total Payable: **\$630,804.37**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: 01044262

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.401		
				187200.000	.033		
					.434	\$6,177.60	\$81,244.80
		0012699					
0025	210-0100	GRADING COMPLETE -	LS	1.000	.350		
				1675800.000	.100		
					.450	\$167,580.00	\$754,110.00
		0012699					
0122	500-3101	CLASS A CONCRETE	CY	5,000.000	2,837.165		
				314.000	239.467		
					3,076.632	\$75,192.64	\$966,062.45
0127	511-1000	BAR REINF STEEL	LB	587,400.000	338,382.540		
				0.650	28,560.660		
					366,943.200	\$18,564.43	\$238,513.08
Category Amount:						\$267,514.67	\$2,039,930.33
Category Number: 0020 DRAINAGE							
0142	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,100.000	412.500		
				40.750	461.666		
					874.166	\$18,812.89	\$35,622.26
0177	668-2100	DROP INLET, GP 1	EA	69.000	7.500		
				1840.000	4.500		
					12.000	\$8,280.00	\$22,080.00
0187	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				1690.000	.500		
					1.500	\$845.00	\$2,535.00
Category Amount:						\$27,937.89	\$60,237.26
Category Number: 0030 EROSION CONTROL							
0227	163-0240	MULCH	TN	142.000	11.191		
				349.000	1.514		
					12.705	\$528.39	\$4,434.05

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: 01044262

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0252	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		165.000 123.000	12.000 6.750 18.750	\$830.25	\$2,306.25
0262	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,784.000 1.850	.000 910.000 910.000	\$1,683.50	\$1,683.50
0277	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	11.000 608.000	1.000 1.000 2.000	\$608.00	\$1,216.00
0282	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	165.000 159.000	.000 42.000 42.000	\$6,678.00	\$6,678.00
0302	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,810.000 5.250	10,171.750 461.250 10,633.000	\$2,421.56	\$55,823.25
Category Amount:						\$12,749.70	\$72,141.05
Category Number: 0010 ROADWAY							
0342	610-9099	REM WINGWALLS & PARAPETS, STA - 405+66.16	LS	1.000 12500.000	.000 1.000 1.000	\$12,500.00	\$12,500.00
0347	610-9099	REM WINGWALLS & PARAPETS, STA - 406+02.38	LS	1.000 12500.000	.000 1.000 1.000	\$12,500.00	\$12,500.00
0352	610-9099	REM WINGWALLS & PARAPETS, STA - 410+76.41	LS	1.000 12500.000	.000 1.000 1.000	\$12,500.00	\$12,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: 01044262

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0382	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	10,470.000 14.750	.000 323.000 323.000	\$4,764.25	\$4,764.25
Category Amount:						\$42,264.25	\$42,264.25
Category Number: 0100 WATER & SEWER							
0652	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	2,040.000 44.500	.000 57.500 57.500	\$2,558.75	\$2,558.75
0657	660-0024	SAN SEWER PIPE, 24 IN, PVC	LF	2,142.000 169.000	336.000 385.170 721.170	\$65,093.73	\$121,877.73
0672	660-4035	STEEL CASING, 16 IN	LF	379.000 66.750	130.000 49.000 179.000	\$3,270.75	\$11,948.25
0677	660-4065	STEEL CASING, 36 IN	LF	673.000 206.000	120.333 99.000 219.333	\$20,394.00	\$45,182.60
0682	668-3300	SAN SEWER MANHOLE, TP 1	EA	32.000 4610.000	.000 7.000 7.000	\$32,270.00	\$32,270.00
0687	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF	LF	36.000 1250.000	.000 3.250 3.250	\$4,062.50	\$4,062.50
0692	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF	LF	114.000 1250.000	.000 43.747 43.747	\$54,683.75	\$54,683.75
Category Amount:						\$182,333.48	\$272,583.58

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: 01044262

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1601681-0

Estimate Number: 0005

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0012699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1412	608-4000	BRICK WALL	LF	980.000 171.000	.000 52.500 52.500	\$8,977.50	\$8,977.50
1517	576-1006	SLOPE DRAIN PIPE, 6 IN	LF	61.000 24.750	.000 44.000 44.000	\$1,089.00	\$1,089.00
1652	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 937.000	.000 .000 .000	\$0.00	\$0.00
		134+70 RT					
1667	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 685.000	4.000 1.000 5.000	\$685.00	\$3,425.00
1692	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	231.000 1430.000	.000 61.016 61.016	\$87,252.88	\$87,252.88
Category Amount:						\$98,004.38	\$100,744.38
Project Total Amount:						\$630,804.37	\$2,899,149.03