

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed: 1481 Days

Elapsed Calender Days: 600 Days

Percent Time: 40.51

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/17/2017

Date Awarded: 02/17/2017

Date Contract Executed: 07/03/2017

Date Notice to Proceed: 07/24/2017

SNELLVILLE GA 30078-0306

Date Work Began: 07/25/2017

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/12/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$150,454,658.34

Original Contract Amount \$148,746,188.92

Funds Available \$99,145,116.37

Percent Complete 33.51%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$61,802,459.02	\$61,493,605.53	\$37,437,258.34	39.42%	\$431,418.43
311410-	\$88,652,199.33	\$87,252,583.40	\$61,707,858.04	30.39%	\$783,457.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$19,082,261.45	\$18,737,126.69	\$345,134.76
Non-Participating	\$4,770,565.40	\$4,684,281.73	\$86,283.67
Total Earnings	\$23,852,826.85	\$23,421,408.42	\$431,418.43
Stockpiled Materials	\$512,373.83	\$512,373.83	\$0.00
Gross Earnings	\$24,365,200.68	\$23,933,782.25	\$431,418.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,365,200.68	\$23,933,782.25	

Total Payable: **\$431,418.43**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,254,550.36	\$20,627,784.44	\$626,765.92
Non-Participating	\$5,313,637.59	\$5,156,946.09	\$156,691.50
Total Earnings	\$26,568,187.95	\$25,784,730.53	\$783,457.42
Stockpiled Materials	\$376,153.34	\$376,153.34	\$0.00
Gross Earnings	\$26,944,341.29	\$26,160,883.87	\$783,457.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,944,341.29	\$26,160,883.87	

Total Payable: **\$783,457.42**

Rpt-ID: RCPEsprj

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.632		
				896900.000	.005		
					.637	\$4,484.50	\$571,325.30
		0012700					
0025	210-0100	GRADING COMPLETE -	LS	1.000	.456		
				9861300.000	.012		
					.468	\$118,335.60	\$4,615,088.40
		0012700					
Category Amount:						\$122,820.10	\$5,186,413.70
Category Number: 0020 DRAINAGE							
0180	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	300.000	132.250		
				43.000	112.000		
					244.250	\$4,816.00	\$10,502.75
Category Amount:						\$4,816.00	\$10,502.75
Category Number: 0030 EROSION CONTROL							
0651	163-0232	TEMPORARY GRASSING	AC	6.000	21.605		
				1000.000	1.000		
					22.605	\$1,000.00	\$22,605.00
0656	163-0240	MULCH	TN	500.000	207.875		
				107.000	6.760		
					214.635	\$723.32	\$22,965.95
Category Amount:						\$1,723.32	\$45,570.95
Category Number: 0010 ROADWAY							
0679	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	4.000	9.000		
				298.000	1.000		
					10.000	\$298.00	\$2,980.00
Category Amount:						\$298.00	\$2,980.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0691	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000	44.250		
				205.000	2.250		
					46.500	\$461.25	\$9,532.50
Category Amount:						\$461.25	\$9,532.50
Category Number: 0010 ROADWAY							
0701	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,250.000	24,607.000		
				0.090	1,024.000		
					25,631.000	\$92.16	\$2,306.79
Category Amount:						\$92.16	\$2,306.79
Category Number: 0030 EROSION CONTROL							
0706	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,300.000	8,548.000		
				0.090	233.000		
					8,781.000	\$20.97	\$790.29
0716	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		129.000	163.000		
				158.000	7.000		
					170.000	\$1,106.00	\$26,860.00
Category Amount:						\$1,126.97	\$27,650.29
Category Number: 0010 ROADWAY							
0726	165-0111	MAINTENANCE OF STONE FILTER RING EA		10.000	37.000		
				207.000	3.000		
					40.000	\$621.00	\$8,280.00
0746	171-0030	TEMPORARY SILT FENCE, TYPE C LF		26,500.000	27,005.250		
				4.750	204.750		
					27,210.000	\$972.56	\$129,247.50
Category Amount:						\$1,593.56	\$137,527.50

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019

to 03/15/2019

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0761	700-8000	FERTILIZER MIXED GRADE	TN	9.000	4.737		
				856.000	.200		
					4.937	\$171.20	\$4,226.07
Category Amount:						\$171.20	\$4,226.07
Category Number: 0060 MSE WALLS							
0921	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		473.000	.000		
				41.500	721.300		
					721.300	\$29,933.95	\$29,933.95
	12						
Category Amount:						\$29,933.95	\$29,933.95
Category Number: 0080 BRIDGES							
0956	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.405		
				518000.000	.190		
					.595	\$98,420.00	\$308,210.00
	27						
0981	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.155		
				154500.000	.190		
					.345	\$29,355.00	\$53,302.50
	27						
0986	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	27,039.500	4,612.407		
				54.750	598.430		
					5,210.837	\$32,764.04	\$285,293.33
1051	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.310		
				520800.000	.040		
					.350	\$20,832.00	\$182,280.00
	29						
1076	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.310		
				61900.000	.040		
					.350	\$2,476.00	\$21,665.00
	29						
Category Amount:						\$183,847.04	\$850,750.83

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019

to 03/15/2019

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 MSE WALLS							
1146	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	806.000 37.750	394.000 180.000 574.000	\$6,795.00	\$21,668.50
	3						
1161	627-1100	COPING A, WALL NO -	LF	19.000 77.000	.000 19.000 19.000	\$1,463.00	\$1,463.00
	3						
1166	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,708.000 263.000	925.000 60.000 985.000	\$15,780.00	\$259,055.00
	3						
Category Amount:						\$24,038.00	\$282,186.50
Category Number: 0080 BRIDGES							
1301	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	600.000 53.000	587.300 16.290 603.590	\$863.37	\$31,990.27
1316	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 59800.000	.000 .200 .200	\$11,960.00	\$11,960.00
	29						
Category Amount:						\$12,823.37	\$43,950.27
Category Number: 0100 LIGHTING							
1731	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	49,000.000 4.600	.000 4,052.000 4,052.000	\$18,639.20	\$18,639.20
1776	682-9950	DIRECTIONAL BORE -	LF	1,600.000 17.500	.000 862.000 862.000	\$15,085.00	\$15,085.00
	3 IN						
Category Amount:						\$33,724.20	\$33,724.20

Rpt-ID: RCPEsprj

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019

to 03/15/2019

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0080 BRIDGES							
9040	500-3002	CLASS AA CONCRETE	CY	.000	952.171		
				612.000	19.530		
					971.701	\$11,952.36	\$594,681.01
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
9050	511-1000	BAR REINF STEEL	LB	.000	243,277.920		
				0.730	2,735.550		
					246,013.470	\$1,996.95	\$179,589.83
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
Category Amount:						\$13,949.31	\$774,270.84
Project Total Amount:						\$431,418.43	\$23,852,826.85

Rpt-ID: RCPEsprj

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019

to 03/15/2019

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.537		
				956700.000	.008		
		NH000-0016-01(104)			.545	\$7,653.60	\$521,401.50
0025	210-0100	GRADING COMPLETE -	LS	1.000	.486		
				9634200.000	.012		
		NH000-0016-01(104)			.498	\$235,610.40	\$9,777,831.60
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	167,191.000	17,448.280		
				24.750	1,340.000		
					18,788.280	\$33,165.00	\$465,009.93
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,416.000	1,835.540		
				91.000	718.680		
					2,554.220	\$65,399.88	\$232,434.02
0090	621-6002	CONCRETE BARRIER, TP S-2	LF	10,544.000	929.000		
				98.250	-180.000		
					749.000	\$-17,685.00	\$73,589.25
0115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	947.000	.000		
				281.000	370.300		
					370.300	\$104,054.30	\$104,054.30
Category Amount:						\$428,198.18	\$11,174,320.60

Category Number: 0020 DRAINAGE

0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,939.000	189.000		
				35.750	82.750		
					271.750	\$2,958.31	\$9,715.06
0190	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	570.000	.000		
				35.750	267.250		
					267.250	\$9,554.19	\$9,554.19

Rpt-ID: RCPEsprj

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0245	550-1541	STORM DRAIN PIPE, 54 IN, H 10-15	LF	13.000 127.000	.000 16.000 16.000	\$2,032.00	\$2,032.00
0285	668-2100	DROP INLET, GP 1	EA	56.000 4420.000	8.500 1.500 10.000	\$6,630.00	\$44,200.00
Category Amount:						\$21,174.50	\$65,501.25
Category Number: 0010 ROADWAY							
0350	511-1000	BAR REINF STEEL	LB	25,017.000 0.670	263,516.986 -11,928.080 251,588.906	\$-7,991.81	\$168,564.57
Category Amount:						\$-7,991.81	\$168,564.57
Category Number: 0030 EROSION CONTROL							
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,220.000 0.090	40,617.000 1,272.000 41,889.000	\$114.48	\$3,770.01
0580	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,175.000 0.090	9,789.000 937.000 10,726.000	\$84.33	\$965.34
0590	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	4.000 91.000	29.000 4.000 33.000	\$364.00	\$3,003.00
Category Amount:						\$562.81	\$7,738.35
Category Number: 0060 MSE WALLS							
0790	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		28,448.000 48.250	20,583.000 1,701.340 22,284.340	\$82,089.66	\$1,075,219.41

Rpt-ID: RCPESPRJ

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 MSE WALLS							
0810	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,766.000	2,550.000		
				64.750	2,772.764		
					5,322.764	\$179,536.47	\$344,648.97
		30					
Category Amount:						\$261,626.13	\$1,419,868.38
Category Number: 0080 BRIDGES							
0935	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	485.000	653.510		
				65.250	120.750		
					774.260	\$7,878.94	\$50,520.47
Category Amount:						\$7,878.94	\$50,520.47
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	26,053.010		
				1.000	396.310		
					26,449.320	\$396.31	\$26,449.32
		ASPHALT CEMENT PRICE ADJUSTMENT(410)					
Category Amount:						\$396.31	\$26,449.32
Category Number: 0080 BRIDGES							
9060	500-3002	CLASS AA CONCRETE	CY	.000	2,376.553		
				612.000	283.470		
					2,660.023	\$173,483.64	\$1,627,934.08
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
9070	511-1000	BAR REINF STEEL	LB	.000	389,316.395		
				0.730	62,540.880		
					451,857.275	\$45,654.84	\$329,855.81
		ADDED PER VALUE ENGINEERING PROPOSAL					
		ITEM ADDED BY SA					
Category Amount:						\$219,138.48	\$1,957,789.89
Category Number: 0020 DRAINAGE							
9140	530-0105	WATERPROOFING	SY	.000	136.444		
				54.650	30.340		
					166.784	\$1,658.08	\$9,114.75
		VEP CULVERT JOINTS					
		ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 03/20/2019

User: garay

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0038

Pay Period: 03/01/2019
to 03/15/2019

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 DRAINAGE							
9150	500-3101	CLASS A CONCRETE	CY	.000	2,191.000		
				817.000	-182.600		
					2,008.400	\$-149,184.20	\$1,640,862.80
		ITEM ADDED BY SA					
		ITEM ADDED BY SA					
Category Amount:						\$-147,526.12	\$1,649,977.55
Project Total Amount:						\$783,457.42	\$26,568,187.95