

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2013 Days

Elapsed Calender Days:

1803 Days

Percent Time:

89.57

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

SNELLVILLE

GA 30078-0306

Date Work Began:

07/25/2017

Phone: (770)985-0600

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

01/26/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$154,627,895.34

Original Contract Amount \$148,746,188.92

Funds Available \$13,253,391.75

Percent Complete 90.71%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,006,081.66	\$61,493,605.53	\$6,019,806.57	90.59%	\$372,486.25
311410-	\$90,621,813.68	\$87,252,583.40	\$7,233,585.19	92.02%	\$380,952.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022

to 06/30/2022

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$45,812,525.67	\$45,432,568.45	\$379,957.22
Non-Participating	\$11,453,131.52	\$11,358,142.21	\$94,989.31
Total Earnings	\$57,265,657.19	\$56,790,710.66	\$474,946.53
Stockpiled Materials	\$720,617.90	\$823,078.18	(\$102,460.28)
Gross Earnings	\$57,986,275.09	\$57,613,788.84	\$372,486.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$57,986,275.09	\$57,613,788.84	

Total Payable: **\$372,486.25**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$66,398,256.30	\$66,091,120.82	\$307,135.48
Non-Participating	\$16,599,564.18	\$16,522,780.30	\$76,783.88
Total Earnings	\$82,997,820.48	\$82,613,901.12	\$383,919.36
Stockpiled Materials	\$390,408.01	\$393,374.48	(\$2,966.47)
Gross Earnings	\$83,388,228.49	\$83,007,275.60	\$380,952.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$83,388,228.49	\$83,007,275.60	

Total Payable: **\$380,952.89**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0403	641-1100	GUARDRAIL, TP T	LF	330.000 79.250	133.500 21.000 154.500	\$1,664.25	\$12,244.13
0408	641-1200	GUARDRAIL, TP W	LF	4,000.000 19.000	340.700 976.000 1,316.700	\$18,544.00	\$25,017.30
Category Amount:						\$20,208.25	\$37,261.43
Category Number: 0040 SIGNAGE & MARKINGS							
0516	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		4,761.000 26.000	820.500 1,970.500 2,791.000	\$51,233.00	\$72,566.00
Category Amount:						\$51,233.00	\$72,566.00
Category Number: 0010 ROADWAY							
0551	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 122500.000	.500 .500 1.000	\$61,250.00	\$122,500.00
		946 + 36 (I-75 NB)					
0556	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 103000.000	.500 .500 1.000	\$51,500.00	\$103,000.00
		975+00 (I-75 NB)					
0559	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 107900.000	.500 .500 1.000	\$53,950.00	\$107,900.00
		982+70 (I-75 NB)					
Category Amount:						\$166,700.00	\$333,400.00
Category Number: 0030 EROSION CONTROL							
0656	163-0240	MULCH	TN	500.000 107.000	349.404 10.390 359.794	\$1,111.73	\$38,497.96

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0736	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 692.000	58.000 1.000 59.000	\$692.00	\$40,828.00
Category Amount:						\$1,803.73	\$79,325.96
Category Number: 0100 LIGHTING							
1711	682-1304	CABLE, TP THW, AWG NO 10	LF	76,000.000 0.660	48,476.000 337.000 48,813.000	\$222.42	\$32,216.58
1716	682-1305	CABLE, TP THW, AWG NO 8	LF	71,300.000 0.940	62,729.000 6,885.000 69,614.000	\$6,471.90	\$65,437.16
Category Amount:						\$6,694.32	\$97,653.74
Category Number: 0010 ROADWAY							
1801	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		60,500.000 67.500	50,598.289 2,684.333 53,282.622	\$181,192.48	\$3,596,576.99
9070	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (CTN MATL & H LIME TEMPORARY		.000 104.250	2,971.973 451.940 3,423.913	\$47,114.75	\$356,942.93
Category Amount:						\$228,307.23	\$3,953,519.92
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000 226.450	493.000 .000 493.000	\$0.00	\$111,639.85
9500	627-1160	WALL NO - 9 ITEM ADDED BY SA TRAFFIC BARRIER H, WALL NO -	LF	.000 225.450	1,708.000 .000 1,708.000	\$0.00	\$385,068.60
		WALL NO - 3 ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0060 MSE WALLS					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
					265.000	\$.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$474,946.53	\$57,265,657.19

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	413-0750	TACK COAT	GL	3,309.000 2.750	3,429.000 495.000 3,924.000	\$1,361.25	\$10,791.00
0059	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		114,849.000 67.500	78,651.000 1,978.667 80,629.667	\$133,560.02	\$5,442,502.52
0114	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	128.000 261.000	21.000 10.000 31.000	\$2,610.00	\$8,091.00
0130	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	77.000 403.000	66.100 10.000 76.100	\$4,030.00	\$30,668.30
0160	641-1100	GUARDRAIL, TP T	LF	770.000 79.250	419.000 52.000 471.000	\$4,121.00	\$37,326.75
0165	641-1200	GUARDRAIL, TP W	LF	14,334.000 19.000	6,342.500 1,520.000 7,862.500	\$28,880.00	\$149,387.50
Category Amount:						\$174,562.27	\$5,678,767.07
Category Number: 0020 DRAINAGE							
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,939.000 35.750	1,411.867 46.000 1,457.867	\$1,644.50	\$52,118.75
0285	668-2100	DROP INLET, GP 1	EA	56.000 4420.000	43.000 2.000 45.000	\$8,840.00	\$198,900.00
Category Amount:						\$10,484.50	\$251,018.75

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number 311410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNAGE & MARKINGS							
0485	610-6520	REM HIGHWAY SIGN, SPCL ROADSIDE	EA	1.000 2980.000	.000 1.000 1.000	\$2,980.00	\$2,980.00
Category Amount:						\$2,980.00	\$2,980.00
Category Number: 0030 EROSION CONTROL							
0520	163-0240	MULCH	TN	1,353.000 107.000	454.990 3.720 458.710	\$398.04	\$49,081.97
0615	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 692.000	58.000 1.000 59.000	\$692.00	\$40,828.00
0630	700-6910	PERMANENT GRASSING	AC	39.000 1630.000	18.869 2.473 21.342	\$4,030.99	\$34,787.46
0640	700-8000	FERTILIZER MIXED GRADE	TN	25.000 856.000	7.394 .240 7.634	\$205.44	\$6,534.70
0650	716-2000	EROSION CONTROL MATS, SLOPES	SY	114,634.000 0.920	58,552.102 7,412.556 65,964.658	\$6,819.55	\$60,687.49
Category Amount:						\$12,146.02	\$191,919.62
Category Number: 0010 ROADWAY							
9075	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME TEMPORARY		.000 86.500	3,329.220 1,097.850 4,427.070	\$94,964.03	\$382,941.56

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: garay

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0113

Pay Period: 06/01/2022
to 06/30/2022

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount	
		Item Description 2		Unit Price	Qty This Period			
		Supplemental Description 1			Qty To Date			
		Supplemental Description 2						
	Category Number:	0010 ROADWAY						
9085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	2,399.730			
		L & H LIME		90.250	983.740			
					3,383.470	\$88,782.54	\$305,358.17	
		TEMPORARY						
						Category Amount:	\$183,746.57	\$688,299.73
	Category Number:	0060 MSE WALLS						
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000			
				225.450	.000			
					310.000	\$0.00	\$69,889.50	
		WALL NO - 30						
		ITEM ADDED BY SA						
						Category Amount:	\$0.00	\$69,889.50
						Project Total Amount:	\$383,919.36	\$82,997,820.48