

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2024

User: garay

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0133

Pay Period: 03/01/2024
to 03/31/2024

Contract Location:

I-75/SR 401 FROM HARDEMAN AVE & EXTENDING TO I-16/S

Time Allowed:

2217 Days

Elapsed Calender Days:

2443 Days

Percent Time:

110.19

District: 3

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

02/17/2017

Date Awarded:

03/03/2017

Date Contract Executed:

07/03/2017

Date Notice to Proceed:

07/24/2017

Date Work Began:

07/25/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/18/2023

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$154,699,517.55

Original Contract Amount \$148,746,188.92

Funds Available \$2,211,805.31

Percent Complete 98.04%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012700	\$64,077,703.87	\$61,493,605.53	\$2,037,478.53	96.82%	\$2,361.92
311410-	\$90,621,813.68	\$87,252,583.40	\$174,326.79	99.81%	\$861,342.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2024

User: garay

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0133

Pay Period: 03/01/2024

to 03/31/2024

Project Number: 0012700 I-16/SR 404 & I-75/SR 401 - OPERATION IMPROV

Federal State Project Number: 0012700

	Total to Date	Prev to Date	This Estimate
Participating	\$49,100,908.99	\$48,970,217.63	\$130,691.36
Non-Participating	\$12,275,227.33	\$12,242,554.50	\$32,672.83
Total Earnings	\$61,376,136.32	\$61,212,772.13	\$163,364.19
Stockpiled Materials	\$231,524.02	\$234,767.29	(\$3,243.27)
Gross Earnings	\$61,607,660.34	\$61,447,539.42	\$160,120.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,582,679.00	\$1,582,679.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,150,114.00)	(\$992,355.00)	(\$157,759.00)
Total:	\$62,040,225.34	\$62,037,863.42	

Total Payable: **\$2,361.92**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2024

User: garay

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0133

Pay Period: 03/01/2024

to 03/31/2024

Project Number: 311410- I-16/SR 404 & I-75/SR 401 - INTERCHANGE IMPROV

Federal State Project Number: NHIM0-0016-01(104)

	Total to Date	Prev to Date	This Estimate
Participating	\$72,228,464.17	\$71,538,090.43	\$690,373.74
Non-Participating	\$18,057,116.13	\$17,884,522.70	\$172,593.43
Total Earnings	\$90,285,580.30	\$89,422,613.13	\$862,967.17
Stockpiled Materials	\$161,906.59	\$163,531.71	(\$1,625.12)
Gross Earnings	\$90,447,486.89	\$89,586,144.84	\$861,342.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$90,447,486.89	\$89,586,144.84	

Total Payable: **\$861,342.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2024

User: garay

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0133

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,260.000 105.000	1,168.280 243.460 1,411.740	\$25,563.30	\$148,232.70
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		14,444.000 91.000	14,618.435 141.420 14,759.855	\$12,869.22	\$1,343,146.81
0060	413-0750	TACK COAT	GL	12,480.000 2.750	4,360.000 180.000 4,540.000	\$495.00	\$12,485.00
Category Amount:						\$38,927.52	\$1,503,864.51
Category Number: 0100 LIGHTING							
1676	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	111.000 2790.000	95.500 2.000 97.500	\$5,580.00	\$272,025.00
Category Amount:						\$5,580.00	\$272,025.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	162,048.720 .000 162,048.720	\$.00	\$162,048.72
ASPHALT CEMENT PRICE ADJUSTMENT(700)							
9085	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK SY		.000 53.500	9,572.305 2,221.620 11,793.925	\$118,856.67	\$630,974.99
ITEM ADDED BY SA							
Category Amount:						\$118,856.67	\$793,023.71
Category Number: 0060 MSE WALLS							
9490	627-1120	COPING B, WALL NO -	LF	.000 226.450	493.000 .000 493.000	\$.00	\$111,639.85
WALL NO - 9							
ITEM ADDED BY SA							

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0133

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0012700

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0060	MSE WALLS				
9500	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	1,708.000		
				225.450	.000		
					1,708.000	\$.00	\$385,068.60
		WALL NO - 3					
		ITEM ADDED BY SA					
9510	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	265.000		
				225.450	.000		
					265.000	\$.00	\$59,744.25
		WALL NO - 12					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$556,452.70
Project Total Amount:						\$163,364.19	\$61,376,136.32

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2024

User: garay

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1700716-1

Estimate Number: 0133

Pay Period: 03/01/2024
to 03/31/2024

Project Number 311410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0059	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		114,849.000	111,768.032		
				67.500	399.894		
					112,167.926	\$26,992.85	\$7,571,335.01
1630	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	40.000	98.500		
				5980.000	.500		
					99.000	\$2,990.00	\$592,020.00
Category Amount:						\$29,982.85	\$8,163,355.01
Category Number:		0060 MSE WALLS					
9310	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	310.000		
				225.450	.000		
					310.000	\$0.00	\$69,889.50
		WALL NO - 30					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$69,889.50
Category Number:		0010 ROADWAY					
9315	004-0049	EXTRA WORK -	MO	.000	21.000		
				118997.760	7.000		
					28.000	\$832,984.32	\$3,331,937.28
		MONTHLY ADMINISTRATIVE COSTS					
Category Amount:						\$832,984.32	\$3,331,937.28
Project Total Amount:						\$862,967.17	\$90,285,580.30