

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Contract Location:

VARIOUS LOCATIONS IN CHEROKEE COUNTY.

Time Allowed: 668 Days

Elapsed Calender Days: 1450 Days

Percent Time: 217.07

District: 6

Area: 01

Contractor:

AMERICAN LIGHTING AND SIGNALIZATION LLC
11639 DAVIS CREEK ROAD EAST

Date Let: 01/20/2017

Date Awarded: 01/20/2017

Date Contract Executed: 03/23/2017

Date Notice to Proceed: 03/27/2017

Date Work Began: 01/24/2018

Date Time Stopped: 03/15/2021

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/23/2019

JACKSONVILLE FL 32256

Phone: (904)886-4300

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,812,984.70

Original Contract Amount \$1,780,679.30

Funds Available \$174,941.98

Percent Complete 101.00%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012669	\$1,812,984.69	\$1,780,679.29	\$174,941.97	90.35%	\$364,912.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number: 0012669 VARIOUS LOCATIONS - TRAFFIC SIGNAL

Federal State Project Number: 0012669

	Total to Date	Prev to Date	This Estimate
Participating	\$1,464,957.43	\$1,114,143.00	\$350,814.43
Non-Participating	\$366,239.29	\$278,535.72	\$87,703.57
Total Earnings	\$1,831,196.72	\$1,392,678.72	\$438,518.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,831,196.72	\$1,392,678.72	\$438,518.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$193,154.00)	(\$119,548.00)	(\$73,606.00)
Total:	\$1,638,042.72	\$1,273,130.72	

Total Payable: **\$364,912.00**

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number 0012669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 83571.490	.916 .036 .952	\$3,008.57	\$79,560.06
		0012669					
0010	163-0232	TEMPORARY GRASSING	AC	1.000 2818.660	.000 1.000 1.000	\$2,818.66	\$2,818.66
0015	163-0240	MULCH	TN	1.000 1754.520	.000 1.000 1.000	\$1,754.52	\$1,754.52
0019	210-0100	GRADING COMPLETE -	LS	1.000 11602.550	.800 .200 1.000	\$2,320.51	\$11,602.55
		0012669					
0029	634-1200	RIGHT OF WAY MARKERS	EA	13.000 324.760	.000 13.000 13.000	\$4,221.88	\$4,221.88
0037	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		31.500 77.490	.000 31.500 31.500	\$2,440.94	\$2,440.94
0038	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		568.500 31.190	.000 568.500 568.500	\$17,731.52	\$17,731.52
0069	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,314.000 5.150	.000 1,314.000 1,314.000	\$6,767.10	\$6,767.10
0074	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 83622.750	.250 .750 1.000	\$62,717.06	\$83,622.75

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number 0012669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0079	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 91259.370	.800 .200 1.000	\$18,251.87	\$91,259.37
		2					
0084	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 91250.900	.800 .200 1.000	\$18,250.18	\$91,250.90
		3					
0089	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 87913.610	.500 .500 1.000	\$43,956.81	\$87,913.61
		4					
0094	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 85420.590	.800 .200 1.000	\$17,084.12	\$85,420.59
		5					
0099	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 95057.100	.800 .200 1.000	\$19,011.42	\$95,057.10
		6					
0104	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 97506.520	.800 .200 1.000	\$19,501.30	\$97,506.52
		7					
0109	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 88146.090	.800 .200 1.000	\$17,629.22	\$88,146.09
		8					
0114	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 89408.140	.800 .200 1.000	\$17,881.63	\$89,408.14
		9					
0118	647-2160	PULL BOX, PB-6	EA	10.000 1017.030	5.000 5.000 10.000	\$5,085.15	\$10,170.30

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number 0012669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0119	647-2170	PULL BOX, PB-7	EA	2.000 1287.990	1.000 1.000 2.000	\$1,287.99	\$2,575.98
0124	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	27.000 101.930	15.000 9.000 24.000	\$917.37	\$2,446.32
0129	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	5.000 138.150	4.000 1.000 5.000	\$138.15	\$690.75
0134	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		698.000 2.560	30.000 379.000 409.000	\$970.24	\$1,047.04
0139	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		252.000 2.030	296.000 572.000 868.000	\$1,161.16	\$1,762.04
0144	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		2,368.000 6.460	846.000 704.000 1,550.000	\$4,547.84	\$10,013.00
0149	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		13,333.000 3.950	9,322.000 3,783.000 13,105.000	\$14,942.85	\$51,764.75
0154	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WH LF		2,105.000 1.790	214.000 1,596.000 1,810.000	\$2,856.84	\$3,239.90
0169	681-5112	LUMINAIRE BRACKET ARM, 10 FT ARM	EA	36.000 689.810	.000 36.000 36.000	\$24,833.16	\$24,833.16

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number 0012669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0174	681-5115	LUMINAIRE BRACKET ARM, 15 FT ARM	EA	2.000 784.370	.000 2.000 2.000	\$1,568.74	\$1,568.74
0183	682-9010	SVC POLE RISER	EA	4.000 682.080	.000 4.000 4.000	\$2,728.32	\$2,728.32
0199	700-6910	PERMANENT GRASSING	AC	1.000 1472.190	.000 1.000 1.000	\$1,472.19	\$1,472.19
0204	700-7000	AGRICULTURAL LIME	TN	1.000 141.540	.000 1.000 1.000	\$141.54	\$141.54
0209	700-8000	FERTILIZER MIXED GRADE	TN	1.000 792.710	.000 1.000 1.000	\$792.71	\$792.71
0214	700-8100	FERTILIZER NITROGEN CONTENT	LB	20.000 7.910	.000 1.000 1.000	\$7.91	\$7.91
0228	926-2500	3G / 4G CELLULAR ROUTER TYPE - 4G	EACH	3.000 2428.010	.000 3.000 3.000	\$7,284.03	\$7,284.03
0229	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		1,585.000 4.470	1,200.000 428.000 1,628.000	\$1,913.16	\$7,277.16
0233	935-3105	FIBER OPTIC CLOSURE, UNDERGROUND, 48 FII EA		2.000 1019.200	.000 2.000 2.000	\$2,038.40	\$2,038.40

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number 0012669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0234	935-3205	FIBER OPTIC CLOSURE, AERIAL (SEALED), 48 F EA		4.000 849.330	2.000 2.000 4.000	\$1,698.66	\$3,397.32
0238	935-3502	FIBER OPTIC CLOSURE, FDC (WALL MOUNTED) EA		6.000 905.950	.000 6.000 6.000	\$5,435.70	\$5,435.70
0239	935-4010	FIBER OPTIC SPLICE, FUSION	EA	72.000 73.600	54.000 18.000 72.000	\$1,324.80	\$5,299.20
0243	935-5060	FIBER OPTIC SNOWSHOE	EA	4.000 328.040	2.000 2.000 4.000	\$656.08	\$1,312.16
0244	935-8000	TESTING	LS	1.000 2264.900	.000 1.000 1.000	\$2,264.90	\$2,264.90
0249	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	4.000 8489.490	.000 4.000 4.000	\$33,957.96	\$33,957.96
0254	937-8020	TESTING - MICROWAVE DETECTION SYSTEM	LS	1.000 1132.440	.000 1.000 1.000	\$1,132.44	\$1,132.44
0269	939-2237	GBIC, TYPE D	EA	12.000 202.510	4.000 8.000 12.000	\$1,620.08	\$2,430.12
0274	939-2300	FIELD SWITCH, TYPE A	EA	6.000 2021.730	2.000 4.000 6.000	\$8,086.92	\$12,130.38

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2021

User: 00985424

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1700765-0

Estimate Number: 0012

Pay Period: 05/22/2020
to 05/31/2021

Project Number 0012669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
2001	936-1000	CCTV SYSTEM	EA	.000	.000		
				7359.610	1.000		
		936-1000 CCTV SYSTEM SR 92 @ 575			1.000	\$7,359.61	\$7,359.61
2002	936-1000	CCTV SYSTEM	EA	.000	.000		
				8149.050	1.000		
		936-1000 CCTV SYSTEM SR 92 @ LONDONBERRY			1.000	\$8,149.05	\$8,149.05
2003	936-1000	CCTV SYSTEM	EA	.000	.000		
				7068.570	1.000		
		936-1000 CCTV SYSTEM SR-92 @ NEESE RD.			1.000	\$7,068.57	\$7,068.57
2004	936-1000	CCTV SYSTEM	EA	.000	.000		
				7068.570	1.000		
		936-1000 CCTV SYSTEM SR-92 @ SOUTH CHEROKEE			1.000	\$7,068.57	\$7,068.57
2005	004-0022	EXTRA WORK -	LS	.000	.000		
				2659.600	1.000		
		004-0022 EXTRA WORK-RELOCATE CCTV & BLUE TOAD SR 92 @ WILEY BRIDGE RD			1.000	\$2,659.60	\$2,659.60
Category Amount:						\$438,518.00	\$1,168,002.12
Project Total Amount:						\$438,518.00	\$1,831,196.72