

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: tujackso

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1700776-0

Estimate Number: 0013

Pay Period: 05/04/2018
to 06/05/2018

Contract Location:

CONSTRUCTION OF A ROUNDABOUT ON SR 17 AT SR 119.

Time Allowed: 645 Days

Elapsed Calender Days: 457 Days

Percent Time: 70.85

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 01/20/2017

Date Awarded: 01/20/2017

Date Contract Executed: 02/22/2017

Date Notice to Proceed: 03/06/2017

Date Work Began: 06/13/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/10/2018

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$3,463,045.32

Original Contract Amount \$3,406,550.58

Funds Available \$1,368,486.04

Percent Complete 60.48%

Counties:

Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009870	\$3,463,045.32	\$3,406,550.58	\$1,368,486.04	60.48%	\$432,393.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: tujackso

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1700776-0

Estimate Number: 0013

Pay Period: 05/04/2018
to 06/05/2018

Project Number: 0009870 SR 17 - ROUNDABOUT

Federal State Project Number: 0009870

	Total to Date	Prev to Date	This Estimate
Participating	\$1,885,103.38	\$1,495,948.79	\$389,154.59
Non-Participating	\$209,455.90	\$166,216.52	\$43,239.38
Total Earnings	\$2,094,559.28	\$1,662,165.31	\$432,393.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,094,559.28	\$1,662,165.31	\$432,393.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,094,559.28	\$1,662,165.31	

Total Payable: **\$432,393.97**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: tujackso

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1700776-0

Estimate Number: 0013

Pay Period: 05/04/2018
to 06/05/2018

Project Number 0009870

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.681		
				175474.070	.049		
					.730	\$8,598.23	\$128,096.07
		0009870					
0030	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	3,390.000	3,062.002		
				17.700	694.722		
					3,756.724	\$12,296.58	\$66,494.01
0040	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	4,036.000	3,111.111		
				46.310	3,202.222		
					6,313.333	\$148,294.90	\$292,370.45
Category Amount:						\$169,189.71	\$486,960.53
Category Number: 0020 TEMPORARY EROSION CONTROL							
0070	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	9.000		
				10070.000	1.000		
					10.000	\$10,070.00	\$100,700.00
Category Amount:						\$10,070.00	\$100,700.00
Category Number: 0010 ROADWAY							
0085	210-0100	GRADING COMPLETE -	LS	1.000	.467		
				997542.180	.058		
					.525	\$57,857.45	\$523,709.64
		0009870					
0100	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,191.000	956.790		
				106.530	644.020		
					1,600.810	\$68,607.45	\$170,534.29
0110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,060.000	661.280		
				107.590	445.280		
					1,106.560	\$47,907.68	\$119,054.79
0115	413-0750	TACK COAT	GL	1,531.000	250.000		
				2.970	164.000		
					414.000	\$487.08	\$1,229.58

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: tujackso

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1700776-0

Estimate Number: 0013

Pay Period: 05/04/2018
to 06/05/2018

Project Number 0009870

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,472.000 2.810	.000 1,104.000 1,104.000	\$3,102.24	\$3,102.24
0125	441-0104	CONC SIDEWALK, 4 IN	SY	1,670.000 48.910	.000 219.111 219.111	\$10,716.72	\$10,716.72
0135	441-4020	CONC VALLEY GUTTER, 6 IN	SY	400.000 46.910	.000 453.111 453.111	\$21,255.44	\$21,255.44
0140	441-4030	CONC VALLEY GUTTER, 8 IN	SY	72.000 84.310	.000 71.556 71.556	\$6,032.89	\$6,032.89
0150	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	3,052.000 17.650	.000 1,451.000 1,451.000	\$25,610.15	\$25,610.15
Category Amount:						\$241,577.10	\$881,245.74
Category Number: 0020 TEMPORARY EROSION CONTROL							
0325	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		23.000 213.840	.000 8.250 8.250	\$1,764.18	\$1,764.18
Category Amount:						\$1,764.18	\$1,764.18
Category Number: 0010 ROADWAY							
0410	610-2383	REMOVE WATER MAIN, 12 INCHES OR LESS	LF	1,486.000 19.330	320.000 46.000 366.000	\$889.18	\$7,074.78

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: tujackso

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1700776-0

Estimate Number: 0013

Pay Period: 05/04/2018
to 06/05/2018

Project Number 0009870

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0580	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	348.000	.000		
				203.390	43.777		
					43.777	\$8,903.80	\$8,903.80
				Category Amount:		\$9,792.98	\$15,978.58
				Project Total Amount:		\$432,393.97	\$2,094,559.28