

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2018

User: lhutchin

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0004

Pay Period: 09/01/2018
to 10/31/2018

Contract Location:

RR,SIGNING&MARKING UPGRADES@VAR.LOC.BRENTLY,GI

Time Allowed: 360 Days

Elapsed Calender Days: 391 Days

Percent Time: 108.61

District: 5

Area: 01

Contractor:

ROADSAFE TRAFFIC SYSTEMS, INC.
8750 W. BRYN MAWR AVENUE, SUITE 400

CHICAGO IL 60631

Phone: (773)724-3300

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 10/05/2017

Date Notice to Proceed: 10/06/2017

Date Work Began: 06/19/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2018

Escrow Agent:

Surety Co: WESTCHESTER FIRE INSURANCE CO.

Current Contract Amount \$328,940.54

Original Contract Amount \$328,940.54

Funds Available \$232,760.27

Percent Complete 30.03%

Counties:

Brantley Glynn Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015115	\$328,940.54	\$328,940.54	\$232,760.27	29.24%	\$32,252.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2018

User: lhutchin

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0004

Pay Period: 09/01/2018
to 10/31/2018

Project Number: 0015115 VARIOUS LOCS - SIGNING & MARKING UPGRADE

Federal State Project Number: 0015115

	Total to Date	Prev to Date	This Estimate
Participating	\$88,905.84	\$57,534.78	\$31,371.06
Non-Participating	\$9,878.43	\$6,392.75	\$3,485.68
Total Earnings	\$98,784.27	\$63,927.53	\$34,856.74
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$98,784.27	\$63,927.53	\$34,856.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,604.00)	\$0.00	(\$2,604.00)
Total:	\$96,180.27	\$63,927.53	

Total Payable: **\$32,252.74**

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2018

User: lhutchin

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0004

Pay Period: 09/01/2018
to 10/31/2018

Project Number 0015115

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		82,815.000 0.520	18,025.000 3,303.000 21,328.000	\$1,717.56	\$11,090.56
0002	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE/ LF		80,942.000 0.650	16,622.000 3,384.000 20,006.000	\$2,199.60	\$13,003.90
0004	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/ LF		3,648.000 7.500	1,583.000 108.000 1,691.000	\$810.00	\$12,682.50
0019	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR/ EA		170.000 300.000	48.000 5.000 53.000	\$1,500.00	\$15,900.00
0020	150-1000	TRAFFIC CONTROL -	LS	1.000 30625.000	.401 .043 .444	\$1,316.88	\$13,597.50
		0015115					
0021	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		30.000 18.000	.000 5.000 5.000	\$90.00	\$90.00
0025	636-2070	GALV STEEL POSTS, TP 7	LF	8,019.000 6.000	.000 1,985.000 1,985.000	\$11,910.00	\$11,910.00
0040	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		4,435.000 13.000	.000 1,177.900 1,177.900	\$15,312.70	\$15,312.70
Category Amount:						\$34,856.74	\$93,587.16
Project Total Amount:						\$34,856.74	\$98,784.27