

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2019

User: lhutchin

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0008

Pay Period: 02/01/2019
to 02/28/2019

Contract Location:

RR,SIGNING&MARKING UPGRADES@VAR.LOC.BRENTLY,GI

Time Allowed: 360 Days

Elapsed Calender Days: 511 Days

Percent Time: 141.94

District: 5

Area: 01

Contractor:

ROADSAFE TRAFFIC SYSTEMS, INC.
8750 W. BRYN MAWR AVENUE, SUITE 400

CHICAGO IL 60631

Phone: (773)724-3300

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 10/05/2017

Date Notice to Proceed: 10/06/2017

Date Work Began: 06/19/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2018

Escrow Agent:

Surety Co: WESTCHESTER FIRE INSURANCE CO.

Current Contract Amount \$328,940.54

Original Contract Amount \$328,940.54

Funds Available \$26,805.68

Percent Complete 95.71%

Counties:

Brantley Glynn Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015115	\$328,940.54	\$328,940.54	\$26,805.68	91.85%	\$20,151.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2019

User: lhutchin

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0008

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 0015115 VARIOUS LOCS - SIGNING & MARKING UPGRADE

Federal State Project Number: 0015115

	Total to Date	Prev to Date	This Estimate
Participating	\$283,336.99	\$263,083.95	\$20,253.04
Non-Participating	\$31,481.87	\$29,231.53	\$2,250.34
Total Earnings	\$314,818.86	\$292,315.48	\$22,503.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$314,818.86	\$292,315.48	\$22,503.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$12,684.00)	(\$10,332.00)	(\$2,352.00)
Total:	\$302,134.86	\$281,983.48	

Total Payable: **\$20,151.38**

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2019

User: lhutchin

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0008

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0015115

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		82,815.000 0.520	73,787.000 5,760.000 79,547.000	\$2,995.20	\$41,364.44
0002	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		80,942.000 0.650	73,410.000 5,760.000 79,170.000	\$3,744.00	\$51,460.50
0004	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		3,648.000 7.500	3,368.000 192.000 3,560.000	\$1,440.00	\$26,700.00
0019	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR EA		170.000 300.000	157.000 10.000 167.000	\$3,000.00	\$50,100.00
0020	150-1000	TRAFFIC CONTROL -	LS	1.000 30625.000	.861 .139 1.000	\$4,256.88	\$30,625.00
		0015115					
0021	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		30.000 18.000	12.500 12.000 24.500	\$216.00	\$441.00
0025	636-2070	GALV STEEL POSTS, TP 7	LF	8,019.000 6.000	7,045.000 494.000 7,539.000	\$2,964.00	\$45,234.00
0035	636-2090	GALV STEEL POSTS, TP 9	LF	16.000 30.000	.000 16.000 16.000	\$480.00	\$480.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2019

User: lhutchin

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701035-0

Estimate Number: 0008

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0015115

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0040	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		4,435.000	3,934.020		
				13.000	262.100		
					4,196.120	\$3,407.30	\$54,549.56
Category Amount:						\$22,503.38	\$300,954.50
Project Total Amount:						\$22,503.38	\$314,818.86