

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: owhite

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0007

Pay Period: 04/11/2018
to 05/03/2018

Contract Location:

I-285/SR 407 OVER I-75/SR 401 NB RAMP&OVER I-75/SR 401

Time Allowed: 271 Days

Elapsed Calender Days: 274 Days

Percent Time: 101.11

District: 7

Area: 02

Contractor:

JHC CORPORATION
1029 PEACHTREE PKWY. NORTH, #359

Date Let: 06/16/2017

Date Awarded: 06/16/2017

Date Contract Executed: 08/02/2017

Date Notice to Proceed: 08/03/2017

PEACHTREE CITY GA 30269-4210

Date Work Began: 09/28/2017

Phone: (770)487-3258

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2018

Surety Co: AMCO INSURANCE COMPANY. STATE OF IOWA

Current Contract Amount \$1,575,563.50

Original Contract Amount \$1,575,563.50

Funds Available \$835,577.00

Percent Complete 47.01%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005399	\$1,575,563.50	\$1,575,563.50	\$835,577.00	46.97%	\$146,204.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: owhite

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0007

Pay Period: 04/11/2018
to 05/03/2018

Project Number: M005399 I-285/SR 407 - BRIDGE REHAB

Federal State Project Number: M005399

	Total to Date	Prev to Date	This Estimate
Participating	\$592,582.00	\$475,026.00	\$117,556.00
Non-Participating	\$148,145.50	\$118,756.50	\$29,389.00
Total Earnings	\$740,727.50	\$593,782.50	\$146,945.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$740,727.50	\$593,782.50	\$146,945.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$741.00)	\$0.00	(\$741.00)
Total:	\$739,986.50	\$593,782.50	

Total Payable: **\$146,204.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: owhite

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0007

Pay Period: 04/11/2018
to 05/03/2018

Project Number M005399

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.542		
				110000.000	.085		
					.627	\$9,350.00	\$68,970.00
		M005399					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		192.000	98.500		
				65.000	83.000		
					181.500	\$5,395.00	\$11,797.50
0015	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000	.000		
				9000.000	1.000		
					1.000	\$9,000.00	\$9,000.00
Category Amount:						\$23,745.00	\$89,767.50
Category Number: 0020 PAVEMENT							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.400		
				420000.000	.050		
					.450	\$21,000.00	\$189,000.00
		M005399					
Category Amount:						\$21,000.00	\$189,000.00
Category Number: 0040 BRIDGES							
0115	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	267.000	80.000		
				40.000	40.000		
					120.000	\$1,600.00	\$4,800.00
		1					
0125	461-2000	RESEALING BRIDGE JOINTS, TP -	LF	526.000	240.000		
				25.000	120.000		
					360.000	\$3,000.00	\$9,000.00
		D					
0140	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		10.000	4.000		
				1200.000	5.000		
					9.000	\$6,000.00	\$10,800.00
0175	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000	.000		
				30000.000	.500		
					.500	\$15,000.00	\$15,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: owhite

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0007

Pay Period: 04/11/2018

to 05/03/2018

Project Number M005399

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 BRIDGES					
0180	600-0001	FLOWABLE FILL	CY	10.000	.000		
				1250.000	48.000		
					48.000	\$60,000.00	\$60,000.00
0195	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		259.000	80.000		
				40.000	40.000		
					120.000	\$1,600.00	\$4,800.00
		2					
0250	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR LS		1.000	.000		
				30000.000	.500		
					.500	\$15,000.00	\$15,000.00
		2					
Category Amount:						\$102,200.00	\$119,400.00
Project Total Amount:						\$146,945.00	\$740,727.50