

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: owhite

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0009

Pay Period: 06/01/2018
to 07/31/2018

Contract Location:

I-285/SR 407 OVER I-75/SR 401 NB RAMP&OVER I-75/SR 401

Time Allowed:

485 Days

Elapsed Calender Days:

363 Days

Percent Time:

74.85

District: 7

Area: 02

Contractor:

JHC CORPORATION
1029 PEACHTREE PKWY. NORTH, #359

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

08/02/2017

Date Notice to Proceed:

08/03/2017

PEACHTREE CITY GA 30269-4210

Date Work Began:

09/28/2017

Phone: (770)487-3258

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

11/30/2018

Surety Co: AMCO INSURANCE COMPANY. STATE OF IOWA

Current Contract Amount \$1,749,037.62

Original Contract Amount \$1,575,563.50

Funds Available \$685,427.67

Percent Complete 60.81%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005399	\$1,749,037.62	\$1,575,563.50	\$685,427.67	60.81%	\$236,200.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: owhite

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0009

Pay Period: 06/01/2018
to 07/31/2018

Project Number: M005399 I-285/SR 407 - BRIDGE REHAB

Federal State Project Number: M005399

	Total to Date	Prev to Date	This Estimate
Participating	\$850,887.96	\$668,053.00	\$182,834.96
Non-Participating	\$212,721.99	\$167,013.25	\$45,708.74
Total Earnings	\$1,063,609.95	\$835,066.25	\$228,543.70
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,063,609.95	\$835,066.25	\$228,543.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$7,657.00)	\$7,657.00
Total:	\$1,063,609.95	\$827,409.25	
		Total Payable:	\$236,200.70

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2018

User: owhite

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0009

Pay Period: 06/01/2018
to 07/31/2018

Project Number M005399

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.720		
				110000.000	.003		
					.723	\$330.00	\$79,530.00
		M005399					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		192.000	226.250		
				65.000	99.500		
					325.750	\$6,467.50	\$21,173.75
Category Amount:						\$6,797.50	\$100,703.75
Category Number: 0020 PAVEMENT							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.600		
				420000.000	.200		
					.800	\$84,000.00	\$336,000.00
		M005399					
Category Amount:						\$84,000.00	\$336,000.00
Category Number: 0040 BRIDGES							
0110	441-0004	CONC SLOPE PAV, 4 IN	SY	204.000	.000		
				60.000	61.770		
					61.770	\$3,706.20	\$3,706.20
0115	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	267.000	160.000		
				40.000	107.000		
					267.000	\$4,280.00	\$10,680.00
		1					
0120	449-3805	PREFORMED, PRECOMPRESSED, SILICONE CC LF		212.000	.000		
		ALANT SYSTEM, BR NO -		50.000	212.000		
					212.000	\$10,600.00	\$10,600.00
		1					
0125	461-2000	RESEALING BRIDGE JOINTS, TP -	LF	526.000	360.000		
				25.000	166.000		
					526.000	\$4,150.00	\$13,150.00
		D					
0140	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		10.000	9.000		
				1200.000	9.000		
					18.000	\$10,800.00	\$21,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: owhite

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0009

Pay Period: 06/01/2018
to 07/31/2018

Project Number M005399

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
0150	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000 17500.000	.000 1.000 1.000	\$17,500.00	\$17,500.00
		1					
0175	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR LS		1.000 30000.000	.750 .250 1.000	\$7,500.00	\$30,000.00
		1					
0180	600-0001	FLOWABLE FILL	CY	10.000 1250.000	48.000 27.000 75.000	\$33,750.00	\$93,750.00
0195	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		259.000 40.000	160.000 99.000 259.000	\$3,960.00	\$10,360.00
		2					
0200	449-3805	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTEM, BR NO -		330.000 50.000	.000 330.000 330.000	\$16,500.00	\$16,500.00
		2					
0230	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000 17500.000	.000 1.000 1.000	\$17,500.00	\$17,500.00
		2					
0250	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR LS		1.000 30000.000	.750 .250 1.000	\$7,500.00	\$30,000.00
		2					
Category Amount:						\$137,746.20	\$275,346.20
Project Total Amount:						\$228,543.70	\$1,063,609.95