

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: dwillard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0013

Pay Period: 12/01/2018
to 04/02/2019

Contract Location:

I-285/SR 407 OVER I-75/SR 401 NB RAMP&OVER I-75/SR 401

Time Allowed:

485 Days

Elapsed Calender Days:

468 Days

Percent Time:

96.49

District: 7

Area: 02

Contractor:

JHC CORPORATION
1029 PEACHTREE PKWY. NORTH, #359

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

08/02/2017

Date Notice to Proceed:

08/03/2017

Date Work Began:

09/28/2017

Date Time Stopped:

11/13/2018

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/30/2018

PEACHTREE CITY GA 30269-4210

Phone: (770)487-3258

Escrow Agent:

Surety Co: AMCO INSURANCE COMPANY. STATE OF IOWA

Current Contract Amount \$1,749,037.62

Original Contract Amount \$1,575,563.50

Funds Available \$142,459.28

Percent Complete 91.85%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005399	\$1,749,037.62	\$1,575,563.50	\$142,459.28	91.85%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: dwillard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0013

Pay Period: 12/01/2018
to 04/02/2019

Project Number: M005399 I-285/SR 407 - BRIDGE REHAB

Federal State Project Number: M005399

	Total to Date	Prev to Date	This Estimate
Participating	\$1,285,262.68	\$1,285,262.68	\$0.00
Non-Participating	\$321,315.66	\$321,315.66	\$0.00
Total Earnings	\$1,606,578.34	\$1,606,578.34	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,606,578.34	\$1,606,578.34	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,606,578.34	\$1,606,578.34	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2019

User: dwillard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0013

Pay Period: 12/01/2018
to 04/02/2019

Project Number M005399

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
0140	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGTH CY		10.000 1200.000	18.000 -9.000 9.000	\$-10,800.00	\$10,800.00
0145	514-0500	EPOXY COATED BAR REINFORCEMENT STEEL LB		3,468.000 4.000	7,140.000 -3,672.000 3,468.000	\$-14,688.00	\$13,872.00
0160	519-0515	SURFACE PREPARATION	SY	2,706.000 4.000	7,257.000 -3,955.330 3,301.670	\$-15,821.32	\$13,206.68
0165	519-0530	POLYMER OVERLAY	SY	2,706.000 38.000	7,257.000 -3,955.330 3,301.670	\$-150,302.54	\$125,463.46
0180	600-0001	FLOWABLE FILL	CY	10.000 1250.000	75.000 -65.000 10.000	\$-81,250.00	\$12,500.00
0220	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGTH CY		9.000 1200.000	.000 9.000 9.000	\$10,800.00	\$10,800.00
0225	514-0500	EPOXY COATED BAR REINFORCEMENT STEEL LB		3,672.000 4.000	.000 3,672.000 3,672.000	\$14,688.00	\$14,688.00
0240	519-0515	SURFACE PREPARATION	SY	3,960.000 4.000	.000 3,955.330 3,955.330	\$15,821.32	\$15,821.32
0245	519-0530	POLYMER OVERLAY	SY	3,960.000 38.000	.000 3,955.330 3,955.330	\$150,302.54	\$150,302.54

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: dwillard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701085-1

Estimate Number: 0013

Pay Period: 12/01/2018
to 04/02/2019

Project Number M005399

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGES							
0255	600-0001	FLOWABLE FILL	CY	11.000 1250.000	.000 11.000 11.000	\$13,750.00	\$13,750.00
Category Amount:						\$-67,500.00	\$381,204.00
Category Number: 0010 ROADWAY							
0257	004-0008	EXTRA WORK -	CY	.000 1250.000	.000 54.000 54.000	\$67,500.00	\$67,500.00
Increase quantity of Flowable Fill due to discovery of additional failing areas not in plans							
Category Amount:						\$67,500.00	\$67,500.00
Project Total Amount:						\$0.00	\$1,606,578.34