

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2017

User: ccumbee

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0005

Pay Period: 10/01/2017
to 10/31/2017

Contract Location:

SR 151 (ALABAMA HWY) BEGIN S OF ROLLINS IND PARK/HC

Time Allowed: 1326 Days

Elapsed Calender Days: 169 Days

Percent Time: 12.75

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/17/2017

Date Awarded: 03/17/2017

Date Contract Executed: 05/10/2017

Date Notice to Proceed: 05/16/2017

Date Work Began: 06/19/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2020

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$35,417,061.52

Original Contract Amount \$34,596,916.18

Funds Available \$33,877,938.55

Percent Complete 4.35%

Counties:

Catoosa

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621530-	\$35,412,261.52	\$34,592,116.18	\$33,873,138.55	4.35%	\$80,272.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2017

User: ccumbee

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0005

Pay Period: 10/01/2017
to 10/31/2017

Project Number: 621530- SR 151 (ALABAMA HWY) - WIDENING & RECONST

Federal State Project Number: STPIM-0180-01(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,231,298.40	\$1,167,080.04	\$64,218.36
Non-Participating	\$307,824.57	\$291,769.99	\$16,054.58
Total Earnings	\$1,539,122.97	\$1,458,850.03	\$80,272.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,539,122.97	\$1,458,850.03	\$80,272.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,539,122.97	\$1,458,850.03	

Total Payable: **\$80,272.94**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2017

User: ccumbee

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0005

Pay Period: 10/01/2017
to 10/31/2017

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.288		
				605292.140	.003		
		STPIM-0180-01(006)			.291	\$1,815.88	\$176,140.01
0020	210-0100	GRADING COMPLETE -	LS	1.000	.100		
				9137857.490	.002		
		STPIM-0180-01(006)			.102	\$18,275.71	\$932,061.46
Category Amount:						\$20,091.59	\$1,108,201.47
Category Number: 0040 EROSION - TEMPORARY							
0777	163-0232	TEMPORARY GRASSING	AC	52.000	13.138		
				200.000	.322		
					13.460	\$64.40	\$2,692.00
0782	163-0240	MULCH	TN	775.000	112.789		
				205.000	1.973		
					114.762	\$404.47	\$23,526.21
0787	163-0300	CONSTRUCTION EXIT	EA	10.000	2.250		
				2533.530	3.750		
					6.000	\$9,500.74	\$15,201.18
0797	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		258.000	24.000		
				480.000	18.750		
					42.750	\$9,000.00	\$20,520.00
0802	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		2,711.000	1,562.250		
				3.750	348.750		
					1,911.000	\$1,307.81	\$7,166.25
0817	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,435.000	.000		
				0.500	.000		
					.000	\$0.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2017

User: ccumbee

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701104-0

Estimate Number: 0005

Pay Period: 10/01/2017
to 10/31/2017

Project Number 621530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0822	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,540.000	176.000		
				0.500	318.000		
					494.000	\$159.00	\$247.00
0827	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		4,112.000	.000		
				6.610	39.000		
					39.000	\$257.79	\$257.79
0867	171-0030	TEMPORARY SILT FENCE, TYPE C LF		12,540.000	5,997.750		
				3.050	1,386.750		
					7,384.500	\$4,229.59	\$22,522.73
Category Amount:						\$24,923.80	\$92,133.16
Category Number: 0060 BRIDGES							
0927	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION CY		419.000	.000		
				45.050	271.431		
					271.431	\$12,227.97	\$12,227.97
1057	540-1102	REMOVAL OF EXISTING BR, BR NO - LS		1.000	.000		
				178695.800	.050		
		1 (LT)			.050	\$8,934.79	\$8,934.79
1062	540-1102	REMOVAL OF EXISTING BR, BR NO - LS		1.000	.000		
				178695.800	.050		
		1 (RT)			.050	\$8,934.79	\$8,934.79
Category Amount:						\$30,097.55	\$30,097.55
Category Number: 0010 ROADWAY							
1132	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,300.000	.000		
				60.000	86.000		
					86.000	\$5,160.00	\$5,160.00
Category Amount:						\$5,160.00	\$5,160.00
Project Total Amount:						\$80,272.94	\$1,539,122.97