

Estimate Summary By Project

Contract ID: B1CBA1701305-0

Estimate Number: 0007

Pay Period: 02/07/2019

to 02/26/2019

Contract Location:

VARIOUS LOCATIONS IN WASHINGTON COUNTY

Time Allowed: 397 Days

Elapsed Calender Days: 415 Days

Percent Time: 104.53

District: 2

Area: 01

Contractor:

PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 06/16/2017

Date Awarded: 06/16/2017

Date Contract Executed: 07/28/2017

Date Notice to Proceed: 07/31/2017

COLUMBUS GA 31908-7337

Date Work Began: 12/14/2017

Phone: (706)563-5867

Date Time Stopped: 09/18/2018

Date Accepted: 01/18/2019

Escrow Agent:

Adjusted Completion Date: 08/31/2018

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$344,319.00

Original Contract Amount \$344,319.00

Funds Available \$24,059.44

Percent Complete 93.45%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015192	\$344,319.00	\$344,319.00	\$24,059.44	93.01%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1701305-0

Estimate Number: 0007

Pay Period: 02/07/2019

to 02/26/2019

Project Number: 0015192 VARIOUS LOCATIONS - SIGNING UPGRADES

Federal State Project Number: 0015192

	Total to Date	Prev to Date	This Estimate
Participating	\$289,594.41	\$289,594.41	\$0.00
Non-Participating	\$32,177.15	\$32,177.15	\$0.00
Total Earnings	\$321,771.56	\$321,771.56	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$321,771.56	\$321,771.56	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,512.00)	(\$1,512.00)	\$0.00
Total:	\$320,259.56	\$320,259.56	

Total Payable:	\$0.00
-----------------------	---------------