

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: dashook

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701310-0

Estimate Number: 0013

Pay Period: 03/01/2019
to 03/31/2019

Contract Location:

VARIOUS LOCATIONS IN FORSYTH COUNTY.

Time Allowed: 620 Days

Elapsed Calender Days: 570 Days

Percent Time: 91.94

District: 1

Area: 01

Contractor:

BROOKS-BERRY-HAYNIE & ASSOC., INC.
600 DISCOVERY PLACE

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 09/06/2017

Date Notice to Proceed: 09/08/2017

MABLETON GA 30126-4680

Date Work Began: 01/03/2018

Phone: (770)874-1162

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/20/2019

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$1,439,023.58

Original Contract Amount \$1,389,305.18

Funds Available \$224,880.15

Percent Complete 84.37%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012676	\$1,439,023.58	\$1,389,305.18	\$224,880.15	84.37%	\$34,388.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: dashook

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701310-0

Estimate Number: 0013

Pay Period: 03/01/2019
to 03/31/2019

Project Number: 0012676 VARIOUS LOCATIONS - TRAFFIC SIGNAL UPGRAD

Federal State Project Number: 0012676

	Total to Date	Prev to Date	This Estimate
Participating	\$1,092,729.16	\$1,061,779.47	\$30,949.69
Non-Participating	\$121,414.27	\$117,975.43	\$3,438.84
Total Earnings	\$1,214,143.43	\$1,179,754.90	\$34,388.53
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,214,143.43	\$1,179,754.90	\$34,388.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,214,143.43	\$1,179,754.90	

Total Payable: **\$34,388.53**

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2019

User: dashook

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701310-0

Estimate Number: 0013

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0012676

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.984		
				87245.000	.016		
					1.000	\$1,395.92	\$87,245.00
		0012676					
0020	441-0108	CONC SIDEWALK, 8 IN	SY	900.000	603.971		
				93.910	95.334		
					699.305	\$8,952.82	\$65,671.73
0030	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,226.000	932.000		
				46.950	169.500		
					1,101.500	\$7,958.03	\$51,715.43
0145	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		275.000	21.500		
				0.650	50.000		
					71.500	\$32.50	\$46.48
0150	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		892.000	439.500		
				0.650	401.500		
					841.000	\$260.98	\$546.65
0155	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W/ LF		10,105.000	4,706.000		
				2.410	4,406.600		
					9,112.600	\$10,619.91	\$21,961.37
0160	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		175.000	.000		
				0.650	43.000		
					43.000	\$27.95	\$27.95
0165	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	368.000	143.964		
				5.870	204.723		
					348.687	\$1,201.72	\$2,046.79
0170	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	132.000	.000		
				5.870	158.820		
					158.820	\$932.27	\$932.27

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2019

User: dashook

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701310-0

Estimate Number: 0013

Pay Period: 03/01/2019
to 03/31/2019

Project Number 0012676

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0255	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		19.000	3.000		
				99.780	11.000		
					14.000	\$1,097.58	\$1,396.92
0260	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		1.000	.000		
				205.000	1.000		
					1.000	\$205.00	\$205.00
9070	004-0022	EXTRA WORK -	LS	.000	.750		
				6815.400	.250		
					1.000	\$1,703.85	\$6,815.40
		DEMO, REMOVE AND DISPOSE OF STRAIN POLE FOUNDATIONS					
Category Amount:						\$34,388.53	\$238,610.99
Project Total Amount:						\$34,388.53	\$1,214,143.43