

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Contract Location:

WEST OF JONESBORO ST AND EXTENDING EAST OF HENF

Time Allowed:

700 Days

Elapsed Calender Days:

526 Days

Percent Time:

75.14

District: 3

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

07/28/2017

Date Notice to Proceed:

07/31/2017

CONYERS

GA 30012-0155

Date Work Began:

09/15/2017

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

06/30/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,191,692.95

Original Contract Amount \$9,559,850.49

Funds Available \$4,643,039.87

Percent Complete 54.44%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
321530-	\$10,191,692.94	\$9,559,850.48	\$4,643,039.86	54.44%	\$382,613.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Project Number: 321530- SR 82 - RAILROAD CONST

Federal State Project Number: STP00-0163-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,438,922.38	\$4,132,831.54	\$306,090.84
Non-Participating	\$1,109,730.70	\$1,033,207.99	\$76,522.71
Total Earnings	\$5,548,653.08	\$5,166,039.53	\$382,613.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,548,653.08	\$5,166,039.53	\$382,613.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,548,653.08	\$5,166,039.53	

Total Payable: **\$382,613.55**

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.717		
				177114.000	.040		
		STP00-0163-01(011)			.757	\$7,084.56	\$134,075.30
Category Amount:						\$7,084.56	\$134,075.30
Category Number: 0020 PAVEMENT							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,588.200	21,613.580		
				26.900	292.240		
					21,905.820	\$7,861.26	\$589,266.56
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,811.000	3,425.920		
				68.450	2,905.400		
					6,331.320	\$198,874.63	\$433,378.85
0045	413-0750	TACK COAT	GL	6,562.000	1,404.000		
				2.500	685.000		
					2,089.000	\$1,712.50	\$5,222.50
Category Amount:						\$208,448.39	\$1,027,867.91
Category Number: 0120 PERMANENT EROSION CONTROL							
0184	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	541.100	544.244		
				52.000	70.444		
					614.688	\$3,663.09	\$31,963.78
Category Amount:						\$3,663.09	\$31,963.78
Category Number: 0040 DRAINAGE							
0259	668-1100	CATCH BASIN, GP 1	EA	80.000	49.500		
				2394.000	4.500		
					54.000	\$10,773.00	\$129,276.00
0269	668-1200	CATCH BASIN, GP 2	EA	3.000	2.000		
				2927.000	1.000		
					3.000	\$2,927.00	\$8,781.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0279	668-2100	DROP INLET, GP 1	EA	48.000 1463.000	17.000 10.000 27.000	\$14,630.00	\$39,501.00
Category Amount:						\$28,330.00	\$177,558.00
Category Number: 0110 TEMPORARY EROSION CONTROL							
0299	163-0232	TEMPORARY GRASSING	AC	5.050 595.000	7.169 1.224 8.393	\$728.28	\$4,993.84
0309	163-0240	MULCH	TN	288.110 405.000	123.136 14.900 138.036	\$6,034.50	\$55,904.58
0354	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,678.000 1.050	4,003.000 246.000 4,249.000	\$258.30	\$4,461.45
0379	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000 195.000	70.000 -64.000 6.000	\$-12,480.00	\$1,170.00
0399	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 695.000	15.000 1.000 16.000	\$695.00	\$11,120.00
Category Amount:						\$-4,763.92	\$77,649.87
Category Number: 0120 PERMANENT EROSION CONTROL							
0414	700-6910	PERMANENT GRASSING	AC	10.090 1095.000	2.741 .236 2.977	\$258.42	\$3,259.82
0419	700-7000	AGRICULTURAL LIME	TN	46.000 198.000	.260 .200 .460	\$39.60	\$91.08

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 PERMANENT EROSION CONTROL							
0424	700-8000	FERTILIZER MIXED GRADE	TN	14.000	1.175		
				525.000	.300		
					1.475	\$157.50	\$774.38
Category Amount:						\$455.52	\$4,125.28
Category Number: 0110 TEMPORARY EROSION CONTROL							
0439	716-2000	EROSION CONTROL MATS, SLOPES	SY	14,192.000	9,447.598		
				0.870	1,143.783		
					10,591.381	\$995.09	\$9,214.50
Category Amount:						\$995.09	\$9,214.50
Category Number: 0080 SIGNAL							
0589	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AREA		1.000	.000		
				12590.000	1.000		
		(W/45 FT MAST ARMS)			1.000	\$12,590.00	\$12,590.00
Category Amount:						\$12,590.00	\$12,590.00
Category Number: 0550 UTILITIES - WATER							
0783	670-1060	WATER MAIN, 6 IN	LF	1,060.000	832.000		
				56.000	.020		
					832.020	\$1.12	\$46,593.12
0804	670-1080	WATER MAIN, 8 IN	LF	3,160.000	2,976.000		
				40.000	337.000		
					3,313.000	\$13,480.00	\$132,520.00
0809	670-2060	GATE VALVE, 6 IN	EA	8.000	18.000		
				1700.000	3.000		
					21.000	\$5,100.00	\$35,700.00
0814	670-2080	GATE VALVE, 8 IN	EA	2.000	2.000		
				2040.000	1.000		
					3.000	\$2,040.00	\$6,120.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0550 UTILITIES - WATER							
0819	670-3066	TAPPING SLEEVE & VALVE ASSEMBLY, 6 IN X 6 I EA		10.000 5680.000	13.000 2.000 15.000	\$11,360.00	\$85,200.00
0829	670-4000	FIRE HYDRANT	EA	3.000 3820.000	5.000 1.000 6.000	\$3,820.00	\$22,920.00
0834	670-5620	WATER SERVICE LINE, 3/4 IN	LF	480.000 33.500	806.000 364.000 1,170.000	\$12,194.00	\$39,195.00
Category Amount:						\$47,995.12	\$368,248.12
Category Number: 0080 SIGNAL							
0904	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AF EA		1.000 15790.000	.000 1.000 1.000	\$15,790.00	\$15,790.00
		(W/40 FT & 55 FT MAST ARMS)					
Category Amount:						\$15,790.00	\$15,790.00
Category Number: 0010 ROADWAY							
0944	670-8050	DBL STRAP SADDLE -	EA	21.000 625.000	23.000 15.000 38.000	\$9,375.00	\$23,750.00
		6 IN X 3/4 IN					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	27,812.870 20,826.900 48,639.770	\$20,826.90	\$48,639.77
9070	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	.000 260663.000	.300 .100 .400	\$26,066.30	\$104,265.20
		CONSTRUCTION VIBRATION MONITORING ITEM ADDED BY SA					
Category Amount:						\$56,268.20	\$176,654.97

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2019

User: csewell

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0016

Pay Period: 12/05/2018
to 01/07/2019

Project Number 321530-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0550 UTILITIES - WATER					
9100	004-0018	EXTRA WORK -	LF	.000	120.000		
				94.500	55.000		
					175.000	\$5,197.50	\$16,537.50
		STEEL CASING 16"					
		ITEM ADDED BY SA					
9120	004-0018	EXTRA WORK -	LF	.000	66.000		
				40.000	14.000		
					80.000	\$560.00	\$3,200.00
		FREEBORE 8"					
		ITEM ADDED BY SA					
Category Amount:						\$5,757.50	\$19,737.50
Project Total Amount:						\$382,613.55	\$5,548,653.08