

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: psaulsbu

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0025

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

WEST OF JONESBORO ST AND EXTENDING EAST OF HENF

Time Allowed:

823 Days

Elapsed Calender Days:

792 Days

Percent Time:

96.23

District: 3

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

07/28/2017

Date Notice to Proceed:

07/31/2017

CONYERS

GA 30012-0155

Date Work Began:

09/15/2017

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

10/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,191,692.95

Original Contract Amount \$9,559,850.49

Funds Available \$2,261,632.76

Percent Complete 77.81%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
321530-	\$10,191,692.94	\$9,559,850.48	\$2,261,632.75	77.81%	\$278,922.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: psaulsbu

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0025

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 321530- SR 82 - RAILROAD CONST

Federal State Project Number: STP00-0163-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,344,048.09	\$6,120,910.29	\$223,137.80
Non-Participating	\$1,586,012.10	\$1,530,227.66	\$55,784.44
Total Earnings	\$7,930,060.19	\$7,651,137.95	\$278,922.24
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,930,060.19	\$7,651,137.95	\$278,922.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,930,060.19	\$7,651,137.95	

Total Payable: **\$278,922.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: psaulsbu

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0025

Pay Period: 09/01/2019
to 09/30/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.968		
				177114.000	.032		
		STP00-0163-01(011)			1.000	\$5,667.65	\$177,114.00
Category Amount:						\$5,667.65	\$177,114.00
Category Number: 0030 EARTHWORK							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				2021561.000	.020		
		STP00-0163-01(011)			.970	\$40,431.22	\$1,960,914.17
Category Amount:						\$40,431.22	\$1,960,914.17
Category Number: 0020 PAVEMENT							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,588.200	30,232.850		
				26.900	54.750		
					30,287.600	\$1,472.78	\$814,736.44
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,811.000	8,913.710		
				68.450	1,702.400		
					10,616.110	\$116,529.28	\$726,672.73
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,995.000	2,022.710		
				70.550	514.740		
					2,537.450	\$36,314.91	\$179,017.10
0045	413-0750	TACK COAT	GL	6,562.000	3,828.000		
				2.500	817.000		
					4,645.000	\$2,042.50	\$11,612.50
Category Amount:						\$156,359.47	\$1,732,038.77
Category Number: 0010 ROADWAY							
0055	441-0104	CONC SIDEWALK, 4 IN	SY	7,247.000	6,448.062		
				28.500	185.500		
					6,633.562	\$5,286.75	\$189,056.52

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2019

User: psaulsbu

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0025

Pay Period: 09/01/2019
to 09/30/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0059	441-0108	CONC SIDEWALK, 8 IN	SY	2,024.000 66.500	1,402.378 19.889 1,422.267	\$1,322.62	\$94,580.76
0088	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	442.000 18.000	.000 415.000 415.000	\$7,470.00	\$7,470.00
Category Amount:						\$14,079.37	\$291,107.28
Category Number: 0040 DRAINAGE							
0279	668-2100	DROP INLET, GP 1	EA	48.000 1463.000	36.000 .500 36.500	\$731.50	\$53,399.50
Category Amount:						\$731.50	\$53,399.50
Category Number: 0110 TEMPORARY EROSION CONTROL							
0399	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 695.000	24.000 1.000 25.000	\$695.00	\$17,375.00
Category Amount:						\$695.00	\$17,375.00
Category Number: 0120 PERMANENT EROSION CONTROL							
0414	700-6910	PERMANENT GRASSING	AC	10.090 1095.000	6.172 1.440 7.612	\$1,576.80	\$8,335.14
0419	700-7000	AGRICULTURAL LIME	TN	46.000 198.000	2.820 .760 3.580	\$150.48	\$708.84
0424	700-8000	FERTILIZER MIXED GRADE	TN	14.000 525.000	3.913 .380 4.293	\$199.50	\$2,253.83

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2019

User: psaulsbu

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701445-0

Estimate Number: 0025

Pay Period: 09/01/2019
to 09/30/2019

Project Number 321530-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 PERMANENT EROSION CONTROL							
0434	710-9000	PERMANENT SOIL REINFORCING MAT	SY	917.000 3.990	1,628.686 1,205.555 2,834.241	\$4,810.16	\$11,308.62
Category Amount:						\$6,736.94	\$22,606.43
Category Number: 0095 LIGHTING							
0619	681-4302	LIGHTING STD, 30 FT MH, 10 FT ARM	EA	22.000 7350.000	22.000 -2.000 20.000	\$-14,700.00	\$147,000.00
0634	682-1405	CABLE, TP XHHW, AWG NO 8	LF	6,495.000 2.000	7,014.000 -519.000 6,495.000	\$-1,038.00	\$12,990.00
0639	682-1407	CABLE, TP XHHW, AWG NO 4	LF	4,330.000 2.500	4,776.000 -446.000 4,330.000	\$-1,115.00	\$10,825.00
Category Amount:						\$-16,853.00	\$170,815.00
Category Number: 0100 LANDSCAPING							
0654	700-9300	SOD	SY	492.000 16.150	2,112.438 3,496.933 5,609.371	\$56,475.47	\$90,591.34
Category Amount:						\$56,475.47	\$90,591.34
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	79,382.610 14,598.620 93,981.230	\$14,598.62	\$93,981.23
Category Amount:						\$14,598.62	\$93,981.23
Project Total Amount:						\$278,922.24	\$7,930,060.19