

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2018

User: mphillip

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

I-985/SR 13 NORTH OF SR 13 CROSSOVER NEAR MARTIN I

Time Allowed:

713 Days

Elapsed Calender Days:

256 Days

Percent Time:

35.90

District: 1

Area: 01

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

09/15/2017

Date Notice to Proceed:

09/18/2017

Date Work Began:

09/20/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2019

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$34,600,080.78

Original Contract Amount \$33,925,842.02

Funds Available \$22,093,287.25

Percent Complete 33.95%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000425	\$34,600,080.78	\$33,925,842.02	\$22,093,287.25	36.15%	\$407,529.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2018

User: mphillip

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 0000425 I-985/SR 13 - INTERCHANGE CONSTRUCTION

Federal State Project Number: NHS00-0000-00(425)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,396,251.73	\$9,055,434.86	\$340,816.87
Non-Participating	\$2,349,062.97	\$2,263,858.75	\$85,204.22
Total Earnings	\$11,745,314.70	\$11,319,293.61	\$426,021.09
Stockpiled Materials	\$779,970.68	\$779,970.68	\$0.00
Gross Earnings	\$12,525,285.38	\$12,099,264.29	\$426,021.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$18,491.85)	\$0.00	(\$18,491.85)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,506,793.53	\$12,099,264.29	
		Total Payable:	\$407,529.24

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2018

User: mPhillip

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.464		
				109836.330	.013		
					.477	\$1,427.87	\$52,391.93
		NHS00-0000-00(425)					
0055	208-0200	ROCK EMBANKMENT	CY	4,480.000	3,159.934		
				41.080	38.000		
					3,197.934	\$1,561.04	\$131,371.13
0065	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	10,000.000	.000		
				31.970	1,411.481		
					1,411.481	\$45,125.05	\$45,125.05
0165	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	120.000	.000		
				48.250	155.667		
					155.667	\$7,510.93	\$7,510.93
0205	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI	SY	8,350.000	5,619.084		
				8.350	406.833		
					6,025.917	\$3,397.06	\$50,316.41
0230	511-1000	BAR REINF STEEL	LB	31,800.000	4,874.800		
				0.670	704.000		
					5,578.800	\$471.68	\$3,737.80
0235	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,400.000	362.950		
				35.360	217.400		
					580.350	\$7,687.26	\$20,521.18
0240	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	750.000	.000		
				51.310	474.200		
					474.200	\$24,331.20	\$24,331.20
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,450.000	657.700		
				49.320	74.800		
					732.500	\$3,689.14	\$36,126.90

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2018

User: mphillip

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0260	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,250.000 62.390	315.800 685.100 1,000.900	\$42,743.39	\$62,446.15
0320	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	2,500.000 37.660	.000 200.000 200.000	\$7,532.00	\$7,532.00
0430	668-1100	CATCH BASIN, GP 1	EA	60.000 3400.120	6.000 5.000 11.000	\$17,000.60	\$37,401.32
0450	668-2100	DROP INLET, GP 1	EA	37.000 3307.280	2.000 1.500 3.500	\$4,960.92	\$11,575.48
0480	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	120.000 67.390	.000 88.000 88.000	\$5,930.32	\$5,930.32
0485	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	1,186.000 57.040	39.441 88.990 128.431	\$5,075.99	\$7,325.70
0490	603-2186	STN DUMPED RIP RAP, TP 3, 36 IN	SY	150.000 134.830	220.990 -220.990 .000	\$-29,796.08	\$0.00
0500	700-6910	PERMANENT GRASSING	AC	50.000 1607.650	4.885 .330 5.215	\$530.52	\$8,383.89
0510	700-8000	FERTILIZER MIXED GRADE	TN	45.000 693.450	7.610 .350 7.960	\$242.71	\$5,519.86

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2018

User: mPhillip

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0540	716-2000	EROSION CONTROL MATS, SLOPES	SY	94,995.000 1.000	18,195.071 3,058.120 21,253.191	\$3,058.12	\$21,253.19
0549	163-0232	TEMPORARY GRASSING	AC	40.000 1107.650	36.680 1.200 37.880	\$1,329.18	\$41,957.78
0550	163-0240	MULCH	TN	850.000 115.560	241.991 22.091 264.082	\$2,552.84	\$30,517.32
0559	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 24.770	249.000 427.500 676.500	\$10,589.18	\$16,756.91
0560	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		385.000 272.570	91.500 14.250 105.750	\$3,884.12	\$28,824.28
0566	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		70.000 708.610	24.250 6.000 30.250	\$4,251.66	\$21,435.45
0569	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		1,980.000 71.930	1,745.775 154.500 1,900.275	\$11,113.19	\$136,686.78
0570	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		110.000 461.950	11.250 2.250 13.500	\$1,039.39	\$6,236.33
0580	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		21,705.000 0.010	140.000 201.000 341.000	\$2.01	\$3.41

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2018

User: mphillip

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0594	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	475.000 18.250	28.000 84.000 112.000	\$1,533.00	\$2,044.00
0595	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1893.360	29.000 1.000 30.000	\$1,893.36	\$56,800.80
0601	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	70.000 398.260	3.000 9.000 12.000	\$3,584.34	\$4,779.12
0604	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	1,980.000 33.720	.000 186.000 186.000	\$6,271.92	\$6,271.92
0610	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1000.000	7.000 1.000 8.000	\$1,000.00	\$8,000.00
0620	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	43,400.000 1.210	32,308.575 668.000 32,976.575	\$808.28	\$39,901.66
Category Amount:						\$202,332.19	\$939,016.20
Category Number: 0020 BRIDGES							
0995	500-3002	CLASS AA CONCRETE	CY	829.000 667.580	776.500 53.000 829.500	\$35,381.74	\$553,757.61
1025	520-0589	H-PILE POINTS, HP 14 X 89	EA	52.000 204.930	36.000 16.000 52.000	\$3,278.88	\$10,656.36

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2018

User: mphillip

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1035	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	5,120.000 64.790	3,454.410 1,134.040 4,588.450	\$73,474.45	\$297,285.68
1080	500-3101	CLASS A CONCRETE	CY	264.000 791.780	252.500 25.800 278.300	\$20,427.92	\$220,352.37
1180	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	2,780.000 68.310	3,766.630 -1,156.860 2,609.770	\$-79,025.11	\$178,273.39
Category Amount:						\$53,537.88	\$1,260,325.41
Category Number: 0030 MSE WALLS							
1290	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	8,170.000 64.010	1,581.350 2,451.230 4,032.580	\$156,903.23	\$258,125.45
1310	520-0595	H-PILE POINTS, HP 14 X 102	EA	174.000 186.300	36.000 33.000 69.000	\$6,147.90	\$12,854.70
1340	207-0203	FOUND BKFILL MATL, TP II	CY	1,060.000 48.130	447.616 347.222 794.838	\$16,711.79	\$38,255.55
Category Amount:						\$179,762.92	\$309,235.70
Category Number: 0010 ROADWAY							
1380	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	15.000 194.050	.000 2.000 2.000	\$388.10	\$388.10

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2018

User: mPhillip

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0011

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0000425

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9010	163-0002	EROSION CONTROL, NON-REFUNDABLE DEDU(EA		.000	.000		
				-5000.000	2.000		
					2.000	\$-10,000.00	(\$10,000.00)
		EROSION CONTROL, NON-REFUNDABLE DEDUCTION					
				Category Amount:		\$-9,611.90	\$-9,611.90
				Project Total Amount:		\$426,021.09	\$11,745,314.70