

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

I-985/SR 13 NORTH OF SR 13 CROSSOVER NEAR MARTIN I

Time Allowed:

713 Days

Elapsed Calender Days:

286 Days

Percent Time:

40.11

District: 1

Area: 01

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

06/16/2017

Date Awarded:

06/16/2017

Date Contract Executed:

09/15/2017

Date Notice to Proceed:

09/18/2017

Date Work Began:

09/20/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2019

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$34,600,080.78

Original Contract Amount \$33,925,842.02

Funds Available \$19,635,360.96

Percent Complete 43.30%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000425	\$34,600,080.78	\$33,925,842.02	\$19,635,360.96	43.25%	\$2,457,926.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0000425 I-985/SR 13 - INTERCHANGE CONSTRUCTION

Federal State Project Number: NHS00-0000-00(425)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,986,569.29	\$9,396,251.73	\$2,590,317.56
Non-Participating	\$2,996,642.38	\$2,349,062.97	\$647,579.41
Total Earnings	\$14,983,211.67	\$11,745,314.70	\$3,237,896.97
Stockpiled Materials	\$0.00	\$779,970.68	(\$779,970.68)
Gross Earnings	\$14,983,211.67	\$12,525,285.38	\$2,457,926.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$18,491.85)	(\$18,491.85)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,964,719.82	\$12,506,793.53	

Total Payable: **\$2,457,926.29**

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018

to 06/30/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.477		
				109836.330	.012		
					.489	\$1,318.04	\$53,709.97
		NHS00-0000-00(425)					
0035	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.246		
				53870.180	.123		
					.369	\$6,626.03	\$19,878.10
0055	208-0200	ROCK EMBANKMENT	CY	4,480.000	3,197.934		
				41.080	848.240		
					4,046.174	\$34,845.70	\$166,216.83
0060	210-0100	GRADING COMPLETE -	LS	1.000	.927		
				6572805.500	.044		
					.971	\$289,203.44	\$6,382,194.14
		NHS00-0000-00(425)					
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,495.000	.000		
				18.760	16,665.510		
					16,665.510	\$312,644.97	\$312,644.97
0205	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		8,350.000	6,025.917		
				8.350	1,696.500		
					7,722.417	\$14,165.78	\$64,482.18
0215	500-3101	CLASS A CONCRETE	CY	339.000	114.149		
				630.750	12.330		
					126.479	\$7,777.15	\$79,776.63
		BC					
0230	511-1000	BAR REINF STEEL	LB	31,800.000	5,578.800		
				0.670	6,064.780		
					11,643.580	\$4,063.40	\$7,801.20
0235	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,400.000	580.350		
				35.360	358.200		
					938.550	\$12,665.95	\$33,187.13

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018

to 06/30/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,450.000 49.320	732.500 237.900 970.400	\$11,733.23	\$47,860.13
0320	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	2,500.000 37.660	200.000 908.000 1,108.000	\$34,195.28	\$41,727.28
0430	668-1100	CATCH BASIN, GP 1	EA	60.000 3400.120	11.000 2.000 13.000	\$6,800.24	\$44,201.56
0450	668-2100	DROP INLET, GP 1	EA	37.000 3307.280	3.500 1.500 5.000	\$4,960.92	\$16,536.40
0475	668-6000	SPRING BOX	EA	2.000 4425.000	.000 1.000 1.000	\$4,425.00	\$4,425.00
0495	603-7000	PLASTIC FILTER FABRIC	SY	1,456.000 8.620	116.431 100.000 216.431	\$862.00	\$1,865.64
0500	700-6910	PERMANENT GRASSING	AC	50.000 1607.650	5.215 .720 5.935	\$1,157.51	\$9,541.40
0505	700-7000	AGRICULTURAL LIME	TN	150.000 155.250	.475 .000 .475	\$.00	\$73.74
0510	700-8000	FERTILIZER MIXED GRADE	TN	45.000 693.450	7.960 .925 8.885	\$641.44	\$6,161.30

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0540	716-2000	EROSION CONTROL MATS, SLOPES	SY	94,995.000 1.000	21,253.191 2,718.300 23,971.491	\$2,718.30	\$23,971.49
0549	163-0232	TEMPORARY GRASSING	AC	40.000 1107.650	37.880 3.500 41.380	\$3,876.78	\$45,834.56
0550	163-0240	MULCH	TN	850.000 115.560	264.082 63.947 328.029	\$7,389.72	\$37,907.03
0559	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 24.770	676.500 105.000 781.500	\$2,600.85	\$19,357.76
0560	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		385.000 272.570	105.750 5.250 111.000	\$1,430.99	\$30,255.27
0564	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,805.000 15.920	1,137.375 49.000 1,186.375	\$780.08	\$18,887.09
0569	163-0543	CONSTRUCT AND REMOVE STONE FILTER BERM LF		1,980.000 71.930	1,900.275 45.000 1,945.275	\$3,236.85	\$139,923.63
0570	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		110.000 461.950	13.500 12.000 25.500	\$5,543.40	\$11,779.73
0580	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		21,705.000 0.010	341.000 317.000 658.000	\$3.17	\$6.58

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0594	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	475.000 18.250	112.000 144.000 256.000	\$2,628.00	\$4,672.00
0595	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1893.360	30.000 4.000 34.000	\$7,573.44	\$64,374.24
0604	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	1,980.000 33.720	186.000 12.000 198.000	\$404.64	\$6,676.56
0610	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1000.000	8.000 1.000 9.000	\$1,000.00	\$9,000.00
0620	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	43,400.000 1.210	32,976.575 334.000 33,310.575	\$404.14	\$40,305.80
Category Amount:						\$787,676.44	\$7,745,235.34
Category Number: 0020 BRIDGES							
0985	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 840250.000	.000 .020 .020	\$16,805.00	\$16,805.00
	1						
1000	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF	LF	4,860.000 253.060	.000 4,862.698 4,862.698	\$1,230,554.36	\$1,230,554.36
	1						
1005	507-9035	PSC BEAMS, AASHTO BULB TEE, 56 IN, BR NO - LF	LF	1,059.000 253.580	.000 1,058.750 1,058.750	\$268,477.83	\$268,477.83
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: mphilip

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000425

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1070	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				142510.000	.020		
					.020	\$2,850.20	\$2,850.20
	2						
1085	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		641.000	.000		
				298.080	641.225		
					641.225	\$191,136.35	\$191,136.35
	2						
1140	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				131810.000	.020		
					.020	\$2,636.20	\$2,636.20
	3						
1155	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		493.000	.000		
				318.780	492.272		
					492.272	\$156,926.47	\$156,926.47
	3						
Category Amount:						\$1,869,386.41	\$1,869,386.41
Category Number: 0030 MSE WALLS							
1235	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,966.000	2,180.880		
				55.460	785.120		
					2,966.000	\$43,542.76	\$164,494.36
	2						
1240	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,857.000	2,645.610		
				55.460	1,847.810		
					4,493.420	\$102,479.54	\$249,205.07
	2						
1290	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	8,170.000	4,032.580		
				64.010	781.650		
					4,814.230	\$50,033.42	\$308,158.86
1310	520-0595	H-PILE POINTS, HP 14 X 102	EA	174.000	69.000		
				186.300	19.000		
					88.000	\$3,539.70	\$16,394.40

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2018

User: mphillip

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1701479-0

Estimate Number: 0012

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000425

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This	Amount
		Supplemental Description 2			Qty To Date	Period	
Category Number: 0030 MSE WALLS							
1325	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,212.000	.000		
				55.460	3,436.670		
					3,436.670	\$190,597.72	\$190,597.72
		7					
1350	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	9,250.000	5,812.550		
				55.460	3,437.450		
					9,250.000	\$190,640.98	\$513,005.00
		8					
Category Amount:						\$580,834.12	\$1,441,855.41
Project Total Amount:						\$3,237,896.97	\$14,983,211.67