

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: arichard

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0007

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

US 27 ALT/SR 41; ALSO INCLUDES A DETOUR BRIDGE.

Time Allowed:

910 Days

Elapsed Calender Days:

271 Days

Percent Time:

29.78

District: 3

Area: 05

Contractor:

MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let:

09/22/2017

Date Awarded:

09/22/2017

Date Contract Executed:

11/03/2017

Date Notice to Proceed:

11/03/2017

GREENVILLE

GA 30222-3388

Date Work Began:

01/05/2018

Phone: (706)672-2690

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2020

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$9,072,984.87

Original Contract Amount \$8,944,561.80

Funds Available \$7,481,869.54

Percent Complete 14.67%

Counties:

Meriwether

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
321880-	\$9,072,984.87	\$8,944,561.80	\$7,481,869.54	17.54%	\$219,747.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: arichard

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0007

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 321880- US 27 ALT/SR 41 - BRIDGE REPL

Federal State Project Number: STP00-0159-01(014)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,065,034.02	\$889,235.73	\$175,798.29
Non-Participating	\$266,258.56	\$222,308.99	\$43,949.57
Total Earnings	\$1,331,292.58	\$1,111,544.72	\$219,747.86
Stockpiled Materials	\$259,822.75	\$259,822.75	\$0.00
Gross Earnings	\$1,591,115.33	\$1,371,367.47	\$219,747.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,591,115.33	\$1,371,367.47	

Total Payable: **\$219,747.86**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: arichard

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0007

Pay Period: 07/01/2018

to 07/31/2018

Project Number 321880-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 70397.790	.356 .045 .401	\$3,167.90	\$28,229.51
		STP00-0159-01(014)					
0015	210-0100	GRADING COMPLETE -	LS	1.000 1656593.000	.291 .060 .351	\$99,395.58	\$581,464.14
		STP00-0159-01(014)					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	13,185.000 31.920	4,972.460 559.420 5,531.880	\$17,856.69	\$176,577.61
0060	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	141.000 65.400	.000 78.667 78.667	\$5,144.82	\$5,144.82
0075	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	787.000 20.770	.000 615.000 615.000	\$12,773.55	\$12,773.55
0110	621-4020	CONCRETE SIDE BARRIER, TYPE 2	LF	140.000 732.300	.000 70.000 70.000	\$51,261.00	\$51,261.00
Category Amount:						\$189,599.54	\$855,450.63
Category Number: 0020 DRAINAGE							
0120	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	12,871.000 1.530	6,791.000 600.000 7,391.000	\$918.00	\$11,308.23
0130	511-1000	BAR REINF STEEL	LB	3,776.000 0.760	.000 20.000 20.000	\$15.20	\$15.20
Category Amount:						\$933.20	\$11,323.43

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: arichard

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0007

Pay Period: 07/01/2018
to 07/31/2018

Project Number 321880-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 PERMANENT EROSION CONTROL							
0215	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	6,341.000 56.340	92.889 88.889 181.778	\$5,008.01	\$10,241.37
0220	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,000.000 57.620	.000 55.000 55.000	\$3,169.10	\$3,169.10
0225	603-7000	PLASTIC FILTER FABRIC	SY	7,341.000 3.300	92.889 143.889 236.778	\$474.83	\$781.37
Category Amount:						\$8,651.94	\$14,191.84
Category Number: 0040 TEMPORARY EROSION CONTROL							
0285	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		22.000 134.260	.000 1.500 1.500	\$201.39	\$201.39
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,824.000 1.060	504.000 127.000 631.000	\$134.62	\$668.86
0300	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		26.000 39.980	.000 1.000 1.000	\$39.98	\$39.98
0325	167-1500	WATER QUALITY INSPECTIONS	MO	19.000 613.900	6.000 1.000 7.000	\$613.90	\$4,297.30
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	21,647.000 3.920	15,994.500 576.000 16,570.500	\$2,257.92	\$64,956.36
Category Amount:						\$3,247.81	\$70,163.89

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: arichard

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701511-1

Estimate Number: 0007

Pay Period: 07/01/2018
to 07/31/2018

Project Number 321880-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND MARKING							
0350	611-8050	ADJUST MANHOLE TO GRADE	EA	6.000 481.670	.000 3.000 3.000	\$1,445.01	\$1,445.01
Category Amount:						\$1,445.01	\$1,445.01
Category Number: 0010 ROADWAY							
0480	500-3200	CLASS B CONCRETE	CY	13.000 825.000	.000 19.000 19.000	\$15,675.00	\$15,675.00
0585	716-2000	EROSION CONTROL MATS, SLOPES	SY	10,369.000 1.110	.000 176.000 176.000	\$195.36	\$195.36
Category Amount:						\$15,870.36	\$15,870.36
Project Total Amount:						\$219,747.86	\$1,331,292.58