

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: 01071088

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701555-0

Estimate Number: 0010

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

INTERSECTION IMPROVEMENTS ON SR 166 AT HAYS MILL I

Time Allowed:

310 Days

Elapsed Calender Days:

341 Days

Percent Time:

110.00

District: 6

Area: 03

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

07/21/2017

Date Awarded:

07/21/2017

Date Contract Executed:

08/24/2017

Date Notice to Proceed:

08/25/2017

Date Work Began:

10/10/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2018

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$643,794.98

Original Contract Amount \$631,276.44

Funds Available \$78,685.10

Percent Complete 88.51%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005827	\$643,794.98	\$631,276.44	\$78,685.10	87.78%	\$14,809.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: 01071088

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701555-0

Estimate Number: 0010

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 0005827 SR 166 - INTERS IMPROV

Federal State Project Number: STP00-0005-00(827)

	Total to Date	Prev to Date	This Estimate
Participating	\$455,832.70	\$440,239.93	\$15,592.77
Non-Participating	\$113,958.18	\$110,060.00	\$3,898.18
Total Earnings	\$569,790.88	\$550,299.93	\$19,490.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$569,790.88	\$550,299.93	\$19,490.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$4,681.00)	\$0.00	(\$4,681.00)
Total:	\$565,109.88	\$550,299.93	
		Total Payable:	\$14,809.95

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2018

User: 01071088

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701555-0

Estimate Number: 0010

Pay Period: 07/01/2018
to 07/31/2018

Project Number 0005827

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0003 TEMPORARY EROSION CONTROL							
0115	163-0240	MULCH	TN	25.000 525.000	6.356 1.720 8.076	\$903.00	\$4,239.90
0123	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	2.000 472.500	.813 .187 1.000	\$88.36	\$472.50
Category Amount:						\$991.36	\$4,712.40
Category Number: 0001 ROADWAY							
0158	210-0100	GRADING COMPLETE -	LS	1.000 162127.980	1.000 -1.000 .000	\$-162,127.98	\$0.00
		STP00-0005-00(827)					
0278	641-1200	GUARDRAIL, TP W	LF	341.000 23.100	.000 359.000 359.000	\$8,292.90	\$8,292.90
0283	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	4.000 1575.000	.000 4.000 4.000	\$6,300.00	\$6,300.00
Category Amount:						\$-147,535.08	\$14,592.90
Category Number: 0004 PERMANENT EROSION CONTROL							
0358	700-6910	PERMANENT GRASSING	AC	1.000 1312.500	1.254 .232 1.486	\$304.50	\$1,950.38
Category Amount:						\$304.50	\$1,950.38
Category Number: 0001 ROADWAY							
0423	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	2.000 114.190	2.000 -2.000 .000	\$-228.38	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2018

User: 01071088

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701555-0

Estimate Number: 0010

Pay Period: 07/01/2018
to 07/31/2018

Project Number 0005827

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0001 ROADWAY							
2001	210-0100	GRADING COMPLETE -	LS	.000	.000		
				160887.980	1.000		
					1.000	\$160,887.98	\$160,887.98
		SUPPLEMENTAL AGREEMENT					
3001	004-0022	EXTRA WORK -	LS	.000	.000		
				2363.220	1.000		
					1.000	\$2,363.22	\$2,363.22
		004-0022 EXTRA WORK-DEMO/DISPOSE OF EXIST ASPHALT, GRADING					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	2,707.350		
					2,707.350	\$2,707.35	\$2,707.35
		(IN # 1)					
Category Amount:						\$165,730.17	\$165,958.55
Project Total Amount:						\$19,490.95	\$569,790.88