

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2019

User: 01044262

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701565-0

Estimate Number: 0020

Pay Period: 07/03/2019
to 11/30/2019

Contract Location:

SR 155 HAMPTON-LOCUST GROVE RD TO STONEY BROOK

Time Allowed:

603 Days

Elapsed Calender Days:

603 Days

Percent Time:

100.00

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

07/21/2017

Date Awarded:

07/21/2017

Date Contract Executed:

10/07/2017

Date Notice to Proceed:

10/16/2017

Date Work Began:

10/18/2017

Date Time Stopped:

06/10/2019

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/10/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,871,315.48

Original Contract Amount \$2,673,200.24

Funds Available \$448,892.69

Percent Complete 84.37%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002882	\$2,871,315.48	\$2,673,200.24	\$448,892.69	84.37%	\$49,189.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2019

User: 01044262

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701565-0

Estimate Number: 0020

Pay Period: 07/03/2019
to 11/30/2019

Project Number: 0002882 SR 155 - OPERATIONAL IMPROVEMENTS

Federal State Project Number: CSSTP-0002-00(882)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,180,180.65	\$2,168,637.21	\$11,543.44
Non-Participating	\$242,242.14	\$240,959.56	\$1,282.58
Total Earnings	\$2,422,422.79	\$2,409,596.77	\$12,826.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,422,422.79	\$2,409,596.77	\$12,826.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$36,363.00)	\$36,363.00
Total:	\$2,422,422.79	\$2,373,233.77	
		Total Payable:	\$49,189.02

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2019

User: 01044262

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701565-0

Estimate Number: 0020

Pay Period: 07/03/2019
to 11/30/2019

Project Number 0002882

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0055	441-0108	CONC SIDEWALK, 8 IN	SY	50.000 63.420	45.553 55.611 101.164	\$3,526.85	\$6,415.82
Category Amount:						\$3,526.85	\$6,415.82
Category Number: 0020 DRAINAGE							
0155	668-1100	CATCH BASIN, GP 1	EA	6.000 2175.000	4.250 .750 5.000	\$1,631.25	\$10,875.00
Category Amount:						\$1,631.25	\$10,875.00
Category Number: 0030 SIGNING AND MARKING							
0265	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	882.000 4.600	1,513.840 -153.260 1,360.580	\$-705.00	\$6,258.67
Category Amount:						\$-705.00	\$6,258.67
Category Number: 0040 EROSION CONTROL							
0305	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS	EA	10.000 539.060	8.250 .750 9.000	\$404.30	\$4,851.54
0315	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA	EA	10.000 1114.340	6.750 .250 7.000	\$278.59	\$7,800.38
0320	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA	EA	15.000 165.000	6.750 2.250 9.000	\$371.25	\$1,485.00
0360	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,000.000 3.000	3,852.750 1,284.250 5,137.000	\$3,852.75	\$15,411.00
Category Amount:						\$4,906.89	\$29,547.92

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2019

User: 01044262

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701565-0

Estimate Number: 0020

Pay Period: 07/03/2019
to 11/30/2019

Project Number 0002882

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9020	001-8022	MATL ORDERED NOT USED -	LS	.000	.000		
				3466.030	1.000		
					1.000	\$3,466.03	\$3,466.03
		MATL ORDERED NOT USED FOR ENHANCED SWALE					
Category Amount:						\$3,466.03	\$3,466.03
Project Total Amount:						\$12,826.02	\$2,422,422.79