

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: jblankfor

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0004

Pay Period: 04/01/2018
to 04/30/2018

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 1706 Days

Elapsed Calender Days: 153 Days

Percent Time: 8.97

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.

P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$53,448,722.44

Original Contract Amount \$51,173,350.37

Funds Available \$50,234,284.76

Percent Complete 6.01%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$53,448,722.44	\$51,173,350.37	\$50,234,284.76	6.01%	\$124,210.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: jblankfor

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0004

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,571,550.21	\$2,472,181.70	\$99,368.51
Non-Participating	\$642,887.47	\$618,045.38	\$24,842.09
Total Earnings	\$3,214,437.68	\$3,090,227.08	\$124,210.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,214,437.68	\$3,090,227.08	\$124,210.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,214,437.68	\$3,090,227.08	
		Total Payable:	\$124,210.60

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: jblankfor

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0004

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000	.296		
				958446.770	.012		
					.308	\$11,501.36	\$295,201.61
		CSSTP-0007-00(691)					
Category Amount:						\$11,501.36	\$295,201.61
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000	475.478		
				170.000	265.552		
					741.030	\$45,143.84	\$125,975.10
0509	163-0300	CONSTRUCTION EXIT	EA	23.000	16.500		
				2211.410	1.000		
					17.500	\$2,211.41	\$38,699.68
0514	163-0232	TEMPORARY GRASSING	AC	99.000	.000		
				200.000	11.528		
					11.528	\$2,305.60	\$2,305.60
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF		17,308.000	556.000		
				0.500	15.000		
					571.000	\$7.50	\$285.50
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		195.000	9.750		
				375.000	19.500		
					29.250	\$7,312.50	\$10,968.75
0559	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,270.000	237.000		
				17.500	78.750		
					315.750	\$1,378.13	\$5,525.63
0569	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		18.000	1.000		
				150.000	1.000		
					2.000	\$150.00	\$300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2018

User: jblankfor

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0004

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	2.000 1.000 3.000	\$300.00	\$900.00
Category Amount:						\$58,808.98	\$184,960.26
Category Number: 0090 PERMANENT EROSION CONTROL							
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	.000 1.300 1.300	\$630.50	\$630.50
Category Amount:						\$630.50	\$630.50
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	75.750 28.000 103.750	\$12,795.72	\$47,412.71
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	44,847.750 13,584.750 58,432.500	\$38,716.54	\$166,532.63
Category Amount:						\$51,512.26	\$213,945.34
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	129.360 74.660 204.020	\$1,757.50	\$4,802.63
Category Amount:						\$1,757.50	\$4,802.63
Project Total Amount:						\$124,210.60	\$3,214,437.68