

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 1706 Days

Elapsed Calender Days: 671 Days

Percent Time: 39.33

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,419,924.44

Original Contract Amount \$51,173,350.37

Funds Available \$46,459,950.54

Percent Complete 13.26%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,419,924.44	\$51,173,350.37	\$46,459,950.54	14.63%	\$400,709.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,774,637.57	\$5,454,069.71	\$320,567.86
Non-Participating	\$1,443,659.35	\$1,363,517.35	\$80,142.00
Total Earnings	\$7,218,296.92	\$6,817,587.06	\$400,709.86
Stockpiled Materials	\$741,676.98	\$741,676.98	\$0.00
Gross Earnings	\$7,959,973.90	\$7,559,264.04	\$400,709.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,959,973.90	\$7,559,264.04	
		Total Payable:	\$400,709.86

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	205-0210	EXCAVATION - ROCK	CY	10,000.000	1,800.130		
				30.150	4,824.130		
					6,624.260	\$145,447.52	\$199,721.44
Category Amount:						\$145,447.52	\$199,721.44
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000	13.882		
				800.000	122.554		
					136.436	\$98,043.20	\$109,148.80
Category Amount:						\$98,043.20	\$109,148.80
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000	.385		
				958446.770	.004		
					.389	\$3,833.79	\$372,835.79
		CSSTP-0007-00(691)					
Category Amount:						\$3,833.79	\$372,835.79
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000	1,579.300		
				44.540	50.500		
					1,629.800	\$2,249.27	\$72,591.29
0294	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	516.000	292.800		
				80.000	168.500		
					461.300	\$13,480.00	\$36,904.00
0343	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,896.000	472.100		
				33.390	60.000		
					532.100	\$2,003.40	\$17,766.82
0369	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1 EA		11.000	2.000		
				688.130	1.000		
					3.000	\$688.13	\$2,064.39

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0383	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		20.000 324.210	5.000 3.000 8.000	\$972.63	\$2,593.68
0389	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		89.000 351.180	16.000 1.000 17.000	\$351.18	\$5,970.06
0434	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	6.000 709.180	3.000 2.000 5.000	\$1,418.36	\$3,545.90
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	6.500 .500 7.000	\$1,303.50	\$18,249.00
Category Amount:						\$22,466.47	\$159,685.14
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000 52.130	281.883 44.444 326.327	\$2,316.87	\$17,011.43
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	734.488 76.573 811.061	\$414.26	\$4,387.84
Category Amount:						\$2,731.13	\$21,399.27
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,585.477 16.137 1,601.614	\$2,743.29	\$272,274.38
0509	163-0300	CONSTRUCTION EXIT	EA	23.000 2211.410	27.500 .750 28.250	\$1,658.56	\$62,472.33

Rpt-ID: RCPEsprj

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	60.688 .319 61.007	\$63.80	\$12,201.40
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	11,717.000 480.000 12,197.000	\$240.00	\$6,098.50
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000 135.000	24.000 3.000 27.000	\$405.00	\$3,645.00
0534	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 45.000	5.000 1.000 6.000	\$45.00	\$270.00
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		195.000 375.000	48.750 2.250 51.000	\$843.75	\$19,125.00
0554	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	195.000 200.000	15.000 1.000 16.000	\$200.00	\$3,200.00
0559	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,270.000 17.500	821.750 18.000 839.750	\$315.00	\$14,695.63
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	18,925.000 11.310	2,965.000 228.000 3,193.000	\$2,578.68	\$36,112.83

Rpt-ID: RCPEsprj

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019

to 09/30/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	20.000 1.000 21.000	\$300.00	\$6,300.00
Category Amount:						\$9,393.08	\$436,395.07
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	37,413.779 2,930.591 40,344.370	\$2,344.47	\$32,275.50
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	13.240 .660 13.900	\$105.60	\$2,224.00
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	9.620 .200 9.820	\$97.00	\$4,762.70
Category Amount:						\$2,547.07	\$39,262.20
Category Number: 0050 DRAINAGE							
0684	668-2100	DROP INLET, GP 1	EA	66.000 1690.690	5.250 1.250 6.500	\$2,113.36	\$10,989.49
Category Amount:						\$2,113.36	\$10,989.49
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	483.750 41.250 525.000	\$18,850.84	\$239,919.75
0719	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	23.000 1460.490	9.000 1.000 10.000	\$1,460.49	\$14,604.90

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000	72,696.500		
				2.850	67.000		
					72,763.500	\$190.95	\$207,375.98
Category Amount:						\$20,502.28	\$461,900.63
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000	714.880		
				23.540	122.590		
					837.470	\$2,885.77	\$19,714.04
Category Amount:						\$2,885.77	\$19,714.04
Category Number: 0080 TEMPORARY EROSION CONTROL							
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000	483.750		
				15.860	34.500		
					518.250	\$547.17	\$8,219.45
0805	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALEE LF		1,500.000	57.000		
				1.650	86.000		
					143.000	\$141.90	\$235.95
Category Amount:						\$689.07	\$8,455.40
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000	508.811		
				42.960	25.884		
					534.695	\$1,111.98	\$22,970.50
1183	711-0200	TURF REINFORCING MATTING, TP 2	SY	8,900.000	186.667		
				4.500	120.888		
					307.555	\$544.00	\$1,384.00
Category Amount:						\$1,655.98	\$24,354.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2019

User: rdailey

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0021

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	60,563.225 7,578.300 68,141.525	\$55,776.29	\$501,521.62
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000 7.740	40,119.286 3,800.060 43,919.346	\$29,412.46	\$339,935.74
Category Amount:						\$85,188.75	\$841,457.36
Category Number: 0050 DRAINAGE							
1208	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	1,000.000 25.500	.000 70.000 70.000	\$1,785.00	\$1,785.00
Category Amount:						\$1,785.00	\$1,785.00
Category Number: 0010 ROADWAY							
1448	310-1101	GR AGGR BASE CRS, INCL MATL	TN	25,387.000 26.800	.000 35.910 35.910	\$962.39	\$962.39
1588	668-4300	STORM SEWER MANHOLE, TP 1	EA	5.000 1860.000	1.500 .250 1.750	\$465.00	\$3,255.00
Category Amount:						\$1,427.39	\$4,217.39
Project Total Amount:						\$400,709.86	\$7,218,296.92