

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 1706 Days

Elapsed Calender Days: 1160 Days

Percent Time: 68.00

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,501,163.11

Original Contract Amount \$51,173,350.37

Funds Available \$36,498,336.82

Percent Complete 32.18%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,501,163.11	\$51,173,350.37	\$36,498,336.81	33.03%	\$694,790.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,031,394.93	\$13,475,562.69	\$555,832.24
Non-Participating	\$3,507,848.42	\$3,368,890.39	\$138,958.03
Total Earnings	\$17,539,243.35	\$16,844,453.08	\$694,790.27
Stockpiled Materials	\$463,582.95	\$463,582.95	\$0.00
Gross Earnings	\$18,002,826.30	\$17,308,036.03	\$694,790.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,002,826.30	\$17,308,036.03	

Total Payable: **\$694,790.27**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,469.000 70.770	111.160 542.980 654.140	\$38,426.69	\$46,293.49
0025	413-0750	TACK COAT	GL	3,807.000 1.600	1,059.000 158.000 1,217.000	\$252.80	\$1,947.20
0040	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	439.000 42.870	98.270 84.149 182.419	\$3,607.47	\$7,820.30
0050	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	68,698.000 15.250	.000 758.000 758.000	\$11,559.50	\$11,559.50
Category Amount:						\$53,846.46	\$67,620.49
Category Number: 0050 DRAINAGE							
0055	207-0203	FOUND BKFILL MATL, TP II	CY	311.000 66.590	568.015 9.344 577.359	\$622.22	\$38,446.34
0060	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2430.050	1.000 1.000 2.000	\$2,430.05	\$4,860.10
Category Amount:						\$3,052.27	\$43,306.44
Category Number: 0010 ROADWAY							
0105	641-1200	GUARDRAIL, TP W	LF	19,359.000 15.500	1,662.500 1,737.500 3,400.000	\$26,931.25	\$52,700.00
0110	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	49.000 900.000	6.000 3.000 9.000	\$2,700.00	\$8,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	103.000 1850.000	3.000 2.000 5.000	\$3,700.00	\$9,250.00
Category Amount:						\$33,331.25	\$70,050.00
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000 800.000	21.281 .154 21.435	\$123.20	\$17,148.00
Category Amount:						\$123.20	\$17,148.00
Category Number: 0110 NOISE BARRIER							
0130	624-0410	SOUND BARRIER	SF	40,000.000 25.860	45,734.411 9,690.660 55,425.071	\$250,600.47	\$1,433,292.34
Category Amount:						\$250,600.47	\$1,433,292.34
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000 958446.770	.555 .013 .568	\$12,459.81	\$544,397.77
		CSSTP-0007-00(691)					
0233	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTEN	EA	10.000 11450.000	15.000 4.000 19.000	\$45,800.00	\$217,550.00
0239	441-0104	CONC SIDEWALK, 4 IN	SY	7,804.000 25.040	781.928 305.000 1,086.928	\$7,637.20	\$27,216.68
0249	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,647.000 16.640	5,358.700 372.000 5,730.700	\$6,190.08	\$95,358.85
Category Amount:						\$72,087.09	\$884,523.30

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000 44.540	4,772.320 104.000 4,876.320	\$4,632.16	\$217,191.29
0329	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	691.000 93.560	70.200 13.000 83.200	\$1,216.28	\$7,784.19
Category Amount:						\$5,848.44	\$224,975.48
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	333.860 .000 333.860	\$0.00	\$21,590.73
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	228.190 .000 228.190	\$0.00	\$15,977.86
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$37,568.59
Category Number: 0050 DRAINAGE							
0385	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		5.000 428.790	5.000 1.000 6.000	\$428.79	\$2,572.74
Category Amount:						\$428.79	\$2,572.74
Category Number: 0010 ROADWAY							
0424	641-1100	GUARDRAIL, TP T	LF	272.000 78.000	21.000 21.000 42.000	\$1,638.00	\$3,276.00
Category Amount:						\$1,638.00	\$3,276.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0449	668-1100	CATCH BASIN, GP 1	EA	89.000 2607.000	25.000 5.750 30.750	\$14,990.25	\$80,165.25
Category Amount:						\$14,990.25	\$80,165.25
Category Number: 0090 PERMANENT EROSION CONTROL							
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	1,659.026 24.889 1,683.915	\$134.65	\$9,109.98
Category Amount:						\$134.65	\$9,109.98
Category Number: 0010 ROADWAY							
0494	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	15,017.000 28.820	5,208.250 1,158.000 6,366.250	\$33,373.56	\$183,475.33
Category Amount:						\$33,373.56	\$183,475.33
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,818.438 8.363 1,826.801	\$1,421.71	\$310,556.17
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	76.285 2.056 78.341	\$411.20	\$15,668.20
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000 0.500	27,827.000 10,418.000 38,245.000	\$5,209.00	\$19,122.50
0528	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		119.000 135.000	78.250 3.750 82.000	\$506.25	\$11,070.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021

to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0534	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 45.000	51.000 1.000 52.000	\$45.00	\$2,340.00
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	18,925.000 11.310	5,787.000 180.000 5,967.000	\$2,035.80	\$67,486.77
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	36.000 1.000 37.000	\$300.00	\$11,100.00
Category Amount:						\$9,928.96	\$437,343.64
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	70,650.451 745.556 71,396.007	\$596.44	\$57,116.81
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	21.200 .140 21.340	\$22.40	\$3,414.40
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	13.160 .555 13.715	\$269.18	\$6,651.78
Category Amount:						\$888.02	\$67,182.99
Category Number: 0010 ROADWAY							
0679	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,370.000 74.290	356.740 480.900 837.640	\$35,726.06	\$62,228.28
Category Amount:						\$35,726.06	\$62,228.28

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0684	668-2100	DROP INLET, GP 1	EA	66.000 1690.690	17.250 13.250 30.500	\$22,401.64	\$51,566.05
Category Amount:						\$22,401.64	\$51,566.05
Category Number: 0080 TEMPORARY EROSION CONTROL							
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	79,571.500 42.000 79,613.500	\$119.70	\$226,898.48
0739	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	100.000 24.260	20.000 20.000 40.000	\$485.20	\$970.40
Category Amount:						\$604.90	\$227,868.88
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	2,483.710 507.890 2,991.600	\$11,955.73	\$70,422.26
0775	441-4020	CONC VALLEY GUTTER, 6 IN	SY	506.000 42.750	70.273 18.578 88.851	\$794.21	\$3,798.38
Category Amount:						\$12,749.94	\$74,220.64
Category Number: 0080 TEMPORARY EROSION CONTROL							
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF	LF	1,000.000 15.860	1,123.250 41.250 1,164.500	\$654.23	\$18,468.97
0800	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM	LF	1,500.000 3.750	483.000 81.750 564.750	\$306.56	\$2,117.81
Category Amount:						\$960.79	\$20,586.78

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000 42.960	1,050.700 24.889 1,075.589	\$1,069.23	\$46,207.30
Category Amount:						\$1,069.23	\$46,207.30
Category Number: 0030 BRIDGES							
0945	500-3002	CLASS AA CONCRETE	CY	413.000 746.980	116.180 46.000 162.180	\$34,361.08	\$121,145.22
0955	511-1000	BAR REINF STEEL	LB	39,965.000 0.720	12,539.170 3,576.068 16,115.238	\$2,574.77	\$11,602.97
Category Amount:						\$36,935.85	\$132,748.19
Category Number: 0040 BRIDGES							
1085	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,630.000 50.160	36.111 50.660 86.771	\$2,541.11	\$4,352.43
Category Amount:						\$2,541.11	\$4,352.43
Category Number: 0010 ROADWAY							
1168	441-0108	CONC SIDEWALK, 8 IN	SY	999.000 56.760	183.257 236.111 419.368	\$13,401.66	\$23,803.33
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	118,275.043 460.000 118,735.043	\$3,385.60	\$873,889.92
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000 7.740	78,391.201 235.867 78,627.068	\$1,825.61	\$608,573.51
Category Amount:						\$18,612.87	\$1,506,266.76

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
1203	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	76.000 138.070	40.000 32.000 72.000	\$4,418.24	\$9,941.04
Category Amount:						\$4,418.24	\$9,941.04
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1273	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,167.000 56.490	7,157.830 936.210 8,094.040	\$52,886.50	\$457,232.32
1278	413-0750	TACK COAT	GL	41,850.000 1.600	3,131.000 923.000 4,054.000	\$1,476.80	\$6,486.40
1288	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		87,401.000 53.280	12,438.440 95.200 12,533.640	\$5,072.26	\$667,792.34
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000 21.760	9,729.340 367.540 10,096.880	\$7,997.67	\$219,708.11
Category Amount:						\$67,433.23	\$1,351,219.17
Category Number: 0010 ROADWAY							
1478	158-1000	TRAINING HOURS	HR	14,000.000 0.800	4,079.000 8,600.000 12,679.000	\$6,880.00	\$10,143.20
1588	668-4300	STORM SEWER MANHOLE, TP 1	EA	5.000 1860.000	2.250 2.250 4.500	\$4,185.00	\$8,370.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2021

User: rdailey

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0037

Pay Period: 01/01/2021
to 01/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
Category Amount:						\$11,065.00	\$218,796.14
Project Total Amount:						\$694,790.27	\$17,539,243.35