

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed:

1706 Days

Elapsed Calender Days:

1219 Days

Percent Time:

71.45

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

11/22/2017

Date Notice to Proceed:

11/29/2017

Date Work Began:

11/29/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,720,176.75

Original Contract Amount \$51,173,350.37

Funds Available \$35,816,401.92

Percent Complete 33.76%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,720,176.75	\$51,173,350.37	\$35,816,401.88	34.55%	\$625,650.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,777,075.51	\$14,276,555.01	\$500,520.50
Non-Participating	\$3,694,268.56	\$3,569,138.40	\$125,130.16
Total Earnings	\$18,471,344.07	\$17,845,693.41	\$625,650.66
Stockpiled Materials	\$432,430.80	\$432,430.80	\$0.00
Gross Earnings	\$18,903,774.87	\$18,278,124.21	\$625,650.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,903,774.87	\$18,278,124.21	

Total Payable: **\$625,650.66**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0055	207-0203	FOUND BKFILL MATL, TP II	CY	311.000 66.590	871.164 95.857 967.021	\$6,383.12	\$64,393.93
0075	500-3101	CLASS A CONCRETE	CY	625.000 508.000	326.393 59.644 386.037	\$30,299.15	\$196,106.80
Category Amount:						\$36,682.27	\$260,500.73
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000 800.000	22.181 .462 22.643	\$369.60	\$18,114.40
Category Amount:						\$369.60	\$18,114.40
Category Number: 0010 ROADWAY							
0135	634-1200	RIGHT OF WAY MARKERS	EA	563.000 106.690	.000 3.000 3.000	\$320.07	\$320.07
Category Amount:						\$320.07	\$320.07
Category Number: 0070 SIGNAL							
0162	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 110200.000	.200 .600 .800	\$66,120.00	\$88,160.00
Category Amount:						\$66,120.00	\$88,160.00
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000 958446.770	.580 .004 .584	\$3,833.79	\$559,732.91
Category Amount:						\$3,833.79	\$559,732.91

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0259	511-1000	BAR REINF STEEL	LB	39,696.000 0.540	33,249.600 6,040.000 39,289.600	\$3,261.60	\$21,216.38
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000 44.540	4,876.320 239.200 5,115.520	\$10,653.97	\$227,845.26
0329	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	691.000 93.560	155.300 -8.000 147.300	\$-748.48	\$13,781.39
Category Amount:						\$13,167.09	\$262,843.03
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	333.860 .000 333.860	\$0.00	\$21,590.73
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	228.190 .000 228.190	\$0.00	\$15,977.86
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$37,568.59
Category Number: 0090 PERMANENT EROSION CONTROL							
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	1,770.695 129.500 1,900.195	\$700.60	\$10,280.05
Category Amount:						\$700.60	\$10,280.05
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,829.853 39.631 1,869.484	\$6,737.27	\$317,812.28

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		17,308.000	40,559.000		
				0.500	2,412.000		
					42,971.000	\$1,206.00	\$21,485.50
0534	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000	52.000		
				45.000	3.000		
					55.000	\$135.00	\$2,475.00
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	18,925.000	5,967.000		
				11.310	64.000		
					6,031.000	\$723.84	\$68,210.61
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	38.000		
				300.000	1.000		
					39.000	\$300.00	\$11,700.00
Category Amount:						\$9,102.11	\$421,683.39
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000	75,007.451		
				0.800	1,980.000		
					76,987.451	\$1,584.00	\$61,589.96
0589	700-7000	AGRICULTURAL LIME	TN	394.000	21.480		
				160.000	.460		
					21.940	\$73.60	\$3,510.40
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000	13.815		
				485.000	.120		
					13.935	\$58.20	\$6,758.48
Category Amount:						\$1,715.80	\$71,858.84

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0684	668-2100	DROP INLET, GP 1	EA	66.000 1690.690	30.500 .500 31.000	\$845.35	\$52,411.39
Category Amount:						\$845.35	\$52,411.39
Category Number: 0080 TEMPORARY EROSION CONTROL							
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	82,160.500 253.500 82,414.000	\$722.48	\$234,879.90
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 15.860	1,164.500 75.000 1,239.500	\$1,189.50	\$19,658.47
Category Amount:						\$1,911.98	\$254,538.37
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000 42.960	1,086.258 129.500 1,215.758	\$5,563.32	\$52,228.96
Category Amount:						\$5,563.32	\$52,228.96
Category Number: 0020 BRIDGES							
0850	500-3002	CLASS AA CONCRETE	CY	280.000 746.980	5.926 23.452 29.378	\$17,518.17	\$21,944.78
Category Amount:						\$17,518.17	\$21,944.78
Category Number: 0030 BRIDGES							
0960	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 192829.830	.195 .114 .309	\$21,982.60	\$59,584.42

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0965	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	2,780.000 43.420	2,119.170 212.140 2,331.310	\$9,211.12	\$101,225.48
Category Amount:						\$31,193.72	\$160,809.90
Category Number: 0070 SIGNAL							
1153	639-3004	STEEL STRAIN POLE, TP IV	EA	32.000 4200.000	4.000 16.000 20.000	\$67,200.00	\$84,000.00
1163	682-6120	CONDUIT, RIGID, 2 IN	LF	820.000 20.000	.000 102.450 102.450	\$2,049.00	\$2,049.00
Category Amount:						\$69,249.00	\$86,049.00
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	122,747.883 3,693.033 126,440.916	\$27,180.72	\$930,605.14
1198	206-0002	BORROW EXCAV, INCL MATL	CY	282,166.000 7.740	78,959.958 144.001 79,103.959	\$1,114.57	\$612,264.64
Category Amount:						\$28,295.29	\$1,542,869.78
Category Number: 0070 SIGNAL							
1228	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000 36000.000	.000 .400 .400	\$14,400.00	\$14,400.00
		CSSTP-0007-00(691)					
Category Amount:						\$14,400.00	\$14,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000 21.760	10,096.880 52,435.580 62,532.460	\$1,140,998.22	\$1,360,706.33
Category Amount:						\$1,140,998.22	\$1,360,706.33
Category Number: 0010 ROADWAY							
1448	310-1101	GR AGGR BASE CRS, INCL MATL	TN	25,387.000 26.800	44,736.630 -38,160.430 6,576.200	\$-1,022,699.52	\$176,242.16
Category Amount:						\$-1,022,699.52	\$176,242.16
Category Number: 0150 MSE WALL							
1483	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	116.000 45.530	116.000 92.140 208.140	\$4,195.13	\$9,476.61
		3					
1488	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,838.000 45.530	1,450.335 2,448.000 3,898.335	\$111,457.44	\$177,491.19
		3					
Category Amount:						\$115,652.57	\$186,967.80
Category Number: 0010 ROADWAY							
3001	208-0500	ROCK EMBANKMENT	TN	.000 47.100	18,264.580 65.940 18,330.520	\$3,105.77	\$863,367.49
		208-0500 ROCK EMBANKMENT					
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000 797.940	251.000 .000 251.000	\$.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2021

User: rdailey

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0039

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9002	004-0022	EXTRA WORK -	LS	.000	.000		
				219013.640	.400		
					.400	\$87,605.46	\$87,605.46
		004-0022 EXTRA WORK CULVERT SHORING					
Category Amount:						\$90,711.23	\$1,151,255.89
Project Total Amount:						\$625,650.66	\$18,471,344.07